

DTIC FILE COPY



US Army Corps
of Engineers
Louisville District

4

Embankment Criteria and Performance Report

AD-A199 569

W.H. Harsha Lake
Little Miami River Basin
Ohio

DTIC
ELECTE
SEP 30 1988
S D

DISTRIBUTION STATEMENT A
Approved for public release
Distribution Unlimited

July 1988

Original contains color
plates. All DTIC reproductions
will be in black and
white.

88 19 014



DEPARTMENT OF THE ARMY
LOUISVILLE DISTRICT, CORPS OF ENGINEERS
P. O. BOX 59
LOUISVILLE, KENTUCKY 40201-0059

CEORL-ED-G

14 September 1988

SUBJECT: Embankment Criteria and Performance Report, William H. Harsha Lake,
Ohio

SEE DISTRIBUTION

In accordance with Paragraph 8 of ER 1110-2-1901, dated 31 December 1981, we
are enclosing subject report for your information and file.

FOR THE COMMANDER:

Encl

Noah M. Whittle
NOAH M. WHITTLE, P.E.
Chief, Engineering Division

DISTRIBUTION:

US Army Eng Div, Pacific Ocean	US Army Eng Dist, Portland
US Army Eng Div, Lower Miss Valley	US Army Eng Dist, Seattle
US Army Eng Dist, Memphis	US Army Eng Dist, Walla Walla
US Army Eng Dist, New Orleans	US Army Eng Div, Ohio River
US Army Eng Dist, St. Louis	US Army Eng Dist, Huntington
US Army Eng Dist, Vicksburg	US Army Eng Dist, Savannah
US Army Eng Div, South Atlantic	US Army Eng Dist, Nashville
US Army Eng Div, Missouri River	US Army Eng Dist, Pittsburgh
US Army Eng Dist, Kansas City	US Army Eng Div, South Pacific
US Army Eng Dist, Omaha	US Army Eng Dist, Los Angeles
US Army Eng Div, New England	US Army Eng Dist, Sacramento
US Army Eng Div, North Atlantic	US Army Eng Dist, San Francisco
US Army Eng Dist, Baltimore	US Army Eng Div, Southwestern
US Army Eng Dist, New York	US Army Eng Dist, Albuquerque
US Army Eng Dist, Norfolk	US Army Eng Dist, Fort Worth
US Army Eng Dist, Philadelphia	US Army Eng Dist, Galveston
US Army Eng Div, North Central	US Army Eng Dist, Little Rock
US Army Eng Dist, Buffalo	US Army Eng Dist, Tulsa
US Army Eng Dist, Chicago	US Army Eng Waterways Experiment Sta (5cys)
US Army Eng Dist, Detroit	DAEN-CWE-SS (2 cys)
US Army Eng Dist, Rock Island	DAEN-AS-P (2 cys)
US Army Eng Dist, St. Paul	William H. Harsha Lake Project Office
US Army Eng Div, North Pacific	US Army Eng Dist, Jacksonville
US Army Eng Dist, Alaska	US Army Eng Dist, Mobile
US Army Eng Dist, Charleston	US Army Eng Dist, Wilmington
Miami River Area Office	DTIC (12 cys)



Aerial View of William H. Harsha Lake

WILLIAM W. HARSHA LAKE
LITTLE MIAMI RIVER BASIN
OHIO

EMBANKMENT CRITERIA
AND
PERFORMANCE REPORT

Accession For	
NTIS: PA41	<input checked="" type="checkbox"/>
DTIC: 143	<input type="checkbox"/>
Unrestricted	<input type="checkbox"/>
Distribution	
By	<i>per lti</i>
D	<i>143</i>
Availability Codes	
D	<i>143</i>
A-1	<i>143</i>

Prepared by
U.S. Army Engineer District, Louisville
Corps of Engineers
July 1988

WILLIAM H. HARSHA LAKE
LITTLE MIAMI RIVER BASIN, OHIO
EMBANKMENT CRITERIA AND PERFORMANCE REPORT

Table of Contents

Paragraph Number	Paragraph Title	Page
	Pertinent Data	1
1	General	3
	a. Authority	3
	b. Project Purpose	3
	c. Project Location	3
	d. History of Construction	3
2	Geology	7
	a. Pre-glacial Drainage	7
	b. Glacial History	7
	c. Description of Bedrock	8
	d. Subsurface Investigations	8
	e. Damsite Topography	8
	f. Overburden	9
	g. Bedrock	9
	h. Foundation Conditions	10
3	Foundation and Abutment Treatment	11
	a. Main Dam	11
	1. Foundation Exploration	11
	a. Prior to Construction	11
	b. During Construction	12
	c. Engineering Properties	12
	2. Stripping	15
	3. Foundation Preparation	15
	a. Random Rock Zones	15
	b. Random Earth Zone	15
	c. Impervious Core Zone	15
	d. Downstream Filter Blanket	16
	4. Grout Curtain	16
	a. General Plan	16
	b. Drilling	17
	c. Pressure Testing	17
	d. Grouting	17
	(i) Equipment	17
	(ii) Pressures	17
	(iii) Grout Mixes	18
	(iv) Grout Injection	18
	e. Exploratory Holes	18

Table of Contents (Cont'd)

Paragraph Number	Paragraph Title	Page
	b. Saddle Dam	18
	1. Foundation Exploration	18
	a. Prior to Construction	18
	b. During Construction	18
	c. Engineering Properties	18
	2. Stripping	22
	3. Inspection Trench	22
4	Slope Stability	23
	a. Laboratory Tests	23
	1. General	23
	2. Dam Foundation Soils	23
	3. Dam Foundation Rock	23
	4. Saddle Dam Foundation Soils	23
	5. Saddle Dam Foundation Rock	23
	b. Selection of Shear Test Valves	23
	1. Dam Foundation	23
	2. Saddle Dam Foundation	24
	3. Embankment Materials	24
	c. Material Usage	31
	d. Stability Analyses	31
	(1) Saddle Dam	31
	(a) Stability of Downstream Slope; Station 21+70 Perpendicular Section	31
	(b) Stability of Upstream Slope; Station 23+60 Perpendicular Section	32
	(c) Stability of Skewed Sections	33
	(2) Main Dam	34
5	Embankments	35
	a. Saddle Dam	35
	1. Impervious Fill	35
	2. Vertical Sand Drain	35
	3. Horizontal Sand Drains	36
	4. Waste Berms	36
	b. Main Dam	36
	1. Impervious Core	36
	2. Random Earth Zone	36
	3. Random Rock Zone	37
	4. Inclined Sand Drain and Transition Material	37
	5. Horizontal Sand Drain	37
6	Seepage Control	37
	a. Main Dam	37
	(1) Seepage	37
	(2) Horizontal Sand Blanket	38
	(3) Toe Drain	38

Table of Contents (Cont'd)

Paragraph Number	Paragraph Title	Page
	b. Saddle Dam	38
	(1) Seepage	38
	(2) Horizontal Blanket	38
	(3) Toe Drain	38
7	Instrumentation	38
	a. General	38
	b. Piezometers	38
	c. Movement Markers	40
	d. Settlement Plates	40
8	Construction Modifications	40
	a. Revised Sand Drain Gradation	40
	b. Deleted Upstream Graded Aggregate (Dam)	40
	c. Stage III Permanent Cofferdam	41
	d. Saddle Dam Downstream Waste Berm	41
9	Diversion and Closure	41

Table of Contents (Cont'd)

Plates

<u>Plate Number</u>	<u>Title</u>
1	Lake Area Map
2	General Plan
3	Site Plan - Dam
4	Site Plan - Spillway
5	Site Plan - Saddle Dam
6	Borrow Area Plan
7	Rock Contour Map
8	Pre-glacial Drainage Map
9-10	General Geologic Profile Dam, Spillway and Saddle Dam
11-12	Geologic Profile Along Dam
13	Geologic Profile Parallel to Centerline Dam 350 Feet Upstream
14	Geologic Profile Parallel to Centerline Dam 250 Feet Downstream
15-16	Foundation Soil Sections
17-18	Dam Sections
19	Geologic Profile Spillway
20	Geologic Section Spillway
21	Profiles and Section Spillway
22	Grouting Plan and Profile
23-24	Geologic Profile Saddle Dam
25-26	Geologic Sections Saddle Dam
27	Foundation Stripping Plan
28-29	Saddle Dam Sections
30	Stability Analysis Main Dam - End of Construction
31	Stability Analysis Saddle Dam - End of Construction
32	Stability Analysis Saddle Dam - End of Construction
33	Stability Analysis Saddle Dam - Sudden Drawdown
34	Stability Analysis Saddle Dam - End of Construction
35	Stability Analysis Saddle Dam - Steady Seepage
36	Consolidation Analysis
37	Stability Analysis Saddle Dam - End of Construction
38	Stability Analysis Saddle Dam - End of Construction
39-40	Materials Usage Chart
41	Boring Location Plan - Dam

Table of Contents (Cont'd)

Plates

<u>Plate Number</u>	<u>Title</u>
42	Boring Location Plan - Spillway
43	Boring Location Plan - Saddle Dam
44-45	Outlet Works Plan and Profile
46	Outlet Works Excavation
47-48	Dam Instrumentation
49-50	Saddle Dam Instrumentation
51	Plan of Observation Wells
52-65	Movement Marker Plots
66-71	Settlement Plate Plots
72-92	Piezometer Plots
93-98	Field Control Test Locations - Dam
99	Summary of Field Compaction Control Test Data and Design Placement Requirements for the Dam
100-111	Field Control Test Locations - Saddle Dam
112	Summary of Field Compaction Control Test Data and Design Placement Requirements for the Saddle Dam
113-115	Shear Strength Summary Envelopes Impervious Material
116-122	Shear Strength Summary Envelopes Random Rock Material

Table of Contents (Cont'd)

Tables

<u>Table Number</u>	<u>Title</u>	<u>Page</u>
1	Summary of Exploratory Work - Main Dam	13
2	Selected Design Strength Values - Main Dam Foundation	14
3	Summary of Exploratory Work - Saddle Dam	20
4	Selected Design Strength Values - Saddle Dam Foundation	21
5	Dam Foundation Soil Test Data	25
6	Saddle Dam Foundation Soil Test Data	26-29
7	Adopted Soil Design Values	30
8	Selected Strength Values - Main Dam	30
9	Selected Strength Values - Saddle Dam	31
10	Stability Analyses Results - Saddle Dam Perp. Section	32
11	Stability Analyses Results - Saddle Dam Skewed Section	34
12	Stability Analyses Results - Main Dam	34

Appendices

<u>Number</u>	<u>Description</u>
A	Typical Construction Equipment List
B	Photographs

WILLIAM H. HARSHA
LITTLE MIAMI RIVER BASIN, OHIO
EMBANKMENT CRITERIA AND PERFORMANCE REPORT

PERTINENT DATA

1. Authority for Project. Authorized by the Flood Control Act approved 28 June 1938 (Public Law 761, 75th Congress, First Session).

2. Purpose of Project. The principal project purpose is to furnish flood protection in the East Fork and Little Miami River valleys and to reduce flood stages at all points downstream along the Ohio River. The reservoir project is a unit in the general comprehensive plan for flood control and allied purposes in the Ohio River basin. Secondary purposes of the project are to provide storage for water supply and water quality control for recreation and fish and wildlife activities.

3. Location of Project. The dam is located on the East Fork of the Little Miami River about 21 miles above the junction with the main stream near Terrace Park, Ohio. It is located about 25 air miles east of Cincinnati, Ohio.

4. Drainage Area. Dam site - 342 square miles.

5. Reservoir.

	Elevation (feet MSL)	Area Acres	Storage	
			Acre-Feet	Inches Runoff
Siltation Reserve	683	770	18,800	1.03
Water Supply, Water				
Quality Control	729	2,000	82,200	4.50
Seasonal Pool	733	2,120	90,400	5.08
Flood Pool	795	4,450	284,500	15.60
Allocated to Water				
Supply and Water				
Quality Control	683-729		63,400	3.47
Allocated to Seasonal				
Storage	729-733		8,200	0.58
Allocated to Flood	733-795		194,100	10.52

6. Dam.

a. Embankment.

Type	Earthfill
Top elevation	819
Maximum height, feet	200
Length, feet	1,450
Top width, feet	36

b. Saddle Dam.

Type	Earthfill
Top elevation	819
Maximum height, feet	100
Length, feet	2,600
Top width, feet	30

c. Spillway.

Type	Uncontrolled open cut through left abutment ridge
Crest elevation	795
Bottom width, feet	985
Protection for Spillway cut	Concrete Control Structure

d. Outlet Works.

Type	Oblong, Concrete
Diameter, feet	9.00 x 14
Control gates	2 service, 2 emergency
Size, feet	4.67 x 14
Invert elevation of outlet works at tower	623

7. Land Acquisition.

Fee, acres	10,000
------------	--------

8. Relocation.

a. State Highways	Ohio 222, 0.2 mile
b. County Roads	Clermont County 7 locations, 6.4 miles

c. Electric, telephone and other related utilities as required for the reservoir.

9. Public Access.

Number of sites	4
-----------------	---

10. Reservoir Clearing.

Area, Acres	690
-------------	-----

11. Hydroelectric Power.

None

WILLIAM H. HARSHA
LITTLE MIAMI RIVER BASIN, OHIO
EMBANKMENT CRITERIA AND PERFORMANCE REPORT

1. General.

a. Authority. Authority for preparation of the Embankment Criteria and Performance Report for William H. Harsha is contained in ER 1110-2-1901 dated 31 December 1981.

b. Project Purpose. The principal purpose of the project is to furnish flood protection in the East Fork and Little Miami River valleys and to reduce flood stages at all points downstream along the Ohio River. The reservoir project is a unit in the general comprehensive plan for flood control and allied purposes in the Ohio River basin. Secondary purposes of the project are to provide storage for water supply and water quality control for recreation and fish and wildlife activities.

c. Project Location. The dam is located on the East Fork of the Little Miami River about 21 miles above the junction with the main stream near Terrace Park, Ohio. It is located about 25 air miles east of Cincinnati, Ohio. A reservoir area map and general plan are presented on Plates 1 and 2.

d. History of Construction. The outlets works was constructed by Melbourne Brothers Construction Co., North Canton, Ohio, under Contract No. DACW 27-70-C-0092. The contract was awarded on 4 May 1970 with notice to proceed on 16 May 1970; the official physical completion date was 28 September 1973. The embankment contract was awarded to S. J. Groves and Sons Company of Minneapolis, Minnesota, on 29 December 1972, and notice to proceed was given on 15 January 1973. The Contract No. was DACW 27-73-C-0068. The initial contract time was 1,325 days to which 375 days were added by modifications bringing the completion date to 10 September 1977.

The following is a compilation of significant starting and finishing dates for the main features of the contract.

26 February 1973	- Survey Party Started Layout
21 March 1973	- Started Clearing Operations (Spillway)
30 April 1973	- Started Clearing Operations (Dam)
1 May 1973	- Started First Stage Temporary Cofferdam (Dam)
5 May 1973	- Started Clearing Operations (Saddle Dam)
18 May 1973	- Started Foundation Stripping (Saddle Dam)

6 June 1973	- Started Piezometer Installation (Saddle Dam)
13 June 1973	- Completed First Stage Temporary Cofferdam (Dam)
18 June 1973	- Started Dam Foundation Stripping
20 June 1973	- Started Drilling and Grouting (Lt. Abutment Dam)
26 June 1973	- Started Stripping and Excavation Operation in Spillway
30 June 1973	- Started Blanket Sand Drain Operations (Saddle Dam)
10 July 1973	- Started Embankment Operations (Saddle Dam)
25 July 1973	- Drilling and Grouting (Lt. Abutment Dam) Complete
25 July 1973	- Project Stopped by Restraining Order From Federal Court Relative to Environmental Questions
29 August 1973	- Resumed Work by Order of Federal Court
10 September 1973	- Work Stopped by Order of 6th Circuit Court of Appeals
11 September 1973	- Work Resumed by Orders of 6th Circuit Court of Appeals
12 September 1973	- Started Installing Settlement Gages Saddle Dam
13 September 1973	- Started 2 Shift Operation
26 September 1973	- Started Vertical Sand Drain Saddle Dam
27 October 1973	- Started First Stage Cofferdam Permanent Dam Embankment. (Inside temporary coffer--river not diverted)
6 November 1973	- Started Blasting Operations in Spillway
8 November 1973	- Started Random Earth Fill Dam (Inside first stage temporary coffer)
15 November 1973	- Second Shift Shut Down for Season
15 November 1973	- First Stage Temporary Cofferdam Flooded

25 & 28 Nov 1973 - First Stage Temporary Cofferdam Flooded
 21 December 1973 - Project Shut Down for Holidays and Winter
 1 January 1974 - Project Shut Down by Wording of Court's
 Previous Order Concerning Environmental
 Litigation
 21 May 1974 - Stop Order by Federal Court Lifted
 28 May 1974 - Work Resumed (Saddle Dam Embankment and
 Dam Stripping)
 10 June 1974 - Started Second Shift
 20 July 1974 - First Stage Temporary Cofferdam Flooded
 23 July 1974 - Started Horizontal Blanket Drain Main Dam
 12 August 1974 - Diversion - River was diverted through
 outlet works
 13 August 1974 - Started First Stage Temporary Coffe
 Removal
 15 August 1974 - Started Grouting Operations Across Valley
 Floor
 17 August 1974 - Started Construction of First Stage
 Permanent Cofferdam
 30 August 1974 - River Overtopped First Stage Permanent
 Cofferdam (Elev. 658) and Temporary Dike
 on Top of Coffe (Elev. 658)
 6 September 1974 - Repaired and Resumed Work on First Stage
 Permanent Cofferdam
 11 September 1974 - Started Embankment Operations on Second
 Stage Permanent Cofferdam
 18 September 1974 - Started Embankment Random Earth of Third
 Stage Permanent Cofferdam
 20 September 1974 - Finished First Stage Permanent Cofferdam
 (Elevation 690)
 14 October 1974 - Started Impervious Core Section Main Dam
 17 October 1974 - Valley Grouting Complete

21 October 1974 - Started Inclined Drain Material Main Dam
 22 October 1974 - Second Stage Permanent Cofferdam Levelled
 Off at Elevation 715
 6 November 1974 - Third Stage Cofferd Design Changed From
 Earth Fill to Rock Fill at \pm Elev. 675
 6 November 1974 - Started Downstream Rock Embankment Main
 Dam
 26 November 1974 - Finished Third Stage Permanent Cofferdam
 (Elevation 737)
 18 December 1974 - End of Second Shift Operation for Season
 21 December 1974 - Winter Shutdown
 15 January 1975 - Resumed Operations (Dam Foundation Excava-
 tion and Rock Embankment Dam)
 25 February 1975 - Lake Elevation 696.5 (Crested) Due to
 Heavy Rainfall
 7 April 1975 - Resumed Embankment Operations Saddle Dam
 14 April 1975 - Started Riprap Saddle Dam
 15 April 1975 - Started Grouting, Right Abutment Dam
 21 April 1975 - Started Second Shift Operation
 29 April 1975 - Started Piezometer Installation Main Dam
 3 June 1975 - Started Spillway Control Sill Excavation
 2 July 1975 - Topped Out Saddle Dam
 1 August 1975 - Finished Grouting Right Abutment Dam
 26 August 1975 - Finished Spillway Control Sill Work
 17 September 1975 - Closed Tower Control Gates to Start
 Retreat Channel Work in Dry (5 CFS
 pumped bank to river downstream)
 3 October 1975 - Started Riprap Main Dam
 21 November 1975 - Cancelled Second Shift Operation

- 22 November 1975 - Retreat Channel Work Complete (Started Releasing Lake, 698.4 Crest)
- 26 November 1975 - Topped Out Spillway Dike
- 19 December 1975 - Winter Shut-Down (Main Dam \pm 10 Feet From Completion)
- 15 March 1976 - Work Resumed (Mostly Riprap & Road Work)
- 5 April 1976 - Topped Out Main Dam
- 19 November 1976 - Substantial Completion
- 10 September 1977 - Physical Completion

2. Geology.

a. Pre-glacial Drainage. Prior to the Illinoian Glacial Stage, the drainage pattern was somewhat different than that of today. The present East Fork valley roughly parallels the pre-glacial East Fork valley except at the damsite. The pre-glacial East Fork flowed north-west to the Hamilton-Clermont County line where it met the Little Miami River, then west to the confluence with the ancestral Ohio River and northwest through the normal trough to what is now Mill Creek Valley. The stream united near Elmwood Place with the Licking River from the south, and the combined stream flowed north through what is now Mill Creek Valley and, turning west in the same valley, joined the Miami about 3 miles south of Hamilton. At the project area, the pre-glacial bedrock channel flows west across the saddle dam area then making the bend that the present stream makes. Approximate low point in the pre-glacial channel is believed to be elevation 600 \pm in the saddle dam area. There are no other known pre-glacial bedrock streams in the reservoir area. There is a south flowing pre-glacial channel in which White Oak Creek follows but this channel does not run through the reservoir. A pre-glacial drainage map is presented on plate 8.

b. Glacial History. Glacial deposits found in the general area were laid down during the Illinoian Glacial Stage. The glacial deposits found in the damsite area are primarily clay tills. As the ice sheet advanced southward, the pre-glacial bedrock channel that cuts through the saddle dam was filled with clay till. Clay tills in the uplands were deposited at this time also. The weathered bedrock surface was stripped by the ice and till was deposited on unweathered bedrock. This is the case in the spillway area where clay till lies directly on unweathered interbedded shale and limestone. The clay till has been compacted by the overlying ice and is stiff to very hard. The ice thickness was not as thick as ice farther north, thus the till is not as compact as Wisconsin tills in northern Indiana which were very stiff to hard.

c. Description of Bedrock. Bedrock in the general area is composed of Eden and Maysville Groups. The Eden is found in the stream below the overlying Maysville. Type of rock in both formations is interbedded soft to moderate hard calcareous shale and hard, crystalline, fossiliferous limestone. Limestone beds vary from 0.1 to 1.0 foot thick and are fractured with numerous open vertical joints. The shale is commonly soft 0.1 foot or so below an open limestone joint where water movement has occurred. The Maysville has a higher percent of limestone to shale than the Eden. Structurally, the area is located on the crest of the Cincinnati arch and for all practical purposes, the beds are flat lying. The dominant joint pattern appears to be N-S and E-W.

d. Subsurface Investigations. Overburden was classified from 3-inch drive samples, 6-inch undisturbed Denison samples, and test pits made by a backhoe. The 3-inch drive samples were obtained by using a 5-foot solid barrel drive tube, driven by 325 and 600 pound hammers, with 18- and 12-inch falls, respectively. Hammer size and height of fall are shown on the individual boring logs. The 6-inch flight auger was used initially for borrow area investigations. However, later borrow investigations utilized test pits, dug by a backhoe, and a bucket auger. Several 6-inch flight auger borings were drilled in the saddle dam to supplement drive and core borings. A hollow stem auger was also used in the saddle dam and spillway investigations. Six-inch Denison samples were obtained from beneath the dam and saddle dam areas. Bentonite drilling mud was used in drilled Denison holes. Bedrock was obtained primarily by using an NXM double tube core barrel which yields 2 1/8-inch size core. Nine 6-inch rock core holes were drilled in the dam foundation area. Additional investigations utilizing drive and drive core borings were made along the left abutment access road, control tower access bridge, and the left abutment, downstream diversion dam.

e. Damsite Topography. From its source in Clinton County, about 10 miles southeast of Wilmington to Williamsburg, some 30 aerial miles, the East Fork Little Miami River meanders through a glacial drift covered country of low relief with a general course to the southwest. A few miles below Williamsburg it changes its general course from southwesterly to northwesterly. Its valley deepens rapidly and for a distance of about 2 miles, it flows essentially on bedrock in a narrow cut gorge. Below the constricted area, the river enters and continues in a broad, deeply filled valley to its junction with the Little Miami River near Milford. The damsite is located in the rock cut gorge section some 6 1/2 miles above Batavia. Topography in the general area is characterized by broad relatively flat drainage divides with numerous small streams and little relief. At the damsite, the left abutment is the downstream portion of a broad flat divide, whereas the right abutment is a long narrow ridge forming the inside of a hairpin bend in the river. There is some 250 feet of relief at the damsite. Bedrock topography of steep smooth slopes is obvious along the side slopes on the right and left abutment. The bedrock on the abutment at the dam is

overlaid by 10 to 50 feet of glacial till. North of the saddle dam, typical clay till topography of gentle stream gradients with U-shaped valleys is in evidence. A dendritic drainage pattern has developed in the entire area.

f. Overburden. Types of overburden encountered in the project area are alluvial, colluvial, glacial, and residual.

(1) Alluvial deposits are found under the dam, saddle dam, and the valley bottom borrow areas. A general geologic profile of the dam spillway and saddle dam is included on Plates 9 and 10. Alluvial deposits beneath the dam are 6 to 8 feet of gravel composed primarily of limestone slabs. In the lower portion of the saddle dam, there are 10 to 25 feet of alluvium composed of sandy clay, silty gravelly sand, and silty clay with organic material. This material overlies glacial till and residual clay. In the upstream valley bottom borrow area, there is 5 to 40 feet of alluvium composed primarily of clays and silts.

(2) Along the toe of the left abutment of the dam, there are 20 feet± of colluvial material consisting of lean clay with slabby limestone.

(3) Glacial till, silty sandy clay with some gravel, is found on the flat drainage divides, ridges and in the saddle dam area. It has its greatest thickness north of the saddle dam where it is believed to be 200± feet thick. Along the right abutment ridge, the till is 20 to 65 feet thick. The upper 10 to 15 feet is brown and leached whereas the lower portion is gray and unweathered. On the left abutment, the clay till is 10 to 40 feet thick. The clay till lies directly on bedrock in the upland areas.

(4) Residual lean clay overlying bedrock is found on both steep abutments of the dam and on the left abutment of the saddle dam. The clay is 6 feet thick on the left abutment of the dam, 6 to 15 feet thick on the right dam abutment, and 5 to 10 feet thick on the steep slope of the saddle dam.

g. Bedrock. The Maysville Group and underlying Eden Group of the Cincinnati Series, Ordovician System, occur at the damsite. Outcrops are scarce, being found only in ravines. Lithology of the two groups is quite similar as was described in the section "Description of Bedrock." The contact between the two groups varies between elevation 697 on the left abutment to a maximum of 706 on the right abutment. This elevation is based on a decreasing percentage of limestone interbeds below elevation 706-697. The Maysville has 20-35 percent limestone interbeds and the Eden has 1 to 20 percent. The dam abutments are founded on the lower Maysville and upper Eden formations. Physical properties are similar for both groups. The rock is fairly erosive but can be cut on steep slopes (where unweathered) for a short period of time before the shale begins to weather, and undercuts the thin limestone interbeds. Along the crest of the narrow right abutment where

the shale is overlain by clay till, the rock is unweathered. On the steep side slopes where the till has been removed, the rock has been partially weathered to a depth of 10 to 20 feet. The shales weather to clay or very soft shale, unusually badly stained and leached, and the thin limestone interbeds are stained along open fractures but remain hard.

h. Foundation Conditions.

(1) Dam. The dam was founded on partially weathered shale with 0.1 to 1.0 foot thick limestone interbeds which underlie the zone of primary weathering. The thin limestone beds are fractured and weathered along the open, high angle joint planes. The primary weathered zone varies from 0 in the valley bottom to a maximum of 20 feet on the upper left abutment, and is underlain by soft to moderate hard shale (can scratch with the fingernail with difficulty) with thin fractured limestone interbeds. Average thickness is about 7 feet. Percent core recovery was low in the majority of the NXM holes. It is believed that the core has been ground up in drilling since the 6-inch core holes drilled in the same area had high percentages of recovery. The bulk of the core losses in NXM holes occurred in the weathered and partially weathered zones where the shale was much softer. Drill water return was partially or completely lost while drilling in bedrock in 17 holes beneath the dam. (This includes water losses in the outlet works area.) Thirteen of the borings had water losses occurring within the top 23 feet of bedrock. This would be in the weathered or partially weathered zone. In hole FC-93A, located near the entrance channel for the outlet works, water return was lost 40 feet below top of rock at elevation 607.3. Two other borings, CD-93 and C-93B, lost water in the overburden. Elevations of water losses in other holes under the dam ranged from 602.8 to 667.4, the only consistency being the water was lost in the top 20 feet. In addition, five borings drilled on the abutments but not beneath the dam showed water loss in the upper 20± feet of bedrock. A discussion of and details for the grout curtain are found in Section 3.A.4. Direct shear tests were made on 6-inch bedrock samples taken from six borings located beneath the dam. Cohesion and ϕ angle were determined from these tests, and are considered representative of the bedrock foundation of the dam. Re-evaluation of previously submitted test data (D.M. #3) resulted in lower ϕ angles, but in corresponding higher cohesion values. These values indicated that the foundation bedrock was relatively stronger than the soils used in the embankment. Bedrock contours are shown on Plate 7, "Rock Contour Map." Average bedrock elevation in the valley bottom is approximately 612, and this elevation was used in the stability analyses.

(2) Right Abutment Ridge. The right abutment ridge was investigated for potential leakage zones. Springs were found at the clay till-bedrock contact. In the majority of holes drilled along the ridge, static water stood in the till or at the till-bedrock contact. An exception is DC-84 where drill water was lost at elevation 799.0 and static water stood at elevation 772.4. From a point about 100 feet downstream of boring DC-83 to within 400 feet of the saddle dam, the

highest static water levels along the ridge stood at about elevation 800 or higher. Overburden along the reservoir side of the right abutment ridge from the crest of the ridge to the toe consists of residual clays, impervious colluvium, and glacial till with a combined minimum thickness of 5 to 10 feet. Entrance conditions for reservoir seepage is very poor in these soil types. In addition, bedrock in the abutments is essentially shale with some thin, interbedded limestone. In view of the above, a grout curtain was not considered necessary on the right abutment ridge beyond a point approximately 1,000 feet downstream of the right abutment.

(3) Saddle Dam. The saddle dam primarily was founded on leached to unleached clay till (brown to gray sandy silty clay with a trace of gravel). Along the low point in the saddle, the saddle dam was founded on unleached gray till. At sometime subsequent to the clay till deposition, the till in the low part of the saddle dam was removed by erosion and alluvial material deposited. A third type of soil foundation under the saddle dam is residual lean clay located on the upstream side slope of the left abutment. Bedrock beneath the saddle dam is the Maysville and underlying Eden formations, with the contact at about elevation 700. Between Station 16+00 and the right abutment end of the saddle dam, bedrock falls off to an unknown elevation. Deepest penetration by any boring is DA-115 with a bottom elevation of 615.5. The material in the boring from 689.5 to 615.5 is glacial till. Based on bedrock contours developed by the Ohio Geological Survey in Report No. 10 dated 1959 and titled "Buried River Valleys in Ohio," top of bedrock should be about elevation 600±. Boring DA-115 supports evidence that this pre-glacial valley is till filled and would not be susceptible to any significant seepage which would affect pool levels, or the integrity of the saddle dam. In addition, the seepage path would be approximately 4,000 feet long. Static ground water levels through the dike area generally reflect the topographic slopes at a shallow depth. An exception is boring DA-115, which shows two water levels at considerable depth, 690.5 and 631.0. The water levels in this boring were taken while drilling the boring with hollow stem auger flights, and this type of water level measurement did not truly reflect the static water in relatively impervious overburden. An adjacent water level in boring A-120 is considerably higher, elevation 726.5.

3. Foundation and Abutment Treatment.

a. Main Dam.

(1) Foundation Exploration.

(a) Prior to Construction. A total of 95 exploratory holes or test pits were put down prior to the start of construction between the years 1940 and 1972. The locations of the exploratory holes are shown on Plate 41. Table 1 is a breakdown by type and year.

Two test pits excavated during the construction of the tower and conduit are not listed on the contract drawings. They were put down to

explore a reverse fault which was discovered in the excavation for the outlet works in the area of the tower.

(b) During Construction. Eleven core holes were put down on the centerline of the grout line to check areas of significant grout take. All the holes were pressure tested and grouted or back-filled as determined from the pressure test results.

(c) Engineering Properties. The main dam foundation was stripped to unweathered bedrock within the entire limits of the embankment. The overburden testing revealed several weak zones necessitating the total stripping. Foundation soil sections are shown on Plates 15 and 16. The foundation rock will be described in a following section, but is briefly outlined as an interbedded structure of shale and limestone layers. Direct shear tests were made on 6-inch samples taken from six borings located beneath the dam. Cohesion and ϕ angle values were determined to be greater than the embankment strengths. The test results of both the overburden and rock are shown in Table 2.

TABLE 1
SUMMARY OF EXPLORATORY WORK - MAIN DAM

Type	Number & Year								
	1940	1949	1950	1964	1965	1966	1967	1968	1972
C					1	1	2		2
D				1			1		
DC	3			21	27	2		2	
DF					1				
DFC				8	1				
FC		5	4	3	1	3			
TP								2	
UC				4					

C:	Core	DFC:	Drive, Fishtail & Core
D:	Drive	FC:	Fishtail & Core
DC:	Drive & Core	TP:	Test Pit
DF:	Drive & Fishtail	UC:	Undisturbed & Core

Table 2

SELECTED DESIGN STRENGTH VALUES - MAIN DAM FOUNDATION

<u>MATERIAL</u>	<u>TEST</u>	<u>COHESION (TSF)</u>	<u>FRICTION (DEGREES)</u>
Overburden	Q	0.50	0
	k	0.40	14.0
	S	0.0	21.8
Rock	Direct Shear	1.85 Min.	2.0 Min.
		5.32 Avg.	19.0 Avg.
		15.00 Max.	45.0 Max.

(2) Stripping. The entire foundation was stripped to unweathered rock. The Contractor was given the rule-of-thumb that when he reached the blue shale he was finished. Stripping was generally accomplished with dozers and pans. Depth to unweathered rock ranged from 10 to 20 feet. Approximately 969,701 yards of material were stripped, most of it being wasted. The material from the abutments contained limestone slabs which precluded compaction in the embankments with a tamping roller and the material from the valley was wet. Some stripping material was used in roadway construction. The foundation beneath the permanent cofferdam from the right side of the conduit to Station 106+50 (approximate toe of right abutment) was stripped to elevation 614 to assure removal of the slip plane discovered during construction of the outlet works. This founding elevation necessitated ripping up to 4 feet of unweathered rock from the foundation. The ripped material was utilized in the embankment. No slip plane was observed, but the excavation procedure of ripping eliminated any possible observation.

(3) Foundation Preparation.

(a) Random Rock Zones. Foundation preparation in the rock zones of the embankment was simply dressing the surface with a dozer and rolling with a 50-ton roller. On the abutments, the foundation rock was benched with a dozer blade to insure that any material which had weathered between the time of stripping and the placing of embankment was incorporated in with the fill material.

(b) Random Earth Zone. Preparation in the random earth section of the embankment was similar to that for the rock zone except that weathered material from the abutments was removed and the random earth was placed against a fresh unweathered face.

(c) Impervious Core Zone. Preparation in the impervious zone and the inclined drain area was done with a large Gradall and hand labor. The area was cleaned down to fresh sound rock with the gradall using a smooth lipped 6-foot bucket with laborers working around any limestone ledges. Earth backfill at the faces of any ledges was hand-tamped prior to spreading of an 8 to 12-inch layer of impervious material over the area. The first layer was rolled with a 50-ton rubber-tired roller and then successive layers were placed using a tamping roller. The hauling units were not permitted on the area until approximately 3 feet of material had been placed to protect the bond between the foundation and the fill material.

Approximately 90 percent of the core foundation was shale. The limestone layers in the valley portion were generally removed so as to bond the impervious embankment material to the shale. Most of the limestone was found on the abutments in short stretches where the layers protruded from the shale beds.

No cement mortar was used in foundation preparation as it was easy to remove the limestone pieces back to the shale cover so that no joints nor cracks were exposed. Seepage from the foundation was minor except

at the right side of the conduit and a Station 106± on the upstream side of the impervious zone. The seepage at the conduit was controlled by a trench across the section and into the downstream sand blanket at the conduit. When the fill on both sides of the trench was high enough to overcome the head on the seep, the trench was cleaned out with the gradall and impervious material expeditiously compacted on the dry foundation. The seep at Station 106± was ringed off with embankment material until it reached a static head of approximately 6 feet. The sump was pumped dry, the saturated material removed with the gradall and the sides of the sump broken down and compacted. The sump was at the junction of the impervious and the random earth zones.

(d) Downstream Filter Blanket. The downstream half of the foundation was covered with a 3-foot horizontal filter blanket. The foundation rock was dressed with a motor grader and the sand placed directly on the foundation. The material was placed in 1-foot lifts and compacted according to specifications.

Some difficulty was encountered placing the blanket near the downstream toe due to seepage from the Stilling Basin and the Retreat Channel.

(4) Grout Curtain.

(a) General Plan. A single line, two zone, 60 feet deep, stage grouted curtain was constructed at the centerline of the embankment from Station 94+00 to 124+32. The first 370 feet on the left abutment and the last 1,000 feet on the right abutment were offset from the centerline of the roadways to facilitate construction. The holes within the limits of the embankment were put down thru the overburden utilizing casing set into the top of rock. Primary holes were spaced 20 feet center-to-center with successive holes split-spaced down to as close as an 1 1/4-foot spacing. The curtain was zoned into an upper 20-foot depth and a lower 40-foot depth. Where working conditions permitted, the curtain was broken up into 100-foot sections in which grouting operations were not permitted at the same time as drilling. In the shorter working areas, the 100-foot criteria of not drilling and grouting was maintained between individual holes. In general, all grouting in the upper zone in any given section was finished before work was started in the underlying zone. The majority of the grout placed was at a 3 water to 1 cement ratio. Mixes as stiff as a 0.6 water to 1 cement ratio were used in several holes. No sand or mineral filler was used in any of the grout mixes. In general, grout takes were minimal.

Nicholson Ground Anchor Company of Pittsburgh, Pennsylvania, performed the work on top of the left abutment from Station 94+00 to 98+60 and at the toe of the left abutment from Station 102+80 to 105+50 during the first season. All grout holes were sealed at top of rock with a packer. A court imposed shutdown at the start of the second construction season prohibited Nicholson from starting up and they left the project. The prime contractor then engaged Continental Drilling of Murrysville, Pennsylvania, to complete the grout curtain. They completed the valley section and the right abutment from Station 105+25 to 112+65 during the

second season. The remaining portion of the top of the right abutment and the entire left abutment were completed during the third construction season. Initial stripping for grouting was to top of rock. Final stripping for embankment construction was to sound unweathered rock. The grout curtain profile is shown on Plate 22.

(b) Drilling. The grout holes were drilled with standard rotary drilling equipment without using rod dope. Nicholson used a 3 1/2-inch Tricone bit and a Gardner-Denver ATD 3600 rig to put down their holes. Some difficulty was encountered with the shale clogging the bit until a pump of sufficient pressure and volume to wash the fine shale cuttings away was mobilized. Drill water was obtained from ponds or runoff.

Continental used an EX Fishtail bit with post-mounted air-powered CP-55 drills. Short 2-inch I-D nipples were set 18-24 inches into rock to mount the drill. An airtrack drill and an NX rock bit were used to drill the overburden on the top of the right abutment where casing was set. Drill water was pumped from a storage tank which was filled by the prime contractor's water wagon with river water.

(c) Pressure Testing. Immediately before the pressure grouting of each stage of any hole was begun, the hole was thoroughly washed under pressure and pressure tested. The testing pressure was the same as that for grouting in the two stages. Holes which would not build up any pressure were washed until no signs of cleaning were evident or for a period of 5 minutes at full pump capacity. Holes which tested relatively tight were, at the direction of the Contracting Officer, not grouted in Stage 1 and the hole was taken to grade and then grouted.

(d) Grouting.

(i) Equipment. Both contractors used a Mayno pump to place the grout. The pumps were reliable and did not present any problems. Two circular tubs with rotating stirring paddles were used to mix and/or hold the grout, one always feeding the Mayno pump. A homemade "dip-stick" was used to measure the amount of grout used from the mixing tub in any time period. The grout lines to and from the hole were connected to a "grout tree" by which the pressure into the hole was regulated. No difficulty was encountered in maintaining a constant pressure at the hole. Nicholson used expanding pneumatic packers on all the holes that they grouted; a pressure of 40 PSI was generally sufficient to seal the packer in the hole. Continental tried using mechanical packers, but they would not seal off in the hole; they ended up using a pneumatic packer also with a pressure of 50-100 PSI.

(ii) Pressures. From the start of grouting until 9 October 1974, the upper zone had been pressure tested and grouted at 5 PSI and the lower zone at 10 PSI. The head of the Geology Section of

Foundations and Materials Branch, Engineering Division, reduced the pressures to 3 and 7 PSI, respectively, when it was suspected that the former pressures were lifting the foundation layers. The pressures were monitored at the top of the hole with no corrections for the head due to the grout in the hole.

(iii) Grout Mixes. The majority of the grout placed was at a 3 water to 1 cement ratio. Mixes as stiff as 0.6 water to 1 cement were used to choke off several holes, but this mix was the exception. No sand nor mineral filler was used in any of the grout mixes.

(iv) Grout Injection. After washing and pressure testing of a hole, the packer was set and grout pumped into the hole. All holes were started with a 3 water to 1 cement mix. If the rate of take did not decrease, the mix was stiffened up until such time as a steady or decreasing rate of take was established. A hole was considered finished when it would not take any grout at three-fourths of the maximum pressure for that stage. Occasional leaks which occurred were caulked and/or ringed so as to effect a pressure head. Grout which could not be placed within 2 hours of mixing was wasted.

(e) Exploratory Holes. Eleven core holes were put down along the centerline to check areas of significant grout take. Grout seems were found in each core.

b. Saddle Dam.

(1) Foundation Exploration.

(a) Prior to Construction. A total of 110 exploratory holes or test pits were put down prior to the start of construction between the years 1940 and 1968. The locations of the exploratory holes are shown on Plate 43. Table 3 is a breakdown by type and year.

(b) During Construction. The only holes put down during construction were the pilot holes for the pneumatic piezometers.

(c) Engineering Properties. The foundation materials were sampled and tested during the design stage. The test results are shown in Table 4. The foundation strata can generally be described as:

(i) A leached to unleached brown to gray clay till on the left abutment ridge and the right abutment.

(ii) An alluvial material in the lower part of the valley which was deposited subsequent to the erosion of part of the brown to gray clay till. This strata contains layers and pockets of organic material and extends to depths of 25 feet.

(iii) An unleached gray till which underlays the alluvial material in the lower part of the valley.

(iv) A residual lean clay strata located on the upstream side slope of the left abutment.

TABLE 3
SUMMARY OF EXPLORATORY WORK - SADDLE DAM

Type	Number & Year						
	1940	1949	1964	1965	1966	1967	1968
A			8				
DA			1				
DC	5	1	8	7	3	2	2
D			3	16		7	16
DU						1	
C			1				
FC		1					
FDC			1		1		
FD						1	
RD						3	
TP							13
U			1	2		2	2
UC			1				1

A: Auger	FDC: Fishtail, Drive & Core
DA: Drive & Auger	FD: Fishtail & Drive
DC: Drive & Core	RD: Rockbit & Drive
D: Drive	TP: Test Pit
DU: Drive & Undisturbed	U: Undisturbed
C: Core	UC: Undisturbed & Core
FC: Fishtail & Core	

Table 4

SELECTED DESIGN STRENGTH VALUES - SADDLE DAM FOUNDATION

<u>MATERIAL</u>	<u>TEST</u>	<u>C</u>		<u>FRICITION (DEGREES)</u>	
		<u>COHESION (TSF)</u>		<u>21+70</u>	<u>23+60</u>
		<u>21+70</u>	<u>23+60</u>		
Alluvium	Q	0.9	0.9	0.0	0.0
	R	0.2	0.2	16.8	16.8
	S	0.0	---	24.0	----
Alluvium Organic	Q	0.3	0.3	0.0	0.0
	R	0.2	0.4	17.5	15.8
	S	0.0	---	28.5	----
Composite of Alluvium & Alluvium Organic	R&S Avg.		0.11		21.8

(2) Foundation Stripping. It was originally planned to excavate and waste the alluvial material in the lower valley portion of the saddle dam. This would have involved approximately 165,000 cubic yards of material and depths of up to 25 feet. Additional exploration, testing, and design subsequent to 1968 eliminated the **extensive alluvial stripping** and substituted a construction sequence which would allow the weak foundation material to remain in place and to consolidate and gain strength during the construction period.

Stripping of all organic material within the area of the saddle dam foundation was specified in the contract documents. The elevations of the stripped valley foundation are shown on Plate 27. The ridges and part of the upper side slopes were successfully cleared and stripped with dozers and pans. The lower slopes, all the valley proper and the drainage draws were too soft to support a D8 dozer and stripping was performed with a large Gradall and a Dragline. Material was excavated and cast up on a ridge where it was loaded in pans. Approximately 40 percent of the material stripped was handled by the Gradall and Dragline. A total of 128,000 cubic yards of material was stripped from the foundation area. Several springs were encountered while stripping. Those on the downstream side were tied into the filter drains; those on the upstream were tied into the 5- x 3-foot sand drain. No pervious material was placed on the upstream side closer than 125 feet to the centerline. A farm pond at approximately Station 13+00 on the downstream side presented some problems during stripping due to the depth of sediment.

Stripped material was placed in the upstream waste berm; some topsoil was stockpiled for later use.

Due to the soft material exposed in the valley proper and in the drainage draws, start of the embankment work was difficult. On the downstream side, the 50-foot wide, 3-foot thick filter drains were placed in a single lift. Compaction was obtained by additional rolling and verified by field density tests. On the upstream side, a 3-foot lift of heavy gray till from the spillway excavation was used to bridge the soft areas.

(3) Inspection Trench. An inspection trench 10 feet deep with a 10-foot bottom width and 1.5:1 side slopes was excavated the entire length of the saddle dam in the valley proper. Excavation was done with a large Gradall; dozers and pans accomplished the rest of the excavation. In the valley proper, the trench exposed, but did not completely sever, a layer of organic alluvial material near Station 22+00.

A layer of water-bearing sand and gravel was exposed near Station 25+00 at approximate elevation 726. It could not be entirely removed and a complete cutoff was not possible. The layer ran back under the right abutment. The trench was pumped and rapidly backfilled with clay, forcing the water to revert to its former course.

4. Slope Stability.

a. Laboratory Tests.

(1) General. Laboratory tests on embankment and foundation materials were performed at the Ohio River Division Laboratories, Cincinnati, Ohio. The testing program included Q (unconsolidated-undrained), R (consolidated-undrained), and S (consolidated-drained) shear, consolidation, permeability and standard properties tests.

(2) Dam Foundation Soils. Three Q, four R, and two S shear tests were performed on soil samples from three undisturbed holes (UC 70, 71 and 72) drilled in the dam foundation. These shear tests were indicative of the low shear strength of the dam foundation soils which consist of silty sand, lean clay, fat clay, and large pockets of organic material. A tabulation of test results are shown in Table 5.

(3) Dam Foundation Rock. Nine direct shear tests were run on 6-inch rock core samples from core holes DC-69, C-93B, C-200, C-207A, C-208, and C-209 in the dam foundation area. Virtually all of the shear test results indicate the rock shear strength is significantly greater than the embankment design shear strength.

(4) Saddle Dam Foundation Soils. Eleven Q, twelve R, eight S, and four unconfined compression tests were performed on soil samples from seven undisturbed holes (U-130, 131, 143, 144, 184, 185, and 190) located throughout the saddle dam foundation area. The shear test data confirmed the weakness of the organic clay zones interbedded within the alluvial infill portion of the saddle dam foundation. The remaining shear tests were run on the inorganic alluvial infill and glacial till materials with the exception of one S test, which was run on a residual clay-shale sample from hole U-130. The S test on the residual clay-shale which was quite low, was discarded because of excessive sample disturbance. A tabulation of test results are shown in Table 6.

(5) Saddle Dam Foundation Rock. No direct shear tests were run on the bedrock in the saddle dam foundation area since the bedrock is at a depth sufficient to preclude any stability problem.

b. Selection of Shear Test Values.

(1) Dam Foundation. The presence of several zones of soft and weak materials throughout the alluvial portion of the dam foundation necessitated stripping of rock thus precluding selection of any adopted design shear strengths. The colluvial foundation adopted shear strengths were based on an average of laboratory test results. These relatively low shear strengths indicate the necessity for stripping the abutments also. Usable materials from the foundation stripping was incorporated in the dam embankment.

(2) Saddle Dam Foundation. The foundation for the saddle dam was divided into three strata, namely: glacial till, alluvial infill, and residual soils.

The adopted Q shear strength of the till ($C = 1.00$ tsf, $\tan \phi = 0.040$) was based on an average cohesion intercept of the three triaxial test failure envelopes along with four unconfined compression tests. The low adopted $\tan \phi$ has been taken as an adequately conservative value. The adopted R shear strength of the till ($C = 0.80$ tsf, $\tan \phi = 0.200$) was based on an average cohesion and fairly conservative $\tan \phi$. Adopted S shear strength values ($C = 0.00$ tsf, $\tan \phi = 0.505$) were based on an average value of three direct shear tests. The adopted Q ($C = 0.85$ tsf, $\tan \phi = 0.000$), R ($C = 0.32$ tsf, $\tan \phi = 0.324$), and S ($C = 0.00$ tsf, $\tan \phi = 0.544$) shear strength values of the alluvial infill were based on near average values in each particular case. The adopted shear strength parameters of the organic materials encountered in the alluvial infill were taken as the actual shear test results. These Q and R shear strengths of ($C = 0.30$ tsf, $\tan \phi = 0.014$) and ($C = 0.19$ tsf, $\tan \phi = 0.309$), respectively, were relatively low and typical of organic soils of this type.

The residual soil (clay-shale) samples tested from hole U-130 yielded a low shear strength value which was not assumed valid due to sample disturbance. See Table 7 for the dam and saddle dam foundation test results.

After the presentation of the feature design memorandum, additional drilling was made of the foundation organic infill area. Drilling consisted of drive borings, test pits, and Denison Sampling. Testing consisted of Q, R, and S shear testing, consolidations, and Atterberg Limits for comparison. Table 9 shows the strength ultimately used in the stability analyses.

(3) Embankment Materials.

a. Main Dam. The main dam as presented in the DM was an earth-fill embankment. After preparation of the DM the spillway site was relocated resulting in the availability of a considerable volume of rock (Shale and Limestone) that would have to be wasted. It was decided to rezone the embankment using the available rock. The cross-section was not revised even though it was recognized from previous designs with similar materials that the strengths would be considerably higher than those used originally to establish the cross-section. During construction large scale triaxial testing was performed on rock from the spillway excavation. Stability analyses were performed using these test results for record purposes. The strengths used are listed in Table 8.

b. Saddle Dam. Borrow Material for the Saddle Dam Embankment consisted of impervious fill assumed to come from Borrow Areas E and F in Sheet No. 6. The selected design strengths are shown in Table 9. Design and record shear strength envelopes for the impervious materials are shown on Plates 124 through 126. Design and record shear strength envelopes for the random rock materials are shown on Plates 127 through 133.

TABLE 1
DAM FOUNDATION SOIL TEST DATA
WILLIAM H. HARSHA LAKE

Hole No.	Sample No. & Class	Atterberg Limits		Nat. Dry Den. (PCF)	Nat. W.C. (%)	Type of Shear Test	Tan ϕ	C (T/ft ²)	Permeability	
		LL	PL						Load (T/ft ²)	$K(10^{-4}$ Ft/Min)
UC-70	1-SC-SM	20.6	14.9			S	0.617	0.00		
						R	0.341	0.00		
	2-SM					Q	0.169	0.30		
	3-SM			117.5	13.0	R	0.730	0.00		
	4-SM				11.9	Q	0.355	0.00		
UC-71	1-CL				28.4					
	2-CL				34.6					
	3-CH-CL	54.0	24.8	102.3	24.0	R	0.250	0.40		
UC-72						Q	0.065	0.69	0.25	.000081
	1-CL-CH	50.3	23.9	95.2	27.2	S	0.400	0.00	4.00	.000055
	2-CH				42.4					
	3-CH				24.0					
	4-GC	34.2	17.2							

TABLE 6
SADDLE DAM FOUNDATION SOIL TEST DATA
WILLIAM H. HARSHA RESERVOIR, OHIO

Hole No.	Sample No. & Class	Atterberg Limits		Nat. Dry Den. (PCF)	Nat. W.C. (%)	Type of Shear Test	Tan ϕ	C_2 (T/ft ²)	Permeability	
		LL	PL						Load (T/ft ²)	$K(10^{-4}$ Ft/Min)
UC-130	1-T				17.8					
	2-CL	40.5	18.6	100.8	24.0	S	0.503	0.00	0.25	.00067
						R	0.351	0.21	4.00	.00033
	3-SM			23.2		Q	0.000	0.53		
	4-CL	31.1	17.1	116.2	17.7	S	0.575	0.00	0.25	.00120
						R	0.400	0.34	4.00	.00075
	5-CL			107.0	22.1	Q	0.038	0.37	0.25	.00014
									4.00	.00014
	6-CL	43.6	21.5	107.8	21.6	S	0.309	0.00		
UC-131	1-CL			99.5	24.2	S	0.540	0.00	0.25	.000260
	2-CL	36.0	16.6	105.4	20.0	R	0.364	0.18	4.00	.000077
						Q	0.020	0.96		
	3-CL				17.7					
	4-SM				13.1					
	5-ML			111.6	19.0	S	0.634	0.00		
	6-SM	37.9	17.7	97.1	21.9					
	7-OH	70.5	31.8	87.8	32.0	R	0.309	0.19	0.25	.00116
						Q	0.014	0.30	4.00	.00039
	8-CL	25.2	17.4	102.3	23.6					
	9-CL	50.9	27.8	79.2	42.0				0.25	.0006
	10-SM								4.00	.00081

TABLE 6 (Cont'd)

Hole No.	Sample No. & Class	Atterberg Limits		Nat. Dry Den. (PCF)	Nat. W.C. (%)	Type of Shear Test	Tan ϕ	C_2 (T/ft ²)	Permeability	
		LL	PL						Load (T/ft ²)	K(10 ⁴ Ft/Min)
U-143	1-CL				25.9					
	2-CL				18.4					
	3-CL				17.3					
	4-CL				17.9					
	5-CL				19.1					
	6-CL									
	7-CL	31.2	14.5	116.1	16.0	Q R	0.220 0.200	0.20 0.80		
U-144	1-SM				7.6					
	2-SP				12.6					
	3-CL	36.0	21.7	96.0	25.5	Q R	0.000 0.208	0.85 0.57		
						S	0.635	0.00		
	4-CL	29.2	20.6	110.5	19.1	Q R	0.000 0.400	0.65 0.20		
	5-CL			126.1	12.1					
	6-CL				11.1					
	7-CL				11.9					
	8-CL				12.3					
	9-CL				12.7					

TABLE 1. Continued

Fole No.	Sample No. & Class	Atterberg Limits		Nat. Dry Den. (PCF)	Nat. W.C. (%)	Type of Shear Test	Tan ϕ	C_u (T/ft ²)	Permeability	
		LL	PL						Load (T/ft ²)	K(10 ⁻⁴ Ft/Min)
DU-184	1-CL			107.0	17.5					
	2-CL				12.8					
	3-CL	27.3	14.9	108.3	20.7	Q	0.106	1.56		
	4-CL				13.5	S	0.503	0.00		
	5-CL				11.2					
DU-185	1-CL									
	2-GM				16.0					
	3-CL				12.8					
	4-SP-SM	27.2	13.0		15.7					
	5-CL				16.3					
	6-SP-SM				15.9					
	7-CL				16.1	UC		0.56		
	8-SC				15.9					
	9-SC				17.6					
	10-CL				18.2					
	11-CL				18.3					
	12-CL				15.3					
	13-CL				16.6					

TABLE 1 (Continued)

Hole No.	Sample No. & Class	Atterberg Limits		Nat. Dry Den. (PCF)	Nat. W.C. (%)	Type of Shear Test	Tan ϕ	C_u (T/ft ²)	Permeability	
		LL	PL						Load (T/ft ²)	$K(10^4 \text{ Ft/Min})$
U-190	1-CL				31.2					
	2-CL	47.0	17.5	107.2	18.7	Q	0.075	0.93		
						R	0.225	0.59		
						S	0.440	0.00		
	3-CL	34.4	16.2	108.3	18.9	Q	0.116	0.53		
	4-CL				15.9					
	5-CL	21.9	12.8	120.8	12.6	UC		1.40		
	6-CL			127.4	11.5	UC		1.77		
	7-CL				11.5					
	8-CL				10.0					
	9-CL				11.7					
	10-CL	21.1	12.4	121.8	12.8	UC		1.27		
	11-CL			119.5	13.7					
	12-CL			118.8	14.0	Q	0.044	1.10		

TABLE 7
ADOPTED SOIL DESIGN VALUES
WILLIAM H. HARSHA RESERVOIR, OHIO

<u>Material</u>	γ_D <u>PCF</u>	γ_M <u>PCF</u>	γ_S <u>PCF</u>	γ_B <u>PCF</u>	<u>Shear Values</u>		
					<u>Type Test</u>	<u>Tan ϕ</u>	<u>C</u> <u>TSF</u>
<u>Dam</u>							
Foundation	104.0	127.0	127.0	64.5	Q	0.000	0.50
(Colluvial)					R	0.250	0.40
					S	0.400	0.00
<u>Saddle Dam</u>							
Foundation	103.0	126.0	128.0	65.5	Q	0.000	0.85
(Alluvial)					R	0.374	0.32
					S	0.544	0.00
Foundation	115.0	134.0	136.0	73.5	Q	0.040	1.00
(Till)					R	0.200	0.80
					S	0.505	0.00
Foundation	88.0	117.0	117.0	54.5	Q	0.014	0.30
(Organic)					R	0.309	0.19

TABLE 8
SELECTED STRENGTH VALUES - MAIN DAM
WILLIAM H. HARSHA DAM

<u>Material</u>	<u>Type Test</u>	(TSF)	(Degrees)
		<u>Cohesion (c)</u>	<u>Friction (ϕ)</u>
Compacted	Q	0.6	0.0
Impervious	R	0.4	17.2
	S	0.0	26.6
Random Rock	Q	.35	31.0
	R	.62	20.3
	S	0.0	41.7

TABLE 9
SELECTED STRENGTH VALUES - SADDLE DAM
WILLIAM H. HARSHA

<u>Material</u>	<u>Type Test</u>	<u>(TSF)</u> <u>Cohesion (c)</u>		<u>(Degrees)</u> <u>Friction (φ)</u>	
Embankment	Q	1.1		0.0	
	R	0.4		17.2	
	S	0.0		26.6	
<hr/>					
Alluvium		Sta 21+70	Sta 23+60	Sta 21+70	Sta 23+60
	Q	0.9	0.9	0.0	0.0
	R	0.2	0.2	16.8	16.8
	S	0.0	-	24.0	-
<hr/>					
Alluvium	Q	0.3	0.3	0.0	0.0
Organic	R	0.2	0.4	17.5	15.8
	S	0.0	-	28.5	-
<hr/>					
Composite of Alluvium & Alluvium Organic	R&S	0.11		21.8	

c. Material Usage. Plates 39 and 40 show material usage charts. The dam design required 3,669,000 cubic yards of random rock and 955,000 cubic yards of impervious and random earth. The saddle dam design required 1,678,000 cubic yards of impervious and random earth. The required excavation from the spillway provided for these needs.

(e) Stability Analyses.

(1) Saddle Dam.

(a.) Stability of Downstream Slope; Station 21+70 Perpendicular Section. At the end of construction conditions (Q test), assuming instantaneous loading of the foundation and no drainage, a 400-foot long by 55-foot high berm gave a value of FS = 1.36. Plate 31 represents this condition and shows the appropriate slopes.

Steady seepage was then analyzed, using an average of the R&S strength data. The results yielded a value of FS = 1.55, with a 60-foot long by 24-foot high berm. This analysis is shown on Plate 35 with the appropriate slopes. This berm was then applied to the end of construction condition and a value of FS = 0.83 resulted. This analysis is shown on Plate 32.

An analysis was made to determine the gain in strength of the foundation as the dam was constructed. The percent consolidation vs. time curve showed that if the construction period was kept to a minimum of 2-1/2 years, the gain in strength of the foundation would be sufficient to yield a value of FS = 1.32. This analysis is shown on Plate 36.

(b.) Stability of Upstream Slope; Station 23+60 Perpendicular Section. To verify the assumption that the downstream slope was critical for EOC conditions, a stability analysis was made on the upstream slope, using the 400-foot by 55-foot berm. A value of FS = 1.74 resulted. It was estimated that a minimum berm, 240 feet by 33 feet would be needed to obtain a FS = 1.30 (assuming instantaneous loading and no drainage). This assumption was based on a 40 percent increase in stability from downstream to upstream configuration.

Sudden drawdown was investigated and results indicated that a 45-foot by 15-foot berm gave a value of FS = 1.21. Plate 33 shows the design recommendation and stability calculations.

This berm was applied to the end of construction condition and a value of FS = 1.07 resulted. Since this value was greater than the value of FS for downstream EOC stability with a larger berm, the construction period of 2.5 years would provide sufficient strength gain to insure stability of the upstream slope at EOC conditions. Plate 34 shows this analysis.

Partial pool was analyzed and the minimum value of FS = 1.38 at pool elevation 750.0 was obtained. This value is 0.12 lower than the minimum of FS = 1.50, but it was felt that as construction progressed, the consolidation process would increase the strength of the foundation sufficiently enough to reach the value of FS = 1.5 when partial pool conditions exist.

Table 10 shows the final design factors of safety.

TABLE 10
STABILITY ANALYSES RESULTS
SADDLE DAM PERPENDICULAR SECTION

<u>Stage of Saddle Dam Development</u>	<u>Factor of Safety</u>
End of Construction - Downstream - Sta. 21+70 400' x 55' Berm	1.36
End of Construction - Downstream - Sta. 21+70 60' x 24' Berm - 2.5 Year Construction Period	1.32
Steady Seepage - Sta. 21+70 60' x 33' Berm	1.55
End of Construction - Upstream - Sta. 23+60 240' x 33' Berm	1.30
End of Construction - Upstream - Sta. 23+60 45' x 15' Berm - 2.5 Year Construction Period	1.30
Sudden Drawdown 45' x 15' Berm Sta. 23+60	1.21
Partial Pool 45' x 15' Berm Sta. 23+60 Elev. 750.0'	1.38

(c.) Stability of Skewed Sections. Stability computations were made along the centerline of the alluvium infill area in order that the failure plane pass through the longest path of the weak material. This required a section skewed from the axis and as such, the embankment was somewhat flatter than the normal section.

Downstream Stability; Station 22+50, Skewed Section.

At the end of construction conditions, the value of the factor of safety was found to be 0.68 with a 60-foot long by 24-foot high berm. Plate 37 shows this analysis.

Steady seepage conditions will provide a value of FS equal to or greater than the value of $FS = 1.55$ (60 feet long by 24 feet high berm) obtained from the analysis assuming a perpendicular section. The average values of R&S strengths were used in this analysis, resulting in a single layer through which the failure plane was found. The R&S strength parameters of the alluvium and the alluvium organic were almost identical (in fact, the alluvium organic showed somewhat higher values). Thus, any analysis of a skewed section would utilize the same foundation conditions and result in a value of the factor of safety equal to or greater than the value obtained from the previous analysis. It was felt that this value of the safety factor, $FS = 1.55$, should be used as the controlling value for steady seepage conditions.

An analysis was made to determine the increase in the end of construction FS, to account for the gain in strength as consolidation occurs in the foundation when loaded. It was found that a minimum construction period for 3 years is needed to insure short-term stability ($FS = 1.31$). The maximum elevation safely obtainable, without assuming strength gain during the consolidation process, is 750.0, where $FS = 1.32$. This analysis is shown on Plate 36. Various elevations were analyzed to determine a safe height based on increased strength due to consolidation. The following was recommended: the embankment should be built to El 750.0 between Stations 16+20 to 25+20 during the first year. Also, during this first year, the embankment from the beginning Station 4+60 to 12+80 (toeing out on a 5:1 slope to 16+20) and from the end Station back to 28+60 (toeing out on a 5:1 slope at 25+20) was built to full height, El 819. The second was used as a period of consolidation to provide a sufficient gain in strength so that the remainder of the Saddle Dam could safely be built to 819.0 (top of dam) during the third year.

Upstream Stability Analysis; Station 23+50, Skewed Section.

The end of construction conditions were analyzed and the value of FS was 1.03. This analysis is shown on Plate 38.

Sudden drawdown conditions of the skewed section were compared to the conditions used in the analysis of the perpendicular section. It was found that the alluvium organic and the alluvium R strength parameters were almost identical ($c = .37$ and $.21$; $\phi = .283$ and $.303$ for alluvium organic and alluvium, respectively). The alluvium organic appears to have a relatively higher combined strength. Therefore, it was felt

that any analysis of the skewed section, assuming organic as a continuous layer, would result in a safety factor which is equal to, or more likely greater than, the value of $FS = 1.21$ obtained previously. To obtain this value, a 45-foot long by 15-foot high berm was required. As consolidation occurs, during the 3-year construction period, the increase in strength, as shown in the downstream analysis, will also occur upstream providing adequate safety. It was recommended that the upstream design include a 45-foot long by 15-foot high berm. Upstream construction was done in a similar manner as required for downstream stability. Table 11 shows the final design factors of safety.

TABLE 11
RESULTS OF SLOPE STABILITY ANALYSES
(SKEWED SECTION)

<u>Stage of Saddle Dam Development</u>	<u>Factor of Safety</u>
End of Construction - Downstream - Sta. 22+50 60' x 24' Berm Minimum of 3-yr. Construction	1.31
Steady Seepage 60' x 24' Berm	1.55
First Year (Safe El of 750.0')	1.32
End of Construction - Upstream - Sta. 23+50 45' x 15' Berm Minimum of 3-yr. Construction	1.30
Sudden Drawdown 45' x 15' Berm	1.21
Partial Pool 45' x 15' Berm	1.38

(2) Main Dam. Stability analyses were made using the circular and wedge type analysis as outlined in EM 1110-2-1902. Analyses were made for end of construction, steady seepage, sudden drawdown and partial pool using the appropriate values shown in Table 8. Critical failure surfaces were checked manually for all cases. Table 12 displays the results of stability analyses. Plate 30 shows the end of construction manual check.

TABLE 12
STABILITY ANALYSES RESULTS - MAIN DAM
WILLIAM H. HARSHA DAM

<u>Case</u>	<u>Minimum Factor of Safety</u>
End of Construction	2.85 Wedge
Steady Seepage	3.45 Wedge
Sudden Drawdown	2.26 Circle
Partial Pool (El 733)	3.24 Circle

5. Embankments.

All embankments (dam, saddle dam and spillway dike) consisting of earth or rock fill were obtained from the spillway excavation in the left abutment. The average depth of excavation in the spillway was approximately 50 feet with the earth depth being between 20 to 25 feet thick and rock excavation varying between 25 to 30 feet. The saddle dam was constructed entirely of earth fill. The uncompacted saddle dam waste berms were constructed from dam foundation excavation, channel excavation and some spillway excavation.

The soil in the spillway consisted of 6 to 12 inches of topsoil which was stripped and stockpiled for use on the downstream face of the main and saddle dam. Below the topsoil was a 2'± (varied) thickness of silty lean to fat wet clay. The remainder of the soil consisted of a hard dense till. The upper portions were tan to brown caused from staining and weathering; the lower portions were colored gray which was the unweathered till of Illinoian age. The upper soft wet clay was mixed when feasible with the lower drier tills for use in both the dams.

a. Saddle Dam.

1. Impervious Fill

The saddle dam consisted of ± 1,500,000 cubic yards of compacted impervious fill with a five foot wide vertical sand drain and numerous three foot thick, fifty foot wide horizontal finger sand drains. Maximum height of the fill was ± 110 feet at ± Station 22+50. All material for the impervious embankment was obtained from the required spillway excavation. Material was hauled with caterpillar 631, 637, 641 and 666 scrapers. The material was spread in six-inch lifts, disked with a Rome disk and compacted with eight passes of a sheeps-foot roller. The roller used was a Hyster C455A self propelled sheeps-foot. Moisture limitations on the impervious material was + 1 percent above to - 2 percent below optimum. No significant problems were encountered.

2. Vertical Sand Drain

A five foot wide vertical sand drain was constructed from Station 6+00 to 28+00, 20 feet downstream of center line extending from elevation 795 to the foundation.

The procedure for placing the vertical drain was to first completely cover the existing portion of vertical drain with impervious embankment as the fill was brought up. The drain location was then staked and a five foot wide trench was dug with a G1000 Gradall or similar equipment down to the previous top of sand. The top of existing sand was then hand cleaned. The sand was then spot dumped in piles from trucks and placed in the trench with a small backhoe loader bucket. The sand was then flooded with water from a spray-bar attachment on the back of a water truck. It was then rolled with not less than 4 complete passes with a RayGo 410A self-propelled vibratory roller. No significant problems encountered. The sand was supplied by Dravo Corp. of Newtown, Ohio. The drain material was spread with end loaders and dozers.

3. Horizontal Sand Drain (Finger Drains)

A three foot thick horizontal blanket of filter sand was placed on the downstream foundation in the valley proper and up seven drainage draws. The drainage draws were constructed 50 feet wide. The blanket extended from a point 20 feet downstream of centerline, where it tied to the vertical drain, to the toe of the downstream waste berm near the river bank. Two hundred feet of perforated toe drain pipe was installed from the river bank back up the valley to relieve the horizontal blanket. Due to the soft material exposed in the valley proper and in the drainage draws after stripping operations, it was necessary to place the drainage blanket in a single 3 foot lift. Compaction was obtained by additional rolling with the RayCo 410-A, self-propelled vibratory roller after water was added by hose from a tanker truck and verified by field density tests. Horizontal sand drain material was supplied by Dravo Sand and Gravel Co., Newton, Ohio. The drain material was spread with endloaders and dozers.

4. Required Waste Berms (upstream and downstream)

The upstream and downstream waste berms at the saddle dam were constructed of dam and saddle dam foundation strippings and some spillway excavation. The material was spread in ± 1 foot lifts with a dozer and traffic compacted by scrapers hauling the material.

b. Main Dam.

1. Impervious Core

The impervious core along the centerline of the main dam varied from a width of 36 feet at the top of the dam to ± 100 feet at the foundation. Upstream and downstream impervious core slopes were 1 horizontal to 7 vertical. The quantity of material in the impervious core was 461,000 CY.

Nearly all the core material was brown glacial till excavated from the required spillway excavation. The material was hauled with Caterpillar 631, 637, 641 and 666 scrapers. The material was spread in six inch lifts, disked with a Rome disk and compacted by eight passes of a Hyster C455A self-propelled sheeps-foot roller. Moisture limitations on the impervious material was $+1$ percent above to -2 percent below optimum. The material excavated from the spillway was at or near optimum and very little processing was needed. No significant problems were encountered.

2. Random Earth Zone

The random earth zone was handled identical to the impervious core discussed in paragraph (b) above.

The random earth section was changed to rockfill at elevation 675 after the overtopping flood of August 30, 1974, in order to facilitate finishing of the third stage cofferdam before the winter flood season.

3. Random Rock Zones

The random rock consisted of a hard, crystalline fossiliferous limestone with shale and stylonite partings and intermittent shale layers excavated from the required spillway excavation. The shale was a soft clay shale of highly variable thickness. The rock from the spillway excavation was blasted using 20' center to center spacing on the blast holes and a loading of 3/4 lb/ CY of explosives. The material broke up fine enough to be hauled with rubber-tired scrapers. The material was hauled with Cat 631, 637, 641 and 666 scrapers to the embankment. The material was dumped in ±8-inch lifts and levelled with a Cat D-8 dozer. The fill was then rolled with four passes of a Hyster C455A self-propelled sheeps-foot roller and 2 passes with a 50-ton rubber-tired roller pulled by a D-8 dozer. No significant problems were encountered.

4. Inclined Sand Drain & Transition Material

An eight-foot wide inclined sand drain and five-foot wide transition gravel zone were placed immediately downstream of the impervious core. The sand drain and transition zone extended the full length of the dam from elevation 795 to the foundation.

The procedure for placing these zones was to first overbuild the impervious embankment ±5 feet downstream. The one vertical to seven horizontal slope of the downstream edge of the impervious embankment was then cut to correct location with a G1000 Gradall. The 8-foot wide sand drain and 5-foot wide transition gravel were then placed in one foot lifts with a G1000 Gradall or small backhoe and backed up with random rock on the downstream side. Water was then added to the sand zone by means of an offset bar on a water truck. The zones were then rolled with not less than four complete passes with a RayGo 410A self-propelled vibratory roller. No significant problems were encountered. The sand and transition material were supplied by Dravo Corp. of Newtown, Ohio.

5. Horizontal Sand Drain

A three-foot thick horizontal blanket of filter sand was placed over the entire foundation downstream of the impervious core.

The material was end-dumped from trucks and spread in one foot lifts by a D-8 dozer, Cat 977 loader or G1000 Gradall. The sand was then flooded with water and rolled with not less than four passes with a RayGo 410-A self-propelled vibratory roller. The sand was supplied by Dravo Sand and Gravel Co., Newtown, Ohio.

6. Seepage Control.

a. Main Dam

(1) Seepage. Since the dam was founded on bedrock in its entirety and there was a grout curtain under the dam, no significant

foundation seepage was expected. Seepage along the conduit was controlled by backfilling with compacted impervious material. Adequate clearances adjacent to the conduit were provided to allow machine compaction of the backfill.

(2) Horizontal Sand Blanket. A 3-foot thick blanket of filter sand was installed on the downstream side from the core section to the toe in the valley and up the abutments to elevation 795. It drains the inclined drain and any foundation seepage and is itself relieved by the toe drain.

(3) Toe Drain. An 18-inch perforated pipe runs from dam Station 104+25 at 830 feet downstream to Station 107+20 at 870 feet downstream and from Station 108+50 at 830 feet downstream to Station 107+20 at 870 feet downstream. The perforated pipe drains from the manhole at Station 107+20 to the retreat channel in a 24-inch pipe with a flap gate. The outlet invert elevation is 618.0 which is approximately 7 feet higher than the lowest point of the horizontal blanket which means that there will always be a head in the lower horizontal blanket.

b. Saddle Dam.

(1) Seepage. Boring DA-115 supports evidence that the pre-glacial valley was till filled, and would not be susceptible to any significant seepage which would affect pool levels, or the integrity of the Saddle Dam. In addition, the seepage path would be approximately 4,000 feet long.

Potential seepage under the Saddle Dam is controlled by a series of blanket drains, finger drains, and a toe drain system.

(2) Horizontal Blanket. A 3-foot thick Horizontal Blanket of Filter Sand was placed on the downstream foundation in the valley proper and up seven drainage draws. The blanket extended from a point 20 feet downstream of centerline, where it tied into the Embankment's Vertical Drain, to the toe of the downstream waste berm near the river's bank.

(3) Toe Drain. Two hundred feet of perforated toe drain pipe was installed from the riverbank back up the valley to relieve the horizontal blanket.

A 5- by 3-foot drain was installed on the upstream side to relieve several springs and seepage areas before embankment work began. The drain exists upstream of the toe of the waste berm in the lake area. No pervious material was placed closer than 125 feet to the centerline.

7. Instrumentation.

a. General. Instrumentation at William H. Harsha Lake, Ohio, consists of open system piezometers, 5 observation wells, 6 settlement plates, and 44 movement markers to monitor the behavior of both the main dam and the Saddle Dam. The locations of the instrumentation are shown on Plates 47 through 51.

b. Piezometers. (Plates 72 through 92)

(1) Main Dam. A total of 23 operational piezometers are installed in the dam. All are of the open system type. The embankment has 18 piezometers, 2 upstream and 16 downstream of the centerline. Of the 18 embankment piezometers, 5 are located in the horizontal blanket. The foundation has 5 downstream piezometers. The piezometers indicate seepage from the abutments which is testified to by OW1 on the right abutment ridge and OW-5 on the left abutment which follows pool changes. The abutments consist of shale with limestone beds that apparently permit water to seep in a horizontal plane. It appears that the downstream section of the dam is affected by this abutment seepage. The downstream piezometers react with a decreasing amount approximately proportional to the distance from centerline. This is probably from saturated condition and nearly direct connection between the pool and horizontal blanket through the limestone layers in the abutment. See Plate 48 for apparent phreatic water surface elevations throughout the embankment. Piezometers have shown significant amounts of water present in the downstream shell indicating the ineffectiveness of the drains. Remedial measures were taken to reduce entry of water into the downstream shell (horizontal abutment drains) and to provide controlled drainage out of the downstream shell (trench drains into the dam). The water levels in the downstream shell are generally dropping; therefore, at or near normal pool levels seepage through and/or around the dam, must be less than the total flow out of the horizontal blanket.

The dam was originally designed assuming an effective, inclined and horizontal drainage system. Subsequent stability analyses assuming an ineffective drainage system also show the dam to be stable.

(2) Saddle Dam. There are 14 operational piezometers installed in the saddle dam. All are of the open system type. The embankment has 3 downstream piezometers. The foundation has 5 upstream piezometers and 6 downstream piezometers. The upstream foundation piezometers are relatively steady. The downstream piezometers are relatively steady. One of these piezometers is dry. The downstream embankment piezometers are dry. See Plate 50 for apparent phreatic water surface elevations throughout the embankment.

(3) Observation Wells. The five observation wells located in the right abutment were installed to monitor the area between the dam and the saddle dam. A single line grout curtain extends from the right abutment of the dam 1,000 feet towards the saddle dam. This grout curtain extends 60 feet into rock. OW-1 is located on the right abutment downstream of the grout curtain and follows the pool closely, indicating a seepage path exists between the pool and this area. OW-1 extends well below the grout curtain. OW-7 is also located on the right abutment downstream of the grout curtain. The readings above pool levels combined with the rise and fall in the general time frame as the pool indicates the primary reaction of OW-7 is to surface water. OW-2 is maintaining essentially steady readings and does not appear to be affected by changes in pool level. OW-4 follows the pool closely, though at a level which indicates a head loss through this area. This shows the seepage which is possible through the shale with interbedded limestone abutment. OW-3 has had a high water surface elevation even before impoundment was begun. It has shown a very slow but steady decline in water surface elevation throughout the years and has not apparently been affected by the pool, apparently affected by surface ground water.

c. Movement Markets. Locations of movement markers are shown on Plates 47 and 49, with typical movement plots on Plates 52 through 65. The rows at the upstream and downstream berms were installed in November 1974. The other rows were installed in November 1976. The movement monuments were reconditioned in late 1981. Some monuments were reset, some were reestablished and reference elevations and offsets were taken.

(1) Main Dam. Row 1 on the upstream slope at approximate elevation 675 was inundated in March 1978, and no further readings have been taken. No significant consistent horizontal movement has been measured on the main dam. Vertically, the largest settlements are occurring both along the deepest portions of the former valley and in proportion to the embankment height. Thus all settlements are fairly gradual with no apparent differential settlement.

(2) Saddle Dam. To date the movement markets on the saddle dam have shown no significant, consistent horizontal movement. The amount of vertical movement is not considered significant.

d. Settlement Plates. Instrumentation plan for the settlement plates is shown on Plate 49. The six settlement plates were installed on original ground as embankment work started. Design calculations predicted total settlement in excess of thirty inches due to the weak foundation material. The maximum settlement to date has been in the order of eighteen inches.

8. Construction Modifications.

a. Revised Sand Drain Gradation. During the first stages of construction, the contractor experienced difficulties meeting the No. 100 screen requirements of 0 - 3% by weight passing. Most of the production was running 3 - 5% passing the No. 100 screen. Subsequent tests by the Corps determined that a maximum of 5% passing the No. 100 screen would provide satisfactory drainage. The contract was modified to provide for a gradation change of 0 - 5% by weight passing the No. 100 sieve. No further significant gradation problems with the filter drain material was encountered during the remainder of the project.


b. Delete Upstream Graded Aggregate (Dam). The dam contract plans and specifications called for a 5-foot wide graded aggregate transition zone between the impervious core and the upstream random rock zone. This transition material was graded from 2 inches down to the No. 200 sieve. During blasting and excavation procedures in the spillway, it was discovered there was a considerable amount of thinly bedded limestone and finely broken shale. The contractor submitted a Value Engineering proposal to use this material in the random rock zone adjacent to the impervious core on a selective basis in lieu of the required transition material. Engineering studies determined that this was feasible. The contract was changed to allow use of this spillway material. No significant problems were encountered and a very fine shaley transition zone was maintained during construction between the impervious core and upstream random rock zones.



c. Stage III Permanent Cofferdam. During construction of the third stage permanent cofferdam (random earth fill) in the fall of 1974, two things became apparent. The first problem was trying to reach the required protection height late in the construction season with an earthfill that had moisture control. Several important days were being lost due to light rain. The second problem was a balance of materials from the spillway excavation. The farther the project progressed, the more it became certain that an excess quantity of random rockfill material existed and that impervious earth material would run close. With these two problems in mind, Engineering and Construction Divisions decided to switch to random rock on the 3rd stage cofferdam at ± elevation 675. This is shown on the dam field control test location cross-sections Stations 104+00 through 110+00 and as-built drawings.

d. Saddle Dam, Downstream, Waste Berm. Construction sequence on the saddle dam called for embankment to elevation 750 during 1973 and then no additional embankment until 1975 to allow for settlement. However, in view of favorable settlement records during 1973 and the spring of 1974, and the need for a sequence of spillway excavation (needed to uncover more rock in the spillway excavation for dam embankment), the contractor was permitted to continue embankment at a controlled rate on the saddle dam in 1974. As an added safety measure and in view of the overall waste material available, it was decided by Engineering Division to raise the downstream waste berm on the saddle dam from elevation 733 to 745. This is noted on the as-built drawings.

9. Diversion and Closure.

The inlet channel and the major portion of retreat channel were excavated during the 1974 construction season. The stream was diverted through the outlet works on 12 August 1974. First stage permanent cofferdam work started on 17 August 1974. The first stage permanent cofferdam was overtopped by flooding on 30 August 1974 (Cofferdam ±50 feet high). The river was rediverted and work began again on the first stage permanent cofferdam on 6 September 1974. The first stage permanent cofferdam was finished on 20 September 1974. The second stage permanent cofferdam was finished to elevation 715 on 22 October 1974. The third stage permanent cofferdam was to the required winter protection height of elevation 737 on 26 November 1974. The remainder of retreat channel work was completed in fall season of 1975.






VICINITY MAP



3558 BENCH MARK
 TT 391.932 G12 LOCATED 1.8 MILES NORTH OF BANTAM
 ALONG ELK LICK ROAD (6-44) 20 FT. S. OF FENCE & FIELDLINE
 100' E. OF BENTLEY & 40' OF ROAD. AT CURVE, 12 FT. W. OF RUN
 OF BLUFF OVERLOOKING E. FORK OF LITTLE MIAMI RIVER
 ABOUT LEVEL WITH TOPS AT BEND, IN GRASSY PLOT, STANDARD
 TABLE STAMPED TT 391.932 672.
 EL. 672.810.

ADDITIONAL BENCHMARKS ARE SHOWN ON INDIVIDUAL SITE PLANS

ISSUED BY	DATE	RECEPTION			BY
U.S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE KENTUCKY					
DESIGNED BY - E.D.					
DRAWN BY:	ONE RIVER BASIN				
TRACED BY:	EAST FORK LAKE				
CHECKED BY - A.E.	EAST FORK LITTLE MAINE RIVER				
APPROVED <i>[Signature]</i> AS AND CHECKED BY	LAKE AREA MAP				



DRAWING REFERENCES	
DESCRIPTION	SHEET NO.
SEQUENCE OF CONSTRUCTION	1
DAM SITE PLAN	2
SPILLWAY DAM SITE PLAN	3
SPILLWAY SITE PLAN	4
ROAD 'A' TO BELOW DAM AREA	5
ROAD 'B' TO DAM	6
ROAD 'C' TO BELOW DAM	7
EXISTING ACCESS ROAD TOPPING DETAILS	8
OVER THE DAM AND T2	9
BELOW DAM DEVELOPMENT	10
FIELD OFFICE SITE PLAN	11



TYPICAL SECTION ROAD T-1 AND T-2
NO SCALE

LEGEND

12 - GOVERNMENT PROPERTY LINE
T-1 OR T-2 - MAJOR ROAD LOCATION AND DIRECTION OF TRAFFIC FLOW
ROAD "A" - EXISTING ACCESS ROAD TO BE TAPPED UNDER THIS CONTRACT
W/L - NEW ROADS UNDER THIS CONTRACT
CONTRACTORS WORKING WITH

GENERAL NOTES


1. FIELD OFFICE SITE SHALL BE THE FIRST ITEM IN CONSTRUCTION. ROADS AND PARKING AREAS AT FIELD OFFICE SITE, INCLUDING CONNECTION TO EXISTING GRADE ROAD, SHALL BE CONSTRUCTED COMPLETE AT ONE TIME INCLUDING DRAINAGE.
2. EXISTING ACCESS ROAD FROM ITS JUNCTION WITH STATE ROAD 222 OVER TO THE EAST ENTRANCE OF THE EXISTING OVERLOOK SHALL BE KEPT OPEN TO THE PUBLIC DURING EARLY STAGES OF CONSTRUCTION. SEE SEE SOURCE OF CONSTRUCTION DRAINAGE FOR FURTHER DETAILS.
3. HAUL ROADS SHOWN BRANCHED NORTH FROM ROAD A WAY BE LOCATED ANYWHERE WITHIN WORKING LIMITS. THE EXISTING GRADIENTS OF THE LEFT SIDE OF THE DAM AND ALTHAUS ROAD (EXCEPT THOSE LOCATED ON THE ALIGNMENT OF PERMANENT PLANNED ROADS "A" OR "B") SHALL BE DEGRADED COMPLETELY. HAUL ROADS "C" OR "D" IN NEIGHBORING WATERSHEDS AND PERMANENT ROADS "A" OR "B" SHALL BE DEGRADED TO THE EXTENT NECESSARY TO MEET FINAL PLANNED PROFILE GRADES. TO MAINTAIN SUFFICIENTLY LOW GRADES AND TO PREVENT EXCESS PLANNED WIDTH OF PAVEMENT AND TO DRAIN SUFFICIENTLY.
4. SURFACE COURSES ON ROADS A, B, C AND ON EASTWEST 222 OF EXISTING ROAD SHALL BE THE LAST ITEM OF CONSTRUCTION IN THE PROJECT EXCEPT THAT AT THE START OF CONSTRUCTION THE ROAD GRAD SHALL BE MAINTAINED EXISTING GRADE FROM ITS JUNCTION WITH SR 222 TO STA. 64+50. THE PERMANENT FILL AREA DOWNSTREAM OF THE SAUDEL DAM AND PASTRUM OF THE SADDLE DAM BETWEEN STATIONS 41+50 AND 26+00 SHALL BE PLACED TO THE GRADE NOTED.
5. ELEVATION OF THE SPILLWAY SHALL START NEAR THE CENTER OF ITS LENGTH IN ORDER TO UNCOVER ROCK EARLY FOR USE IN CONSTRUCTING THE PERMANENT OVERFALL DAM.
6. NEIGHBORING WATERSHED AREA WILL BE MODIFIED BY THEM.
7. COMPLETE BACKFILL IS REQUIRED ALONG NEIGHBORING WATERSHEDS TO CONDUIT. SEE DETAIL ON SHEET 1.

[illegible]

Plate 2


EXHIBIT

CORPS OF ENGINEERS



NOTES

1. FOR DAM SECTIONS SEE SHEETS 12 & 13
2. FOR DETAILED PLAN OF BELOW-DAM DEVELOPMENT ADJACENT TO STILLING BASIN SEE SHEETS 49 THROUGH 59
3. FOR PAVED GUTTER DETAILS SEE SHEET 47 & 50 CONSTRUCTION AND WBS IN THE CH 31 SET IN THIS
4. ELEVATIONS SHOWN WITHIN [] ARE FINISHED GRADE ELEVATIONS
5. FOR SECTION A-A SEE SHEET 2
6. HAUL ROUTE LOCATIONS AND DIRECTIONS ARE SHOWN ON SHEET 3
7. FOR TRASH BOOM DETAILS SEE SHEET 27
8. FOR GENERAL NOTES APPLYING TO ROAD SEE CH 26
9. THE GENERAL PUBLIC SHALL BE PREVENTED FROM ENTERING THE CONSTRUCTION AREA BY A TEMPORARY BARRICADE INSTALLED ADJACENT TO OVERLOOK SEE ABOVE FOR LOCATION.
10. FOR ADDITIONAL DETAILS OF RETREAT CHANNEL BELOW OUTLET WORKS SEE "RETREAT CHANNEL 1912" CH LM 21-12-1/66







1. The first step is to identify the problem. In this case, the problem is that the system is not working properly.


2. The second step is to gather information. This includes checking the logs, looking at the configuration files, and talking to the users.

3. The third step is to analyze the information. This involves looking for patterns, identifying the root cause, and determining the scope of the problem.

4. The fourth step is to develop a solution. This includes creating a plan, testing the solution, and implementing the changes.

5. The fifth step is to monitor the system. This involves checking the logs, looking at the configuration files, and talking to the users to ensure the problem is resolved.

1. APPROVED FOR RELEASE 2. AUTHORITY FOR RELEASE 3. DATE OF REVIEW 4. REVIEWER'S NAME 5. REVIEWER'S TITLE 6. REVIEWER'S ORGANIZATION 7. REVIEWER'S ADDRESS 8. REVIEWER'S PHONE NUMBER 9. REVIEWER'S FAX NUMBER 10. REVIEWER'S E-MAIL ADDRESS 11. REVIEWER'S SIGNATURE 12. REVIEWER'S DATE 13. REVIEWER'S COMMENTS 14. REVIEWER'S RECOMMENDATION 15. REVIEWER'S ACTION 16. REVIEWER'S APPROVAL 17. REVIEWER'S DISAPPROVAL 18. REVIEWER'S REJECTION 19. REVIEWER'S CANCELLATION 20. REVIEWER'S OTHER ACTION		1. APPROVED FOR RELEASE 2. AUTHORITY FOR RELEASE 3. DATE OF REVIEW 4. REVIEWER'S NAME 5. REVIEWER'S TITLE 6. REVIEWER'S ORGANIZATION 7. REVIEWER'S ADDRESS 8. REVIEWER'S PHONE NUMBER 9. REVIEWER'S FAX NUMBER 10. REVIEWER'S E-MAIL ADDRESS 11. REVIEWER'S SIGNATURE 12. REVIEWER'S DATE 13. REVIEWER'S COMMENTS 14. REVIEWER'S RECOMMENDATION 15. REVIEWER'S ACTION 16. REVIEWER'S APPROVAL 17. REVIEWER'S DISAPPROVAL 18. REVIEWER'S REJECTION 19. REVIEWER'S CANCELLATION 20. REVIEWER'S OTHER ACTION
--	--	--



SPECIAL PAVED GUTTER SHALL
BE SIMILAR TO TYPE 1, 2 EXCEPT
THAT DEPTH SHALL BE IN-
CREASED FROM 6 TO A TOTAL
OF 12 AND OVERALL WIDTH
FROM 4 TO 6
END GUTTER
E. L. 712

UNCOMPACTED FILL AREA

BLANKET
E. L. TO
E. L. 740

TURNAROUND
STA 35+60 TO 35+50

STONE DRAIN
E. L. 710 TO E. L. 622


TURNAROUND
STA 35+20


LOCATION AND EXTENT OF SEWER MAIN AND LINES
TO BE DETERMINED AND FIELD BY CONTRACTOR'S OFFICE


TRAIL TO ELK CREEK IN NORTH-NEED WALL
ABOUT 25 MILES NORTH OF BANTAM A ONE-
COUNTRY ROAD ONE OF 2 STORY FRAME
HOUSE OWNED BY RETZ, EX RENTED BY
HAROLD WALTERS, 5 W. A. N. T. 405 ROADS
AND ABOUT 800 EAST FROM THE POINT WHERE
SADDLE DAM CROSSES ELK CREEK ROAD
(PAGE 17 BOOK 2629) ELEVATION 26705

SECTION A-A

DESIGN		DRAWN		CHECKED		APPROVED	
DATE		DATE		DATE		DATE	
<p>U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE DISTRICT</p> <p>ONE RIVER BASIN EAST FORK LAKE EAST FORK LITTLE MIAM RIVER SADDLE DAM</p>							
SCALE				DATE			











REVISION	DATE	DESCRIPTION	BY
<p align="center">U S ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE DISTRICT</p>			
<p>REVISION</p> <p>DATE</p> <p>REVISION</p> <p>DATE</p> <p>REVISION</p> <p>DATE</p>	<p>REVISION</p> <p>DATE</p> <p>REVISION</p> <p>DATE</p> <p>REVISION</p> <p>DATE</p>	<p>REVISION</p> <p>DATE</p> <p>REVISION</p> <p>DATE</p> <p>REVISION</p> <p>DATE</p>	<p>REVISION</p> <p>DATE</p> <p>REVISION</p> <p>DATE</p> <p>REVISION</p> <p>DATE</p>
<p align="center">OHIO RIVER BASIN EAST FORK RESERVOIR EAST FORK LITTLE MIAMI RIVER ROCK CONTOUR MAP</p>			






NOTES:
 DATA REPRODUCED IN PART FROM A RECENT REPORT BY THE
 PROBABLE SOURCE OF DATA: BEDROCK SURVEYING THE DRAINAGE
 AREA IN 1902 BY JAMES A. LAMMAN, 1959
 SOURCE OF DATA: OHIO DIVISION OF WATER, OHIO GEOLOGICAL
 SURVEY, AND U.S. GEOLOGICAL SURVEY, ARROUND WATER DIVISION
 BRIDGE NO. 105, IN VICINITY OF EAST FORK DAM, REVEAL
 ON BASIN OF BEDROCK DATA OBTAINED SUBSEQUENT TO 1959

LEGEND

APPROXIMATE CENTER IN THE BEDROCK SURVEY
 ELEVATIONS ARE IN FEET ABOVE MEAN SEA LEVEL
 EVERY 100 FEET, NEAR A TENTATIVE CONTOUR
 INTERVAL, 100 FEET


APPROXIMATE DRAINAGE
 AREA


REVISION		DATE		DESCRIPTION	
U. S. ARMY ENGINEER DISTRICT LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY					
DESIGNED		OHIO RIVER BASIN EAST FORK RESERVOIR EAST FORK LITTLE MAUM RIVER PREGLACIAL DRAINAGE MAP			
DRAWN		THAYER			
CHECKED		D. K.			
SUBMITTED					
APPROVAL SIGN		APPROVED		DATE	
ASST. CHIEF ENGINEER BY		COL. CORPS OF ENGINEERS		DISTRICT ENGINEER	
APPROVED		SCALE		1" = 1 MILE	
CHIEF ENGINEER DISTRICT				DRAWING NUMBER	



SERIAL	DATE	DESCRIPTION
		U.S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE KENTUCKY
DRAWING NO.		OHO RIVER BASIN EAST FORK RESERVOIR EAST FORK LITTLE MIAMI RIVER GENERAL GEOLOGIC PROFILE DAM, SPILLWAY & SADDLE DAM
CHECKED <i>[Signature]</i>		SHEET _____ OF ____ SCALE _____
APPROVED <i>[Signature]</i>		DRAWING NUMBER _____

CORPS OF ENGINEERS






<div style="display: flex; justify-content: space-between;"> REVISION DATE </div>		<div style="display: flex; justify-content: space-between;"> REVISION DATE </div>	
<p>U.S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY</p>			
<p>DESIGNED</p>		<p>OHIO RIVER BASIN EAST FORT RESERVOIR EAST FORT LITTLE MIAMI RIVER GENERAL GEOLOGIC PROFILE DAM, SPILLWAY & SADDLE DAM</p>	
<p>DRAWN</p> <p>TRACED</p> <p>2-14</p>		<p>SHEET 2</p>	
<p>CHECKED</p> <p><i>[Signature]</i></p>		<p>DATE</p>	
<p>SUBMITTED</p> <p><i>[Signature]</i></p>		<p>DATE</p>	
<p>APPROVED</p> <p><i>[Signature]</i></p> <p>ASST CHIEF ENGINEER IN CH</p>		<p>APPROVED</p> <p><i>[Signature]</i></p> <p>CH. CORP. OF ENGINEERS</p>	
<p>APPROVED</p>		<p>SCALE</p> <p>PROJECT NUMBER</p> <p>LP1 463</p>	
<p>APPROVED</p>		<p>DRAWING NUMBER</p>	

Geological cross-section diagram showing various geological formations and structural features. The diagram includes a vertical scale on the left with values from 540 to 640. Key features include a 'MASSIVE FORMATION' area, a 'FAULT' line, and a 'DIP SLOPE' area. The diagram is labeled with 'B400' and 'B401'.



SECTION LINE 14-17

REVISION	DATE	DESCRIPTION
U.S. ARMY ENGINEER DISTRICT LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY		
OHIO RIVER BASIN EAST FORK RESERVOIR EAST FORK LITTLE MIAMI RIVER		
GEOLOGIC PROFILE ALONG DAM		
DESIGNED	SHEET 1	
DRAWN	DATE	BY
CHECKED	DATE	BY
SUBMITTED	DATE	BY
APPROVAL	RECM	DATE
APPROVED	DATE	BY
CHIEF ENGINEERING DIVISION	COL. CORP. OF ENGINEERS	DISTRICT ENGINEER
SCALE	DRAWING NUMBER	



REVISION DATE DESCRIPTION

U.S. ARMY ENGINEER DISTRICT, LOUISVILLE
CORPS OF ENGINEERS
LOUISVILLE, KENTUCKY

CHEROKEE RIVER BASIN
EAST FORK RESERVOIR
EAST FORK LITTLE MIAMI RIVER

GEOLOGIC PROFILE ALONG DAM


DRAWN BY [Signature]
CHECKED BY [Signature]
SUPERVISOR [Signature]
APPROVAL, REG'D [Signature]
[Signature] ASST CHIEF ENGINEER ON DUTY

SHEET 8

SCALE


DRAWING NUMBER


CORPS OF ENGINEERS




UC-7									
TEST CLASS 14	THROW DATA	C	T	NO	NO	NO	NO	NO	NO
0.1	ON CLON 5	5.8	0.8	NO	5.8	0.8	NO	5.8	0.8


DRC-209									
TEST CLASS 14	C	T	NO	NO	NO	NO	NO	NO	NO
0.1	5.8	0.8	NO	5.8	0.8	NO	5.8	0.8	NO






CORPS OF ENGINEERS







STA 104+25




DESIGNED	DATE	DESCRIPTION
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE		
CORPS OF ENGINEERS		
LOUISVILLE DISTRICT		
DESIGNED	TRACED	CHD RIVER BASIN
DRAWN	W. H. HEND	EAST FORK RESERVOIR
CHECKED		EAST FORK LITTLE MIAMI RIVER
SUBMITTED		FOUNDATION SOIL SECTIONS
SCALE		DAM
		DRAWING NUMBER


CORPS OF ENGINEERS







SECTION		DATE	
U S ARMY ENGINEER DISTRICT LOUISVILLE CORPS OF ENGINEERS LOUISVILLE DISTRICT			
OHIO RIVER BASIN FAST FORK RESERVOIR FAST FORK LITTLE MIAMI RIVER FOUNDATION SOIL SECTIONS DAM SECTION 2			
DESIGNED	CHECKED	APPROVED	SCALE
DATE	DATE	DATE	DATE
APPROVED BY		APPROVED BY	
DATE		DATE	
DRAWING NUMBER		DRAWING NUMBER	







CORPS OF ENGINEERS





NOTE: IN ABOVE SECTION, ALL MATERIAL SHALL BE USED UNDER A DOWN HILL SLOPE OF ANCHOR WITH FILL.




DESIGNED E.G.M.		DRAWN D.M.		CHECKED E.G.M.		APPROVED [Signature]	
SCALE 1" = 50'		DIVISION U.S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY OHIO RIVER BASIN EAST FORK LAKE EAST FORK LITTLE MIAMI RIVER DAM SECTIONS SHEET 2 DATE OCTOBER 1972 DRAWING NUMBER 10-123/3					


CORPS OF ENGINEERS





REVISION	DATE	DESCRIPTION	BY
<p align="center">U.S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY</p>			
DESIGNED	TRACED	<p align="center">OHIO RIVER BASIN EAST FORK RESERVOIR EAST FORK LITTLE MIAMI RIVER GEOLOGIC SECTION SPILLWAY</p>	
CHECKED	BY	<p align="right">DATE: SEPT 1963</p>	
SUBMITTED	APPROVED	<p align="right">SCALE: 1" = 20'</p>	
APPROVAL, RECD	APPROVED	<p align="right">DRAWING NUMBER</p>	
APPROVED	APPROVED	<p align="right">CHIEF ENGINEERING DIVISION</p>	






THE ROCK FOUNDATION AND ABUTMENTS SHALL BE CLEANED WITHIN THE LIMITS OF THE SPECIAL TREATMENT AREA. ALL PROJECTIONS SHALL BE REMOVED OR TRIMMED BACK TO FORM A REASONABLY UNIFORM SLOPE ON THE ENTIRE ABUTMENT. OVERHANGS WILL NOT BE PERMITTED AT ANY LOCATION AND SHALL BE REMOVED EITHER BY THE USE OF CONCRETE "DENTAL TREATMENT" TO FILL THE DEPRESSIONS OR BY DRILLING AND BLASTING TO REMOVE THE OVERHANGING ROCK. VERTICAL SURFACES SHALL NOT BE HIGHER THAN 5 FEET AND THE SPACES BETWEEN VERTICAL SURFACES SHALL BE OF SUCH WIDTH AS TO PROVIDE A STEPPED SLOPE CONFORMABLE TO THE UNIFORM SLOPE ON ADJACENT AREAS. FILLING OF CRACKS OR FISSURES WITHIN THE SPECIAL TREATMENT AREA SHALL BE WITH LEAN CONCRETE. FILLING OF THE OPENINGS IN THE ROCK SURFACE AND THIN LAYERS OF LEAN CONCRETE SHALL NOT COVER SURFACE AREAS OF SOUND ROCK WHERE IT MIGHT CHALK OFF. WHEN ROCK IS NOT ACTION, THE SPECIAL TREATMENT AREA SHALL EXTEND BETWEEN ELEVATION 1755 SPILLWAY REST AT EACH ABUTMENT. A FINAL CLEANUP IN THE SPECIAL TREATMENT AREA SHALL BE MADE JUST PRIOR TO PLACING FILL. EXTENT OF CUT OFF TRENCH AND GROUT CURTAIN ARE APPROXIMATE AND MAY BE EXTENDED BY THE CONTRACTING OFFICER TO REMOVE PERVIOUS MATERIAL WHICH MAY BE ENCOUNTERED FURTHER IN THE ABUTMENTS.

0 10 20 30 40 50 60 70 80 90 100 110 120 130 140 150 160 170 180 190 200 210 220 230 240 250 260 270 280 290 300 310 320 330 340 350 360 370 380 390 400 410 420 430 440 450 460 470 480 490 500 510 520 530 540 550 560 570 580 590 600 610 620 630 640 650 660 670 680 690 700 710 720 730 740 750 760 770 780 790 800 810 820 830 840 850 860 870 880 890 900 910 920 930 940 950 960 970 980 990 1000

GROUT CURTAIN SPACING





PLAN

PROFILE

U.S. ARMY ENGINEER DISTRICT LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY	
DESIGNED DRAWN CHECKED H.E.T. SUBMITTED APPROVED LET. (SEE TRANSMITTAL BY) APPROVED CHIEF ENGINEERING DIVISION	OHIO RIVER BASIN EAST FORK RESERVOIR EAST FORK LITTLE MIAMI RIVER GROUTING PLAN & PROFILE SCALE DRAWING NUMBER

CORPS OF ENGINEERS





* ALL HILLS PROJECTED ON CONTOURS

REVISION DATE

DESCRIPTION

U. S. ARMY ENGINEER DISTRICT LOUISVILLE
CORPS OF ENGINEERS
LOUISVILLE DISTRICT


OHIO RIVER BASIN
EAST FORK LAKE
EAST FORK LITTLE OHIO RIVER

GEOLOGIC PROFILE
SADDLE DAM


DRAWING NUMBER


Diagram illustrating a geological cross-section. The vertical axis on the left is labeled with elevations: 820, 800, 780, 760, 740, 720, 700, 680, 660, 640, 620, 600, 580, 560, 540, 520, 500, 480, 460, 440, 420, 400, 380, 360, 340, 320, 300, 280, 260, 240, 220, 200, 180, 160, 140, 120, 100, 80, 60, 40, 20, 0. The horizontal axis at the bottom is labeled with distances: 0, 100, 200, 300, 400, 500, 600, 700, 800, 900, 1000, 1100, 1200, 1300, 1400, 1500, 1600, 1700, 1800, 1900, 2000, 2100, 2200, 2300, 2400, 2500, 2600, 2700, 2800, 2900, 3000, 3100, 3200, 3300, 3400, 3500, 3600, 3700, 3800, 3900, 4000, 4100, 4200, 4300, 4400, 4500, 4600, 4700, 4800, 4900, 5000, 5100, 5200, 5300, 5400, 5500, 5600, 5700, 5800, 5900, 6000, 6100, 6200, 6300, 6400, 6500, 6600, 6700, 6800, 6900, 7000, 7100, 7200, 7300, 7400, 7500, 7600, 7700, 7800, 7900, 8000, 8100, 8200, 8300, 8400, 8500, 8600, 8700, 8800, 8900, 9000, 9100, 9200, 9300, 9400, 9500, 9600, 9700, 9800, 9900, 10000. The profile line shows a general downward trend from left to right, with a significant dip in the middle. The stratigraphic layers are labeled as follows:

- 820-800: BROWN SANDY CLAY
- 800-780: BROWN SANDY CLAY
- 780-760: BROWN SANDY CLAY
- 760-740: BROWN SANDY CLAY
- 740-720: BROWN SANDY CLAY
- 720-700: BROWN SANDY CLAY
- 700-680: BROWN SANDY CLAY
- 680-660: BROWN SANDY CLAY
- 660-640: BROWN SANDY CLAY
- 640-620: BROWN SANDY CLAY
- 620-600: BROWN SANDY CLAY
- 600-580: BROWN SANDY CLAY
- 580-560: BROWN SANDY CLAY
- 560-540: BROWN SANDY CLAY
- 540-520: BROWN SANDY CLAY
- 520-500: BROWN SANDY CLAY
- 500-480: BROWN SANDY CLAY
- 480-460: BROWN SANDY CLAY
- 460-440: BROWN SANDY CLAY
- 440-420: BROWN SANDY CLAY
- 420-400: BROWN SANDY CLAY
- 400-380: BROWN SANDY CLAY
- 380-360: BROWN SANDY CLAY
- 360-340: BROWN SANDY CLAY
- 340-320: BROWN SANDY CLAY
- 320-300: BROWN SANDY CLAY
- 300-280: BROWN SANDY CLAY
- 280-260: BROWN SANDY CLAY
- 260-240: BROWN SANDY CLAY
- 240-220: BROWN SANDY CLAY
- 220-200: BROWN SANDY CLAY
- 200-180: BROWN SANDY CLAY
- 180-160: BROWN SANDY CLAY
- 160-140: BROWN SANDY CLAY
- 140-120: BROWN SANDY CLAY
- 120-100: BROWN SANDY CLAY
- 100-80: BROWN SANDY CLAY
- 80-60: BROWN SANDY CLAY
- 60-40: BROWN SANDY CLAY
- 40-20: BROWN SANDY CLAY
- 20-0: BROWN SANDY CLAY





REVISION	DATE	DESCRIPTION
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY		
OHIO RIVER BASIN EAST FORK LAKE EAST FORK LITTLE MIAMI RIVER		
GEOLOGIC PROFILE SADDLE DAM		
DRAWING NUMBER		






REVISION	DATE	DESCRIPTION	BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE			
CORPS OF ENGINEERS			
LOUISVILLE DISTRICT			
DESIGNED	OHIO RIVER BASIN		
DRAWN	EAST FORK RESERVOIR		
CHECKED	EAST FORK LITTLE MIAMI RIVER		
SUBMITTED	GEOLOGIC SECTIONS		
SCALE	SADDLE DAM		
DRAWING NUMBER			






DM NO. 5


CORPS OF ENGINEERS









DIVISION DATE		DESCRIPTION	
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE		CORPS OF ENGINEERS	
LOUISVILLE DISTRICT		OHIO RIVER BASIN	
DESIGNED W. W. LEE		EAST FORK LAKE	
DRAWN T. R. COLE		EAST FORK LITTLE MIAMI RIVER	
CHECKED J. M. HARRIS		SADDLE DAM - SECTIONS	
SUPERVISOR J. M. HARRIS		SHEET 1 OF 2	
SCALE 1" = 40'		DATE 10/1/52	
		DRAWING NUMBER	
		LM 21-123/21	

CORPS OF ENGINEERS






DESIGNED		DATE		DESCRIPTION	
DRAWN		TRACED		BY	
CHECKED		DATE		DATE	
SCALE		1" = 40'		DATE OCTOBER 1972	
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY				OHIO RIVER BASIN EAST FORK LAKE EAST FORK LITTLE MIAMI RIVER SADDLE DAM - SECTIONS SHEET 2 OF 2 DRAWING NUMBER LM 21-12.3/22	



-

ADOPTED DESIGN VALUES			Q STRENGTHS	
MATERIAL	$\gamma(\text{pcf})$	BLAST JCT	SUB	TAIL C (45°)
CONCRETE	150	-	-	0.0 11
ALUMINUM	156	-	-	0.0 0.86
ALUMINUM ORGANIC	119	-	-	0.0 0.28




STATION 21x70 - DOWNSTREAM
SUPPLEMENT 2 ON #5 PLATE 31
STABILITY ANALYSIS - EOC - 400x550

SUBJECT EAST FORK TRAIL CO. SHEET NO. 6 OF
PAGE 20 STABILITY ANAL JOB NO
END OF CONSTRUCTION IN 9 STATIONS 602+2.2 REMAIN

NOTES:

1. Slope stability computations were made with an IBM 565 vlc basic computer using program no 41-K2-M22. The program of the central wedge was checked with the manual computations shown on sheets no 7-10.
2. A search by the computer showed the most critical wedge to be the one tangent to a firm base (glacial till rock) at the inclination shown, at elevation 682.0 (22.45).
3. The manual computations shown on sheets no 7-10, were based on a 2.5 to 1 slope from Elev 684 to Elev. 795. Computer results were based on this slope also.



	Adopted Design Values	
Material	f_{eff}	ϕ Strengths
Reinforcement	135	0.90
Asbestos	110	0.86
Asbestos Concrete	115	0.78

EAST FROM FIVE - SADDLE DAM
SUPPLEMENT 2 ON #5 PLATE 32
STATION 21.70 DOWNS-PERMAN



6. NAME: DATE: 11/1/60
 120 BY: DATE: 11/1/60
 SUBJECT: STABILITY ANAL. SHEET NO. 11 OF 12
 JOB NO. 525
 STATION 23+60 - 45+16'

The slope stability analysis was made with an IBM 740
 computer. The computer was set up to calculate the
 stability of the embankment shown in the sketch with the
 soil properties shown in the table on page 12.

The critical failure surface was determined by the method of
 slices. The failure surface is shown in the sketch on page 12.

The factor of safety for the failure configuration,
 using the R strength, was 1.21.

The manual computations, shown on sheet no. 12,
 were based on a 2.6 to 1 slope from station 23+60 to
 station 45+16. Computer results were based on this
 slope configuration also.



MATERIAL	ADAPTED DESIGN VALUES		
	c (pcf)	phi (deg)	F (pcf)
Embankment	1000	30	120
Alluvium	1000	30	120
Alluvium Organic	1000	30	120

EAST FORK RESERVOIR - Stable Dam
 SUPPLEMENT 2 IN #5 PLATE 33
 STATION 23+60 - Upstream
 45+16' Down


BY NAME DATE
 CAME BY DATE

SUBJECT EAST FORK RESERVOIR SHEET NO. 13 OF 2
 DESIGN STABILITY ANAL. JOB NO.
 ENGINE COMPANY WAS. UPSTREAM OF STATION 29+60

NOTES:

1. Slope stability computations were made with an IBM 402 electronic computer using program no. 41-K2-4802. The stability of the critical wedge was checked with the manual computations shown on sheets 11, 14 & 15.
2. A search by the computer showed the most critical configuration to be a wedge tangent to a firm base (glacial till) at elevation 694.7.
3. The factor of safety for this configuration using q strengths, was $FS = 1.07$.
4. The manual computations, shown on sheets 14 & 15, were based on a 2.5 to 1 slope from Elev 690.0 to Elev 795. Computer results were based on this slope also.

MATERIAL	γ (pcf)			"q" STRENGTHS	
	surf	int	sub	Tan φ	c (psf)
CONCRETE	150.0	-	-	0.0	0.0
ALLUVIUM	120.0	-	-	0.0	0.0
ALLUVIUM ORGANIC	110.0	-	-	0.0	0.0



SHEET NO. 4 OF 21
 EAST FORK RESERVOIR - SADDLE DAM
 STATION 21170 - DOWNSTREAM
 STABILITY ANALYSIS - STEADY SEEPAGE
 WMAE 6/24/68


NOTES

1. Slope Stability computations were made with an IBM 360 electronic computer using program no. 41-K2-14205. The stability of the critical circle was checked with the manual computations shown on sheet no. 5.
2. A search by the computer showed the most critical configuration to be a circle tangent to a firm base (glacial till) at elevation 680.0.
3. Centers of base circles are shown along with factor of safety contours. The critical circle is shown on the embankment cross section.
4. The factor of safety for this failure configuration, using an average of the Rf's strengths, was 1.55.

5. Composite strengths were used for foundation Rf's values. The foundation should act as a unified system on a long term basis. The failure plane was chosen as the base of the alluvium & the alluvium organic. Any developed failure plane would most likely occur at the intersection of this system and the glacial till.

6. Average values of tan ϕ & c (obtained from Rf's tests) were used in the analysis. This was done as an attempt to recognize the gain in strength of the foundation as change occurs during consolidation.

7. The manual computations shown on sheet no. 5, were based on a 2.5 to 1 slope from elev 680 to elev 705. Computer results were based on this slope configuration also.




Material	ADOPTED DESIGN VALUES				Avg of Rf's			
	ϕ (deg)	Sub	tan ϕ	c				
Embankment	18.0	340	7.5	3.0	50	0.0	405	2.2
Alluvium	18.0	218	21.0	2.0	445	0.0		
	12.5	1235	40.5	30.5	0.21	445		
Alluvium Composite	18.0	118	9.5	1.0	2.2	541	0.0	
	120.5	1205	15.5	2.5	2.25	541	0.0	
Composite	11.8	108	5.8	1.0	2.2	4.0	0.0	461
	122.5	1225	9.5	30.5	2.2	4.0	0.0	461

BY WWM DATE 5-1-69
CHKD BY E DATE 5-26-69

SUBJECT CONSOLIDATION ANALYSIS
EAST FORK RES.
SADDLE DAM

SHEET NO. 2 OF 2
JOB NO. 1/2 CONSOLIDATION
VS. TIME CURVES


CONSTRUCTION RATE AND ITS EFFECT ON FS AND U CONSTRUCTION



$$\Delta = \Delta S_1 + \Delta S_2$$

Since failure will occur in the alluvium organic, consideration should be given to this layer and its gain in strength as the consolidation process occurs. It is realized that the alluvium will gain in strength correspondingly with the alluvium organic. Therefore both % consolidation vs time curves will be drawn and an avg. curve will be used for calculation purposes. This operation may vary somewhat depending upon the critical section used for the various cases of factor of safety determination. The method used in constructing the settlement curves for various loading periods is stated in Taylor's "Fundamentals of Soil Mechanics", pp 290-292

FIGURE 2. FS VS TIME FOR VARIOUS DEGREES OF DRAINAGE



TRY 2 years -

Load is on an average of one year
62% consolidation
will have taken place 10

1.55 FS. 55 60x24 BEAM

.83 FS. EOC

.72

x .62 % increase in strength due to consolidation

1.44

432

4464

.83 FS.

+ .44 gain due to consolidation

1.27 NG

CONSIDERATION

TRY 2 1/2 years %

Load is on an av. of 15
months. 68% cm.
will have taken place

1.55

.83

.72

x .68

576


432

4896

.83

.49

1.32 @



SUPPLEMENT 2 IN #5 PLATE 36

Figure 1 - % CON. VS Time CURVE


BY *MM/MS* DATE 9/4/69 SUBJECT EAST FORK RESERVOIR SHEET NO. 3 OF 15
 CHD. BY DATE SADDLE DAM STABILITY ANAL. JOB NO.
 END OF DISTRIBUTION P. STRENGTH RUN 24 8474

NOTES

- 1 Slope stability computations were made with an IBM 360 electronic computer using program NO 41-A2 - H202.
- 2 A search by the computer showed the most critical wedge to be the one tangent to a firm base (glacial till/rock) at the inclination shown, at elevation 684.0 (FS = 1.08).
- 3 With a 60' x 24' berm and a construction rate of a minimum of three years the value for FS is 1.31.
- 4 With a 60' x 24' Berm, the maximum elevation safety factor is 1.52.

5 Using same cross section, the value of FS when embankment is at 755.0' is FS = 1.23.
 As shown in calculation of equation on sheet 2 the needed value was FS = 1.26.

MATERIAL	ADOPTED DESIGN VALUES		
	ϕ (PTS)	c (KTS)	$\tan \theta$ (KTS)
EMBANKMENT	13.2	-	0.0
ALLUVIUM	12.6	-	0.0
ALLUVIUM (ORGANIC)	11.9	-	0.0



EAST FORK RESERVOIR SADDLE DAM
 SUPPLEMENT 2 DAM'S PLATE 37
 STATION 22+50' SADDLE DAM DOWNSTREAM
 STABILITY ANALYSIS END OF CONST.

DATE 4/1/62
 SHEET NO. 4 OF 5
 SADDLE DAM / STAGED SECTION / JOE NO
 END OF CONSTRUCTION / STAGED SECTION


NOTES: 1. Slope stability computations were made with an IBM 560 electronic computer using program no 41-K2-N202

2. A search by the computer showed the critical configuration to be a wedge tangent to a firm base at elevation 660.

3. The factor of safety for this configuration using ϕ strengths, was, $FS = 1.03$

4. The upstream end of construction factor of safety, using the same construction rate as downstream, will be 1.3, (end of construction downstream $FS = 1.3$, upstream has lower fill height & steeper slope. As consolidation occurs during the three year construction period, the increase in strength, as shown in the downstream analysis, will also occur upstream, providing adequate safety.

Material	ADOPTED DESIGN VALUES			Q STRENGTHS	
	mod	int	sub	mod	sub
Embankment	1980	-	-	200	1.1
Alluvium	1260	-	-	200	0.06
Alluvium Organic	1190	-	-	200	0.26



EAST FORK RESERVOIR
 SADDLE DAM
 STABILITY ANALYSIS
 END OF CONSTRUCTION
 STA 251.50 SKEWED
 SUPPLEMENT 2 IN P. 38



BY 8/11 DATE 8/2/65 SUBJECT EAST FORK RESERVOIR SHEET NO. 1 OF 1
 CHKD. BY _____ DATE _____ MATERIALS USAGE CHART JOB NO. _____

REQUIRED EXCAVATION

	MAIN DAM	SADDLE DAM	SPILLWAY
STRIPPING ORGANIC TOPSOIL	62,200	47,300	27,300
USABLE IMPERVIOUS SOILS	250,000	98,700	545,000
OTHER STRIPPING	265,200	85,500	0
RANDOM ROCK	0	0	37,400

BENCH EXCAVATION


STRIPPING ORGANIC TOPSOIL	1,250,000	100
IMPERVIOUS	6,461,500	583
DAM	5,329,300	
SADDLE DAM	1,132,200	



300

200

BY E/M DATE 8/2/65 SUBJECT EAST FORK RESERVOIR SHEET NO. 2 OF 2
 CHKD. BY _____ DATE _____ OHIO JOB NO. _____
MATERIALS USAGE CHART



WASTE

Item 1

1,413,400

Item 3

245,000

4,030,300

144,200

118,100


67,200

1,843,700

83,400

52,600

CORPS OF ENGINEERS




NOTE:
FOR GRAPHIC LOGS WITHIN THE
CONDUIT AREA SEE REFERENCE DRAWING

PLATE 41








TOPOGRAPHIC SPILLWAY REVISION (AMDT. NO. 2)		DATE	DESCRIPTION
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE			
CORPS OF ENGINEERS			
LOUISVILLE DISTRICT			
DESIGN		EAST FORK LITTLE MIAMI RIVER SPILLWAY	
DRAWN		BRIDGE LOCATION	
CHECKED		DATE	
APPROVED		OCTOBER 1972	
DRAWING NUMBER		LV 21-11.3/57	

[illegible]



DIVISION		DATE		REVISION		BY	
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE							
CORPS OF ENGINEERS							
LOUISVILLE, KENTUCKY							
PROJECT				OHO RIVER BASIN			
EAST FORK RESERVOIR				EAST FORK LITTLE OHIO RIVER			
SADDLE DAM				BORING LOCATION PLAN			
SCALE				DATE OCTOBER 1975			
DRAWING NUMBER				LM 21-12.3/56			








NOTE:
CONCRETE PLUS SHALL BE PLACED ON UPHILL SIDE OF CONDUIT OVER
EACH SHOWN ON PROFILE.




BURNS & NIPLE, LIMITED
COLUMBUS, OHIO

U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY	
OHIO RIVER BASIN EAST FORK RESERVOIR EAST FORK LITTLE MISSISSIPPI RIVER, OHIO OUTLET WORKS PLAN & PROFILE SHEET 1	
DESIGNED C.H. CHECKED R.V. APPROVED A.C.S. DATE 10/1/53	DRAWING NUMBER LM 21-12.1/3





CONTRACTOR SHALL PROVIDE TEMPORARY DIVERSION FOR
WEAVERS FROM OPEN CUT TOP OF CONDUIT. DRAINAGE
SYSTEM SHALL REMAIN IN PLACE AFTER END OF
CONSTRUCTION.







NOTE FOR DIVERSION DIRT &
60" PIPE CULVERT DETAILS
SEE DWG 7 (FUTURE CONTRACT)






DRAWING NO. 100-100-100 REVISION NO. 1		DATE 10-10-68		DESCRIPTION ENGINEERING		BY 100-100-100	
U S ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY							
DESIGNED 100-100-100 DRAWN 100-100-100 TRACED 100-100-100 CHECKED 100-100-100 SUBMITTED 100-100-100		OHIO RIVER BASIN EAST FORK RESERVOIR EAST FORK LITTLE MIAMI RIVER, OHIO OUTLET WORKS PLAN & PROFILE SHEET 2					
APPROVAL SIGN 100-100-100		APPROVED 100-100-100		COL. CORPS OF ENGINEERS 100-100-100		DISTRICT ENGINEER 100-100-100	
BURRESS & NIPLE, LIMITED COLUMBUS, OHIO Arthur Niple		USE COPY DRAWINGS BY APPROVED 100-100-100		SCALE AS SHOWN DRAWING NUMBER LM 21-12/4		DATE 10-10-68	






SCALE: 1 INCH = 10 FEET

		1. DRAW TO BRASS LAR FILL & WRECKED ROCK OBTAINED		2. A.M.D.T. NO. 5		3. C.L.	
4. REVISION		5. DATE		6. DESCRIPTION		7. BY	
U.S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY							
8. NUMBER <i>CN</i>		9. OREGON RIVER BASIN EAST FORK RESERVOIR EAST FORK LITTLE WASH RIVER, OREGON OUTLET WORKS EXCAVATION SECTIONS					
10. DRAWN <i>N.S.</i>		11. REVISION <i>N.S.</i>					
12. CHECKED <i>ACS</i>		13. APPROVED <i>ACS</i>					
14. REVISION <i>7-1-5</i>		15. APPROVED <i>ACS</i>					
16. SPECIAL NOTES		17. APPROVED <i>ACS</i>					
18. USE ONLY INDICATED BY APPROVED		19. DATE, DRAWN BY, EXAMINED, CHECKED, REVISIONS DATE <i>AS</i> <i>3/10/54</i> DRAWING NUMBER <i>LM 21-12.1/6</i>					

BENCH MARKS

BM 1 USED MONUMENT ON LEFT
BANK LOCATED ABOUT 200'
UPSTREAM FROM STA. 10+00
AT LEFT END OF DAM
11. BURN ON/BUCK 200' ± 30'

BM 2 USED MONUMENT ON RIGHT
BANK LOCATED ABOUT 300'
UPSTREAM FROM DAM STA.
12. BURN ON/BUCK 200' ± 30'




EMBANKMENT
PIEZOMETER INFORMATION



DAM STATION	NO.	LOCATION	ELEVATION	TYPE
104+25	1	135' US	619.4	C
104+28	1	80' DS	700.0	C
104+30	12	20' DS	642.4	C
104+30	1	160' US	680.0	A
104+30	1	20' US	623.0	A
104+30	3	25' DS	749.0	A
107+18	4	148' US	633.0	A
107+20	4	140' US	621.4	C
107+20	8	60' DS	700.0	C
107+20	13	100' DS	628.0	C
107+18	13	20' DS	621.8	C
107+18	3	35' US	623.0	A
107+18	6	25' DS	730.0	A
102+00	24	500' DS	633.2	C
104+25	18	600' DS	625.6	C
107+30	24	600' DS	606.1	C
109+10	17	380' DS	641.7	C
108+78	28	350' DS	611.4	C
108+22	33	250' DS	622.0	C
110+78	34	350' DS	703.9	C
102+00	30	360' DS	683.4	C
104+00	34	342' DS	619.7	C
107+20	37	350' DS	610.4	C

FOUNDATION
PIEZOMETER INFORMATION

DAM STATION	NO.	LOCATION	ELEVATION	TYPE
104+25	3	118' DS	610.0	C
107+25	28	100' DS	668.9	C
108+28	30	680' DS	638.0	C
107+20	31	690' DS	630.9	C
108+76	32	690' DS	624.8	C

A - PNEUMATIC
C - CASAGRANDE






LEGEND

- CASAGRANDE PIEZOMETER
- PNEUMATIC PIEZOMETER
- ▲ WELLPOINT PIEZOMETER

DESIGNED	DATE	REVISION	BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY			
DRAWN		CHECKED	
E. J. H.		J. M. J.	
APPROVED		DATE	
J. M. J.		OCTOBER, 1951	
SCALE		DRAWING NUMBER	

WILLIAM H HARSHA SEASONAL POOL EL 733



U. S. ARMY

END GUTTER @ EL 712

N 38° 10' 00"

BLANKET FILL TO EL 740

PAVED SERVICE ROAD

STONE DRAIN EL 770 TO EL 822

TURNAROUND STA 33+60.58 CS

E 533,500

E 533,000

E 534,000

PLAN
100 0 100 200

▲ CASAGRANDE PIEZOMETER
■ REFERENCE MONUMENT
● MOVEMENT MONUMENT
○ V-NOTCH WEIR
◇ SETTLEMENT PLATE

REVISION	DATE	DESCRIPTION	BY	APP'D
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY				
OHIO RIVER BASIN WILLIAM H. HARSHA LAKE EAST FORK LITTLE MIAMI RIVER SADDLE DAM INSTRUMENTATION				
SCALE 1" = 100 FT		DATE 13 AUGUST, 1981		
		DRAWING NUMBER		

2-11

PLATE 49

- U. S. ARMY

END GUTTER @ EL 712

N 38° 13' 00"

BLANKET FILL TO EL 740

PAVED SERVICE ROAD

STONE DRAIN EL 770 TO EL 822

E 533,500

E 533,000

E 534,000

TURNAROUND STA 33+60.58 CS

CP-20
EL 825
PT STA 30+74.68 CS

STONE DRAIN EL 770 TO EL 822

E 533,500

E 534,000

PLAN

100 0 100 200

▲ CASAGRANDE PIEZOMETER

☒ REFERENCE MONUMENT

● MOVEMENT MONUMENT

○ V-NOTCH WEIR

◇ SETTLEMENT PLATE

REVISION	DATE	DESCRIPTION	BY	APP'D
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY				
OHIO RIVER BASIN WILLIAM H. HARSHA LAKE EAST FORK LITTLE MIAMI RIVER SADDLE DAM INSTRUMENTATION				
SCALE 1" = 100 FT		DATE 13 AUGUST, 1981		
		DRAWING NUMBER		

2-11

PLATE 49

U. S. ARMY

END GUTTER @ EL 712

N 38° 10' 00"

BLANKET FILL TO EL 740

PAVED SERVICE ROAD

STONE DRAIN EL 770 TO EL 822

E 533,000

E 533,500

E 534,000

TURNAROUND STA 33+60.58 CS

CP-20
EL 825
PT STA 30+74.68 CS

STONE DRAIN EL 770 TO EL 822

E 533,000

E 533,500

E 534,000

PLAN

100 0 100 200

▲ CASAGRANDE PIEZOMETER

☒ REFERENCE MONUMENT

● MOVEMENT MONUMENT



○ V-NOTCH WEIR

◇ SETTLEMENT PLATE


REVISION	DATE	DESCRIPTION	BY	APP'D
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY				
PROJECT		OHIO RIVER BASIN WILLIAM H. HARSHA LAKE EAST FORK LITTLE MIAMI RIVER SADDLE DAM INSTRUMENTATION		
SCALE: 1" = 100 FT		DATE: 13 AUGUST, 1981		
		DRAWING NUMBER		

2-11


PLATE 49



EL 149.5
EL 150.6
EL 150.7



0122-45/22-15/22-05



FOUNDATION PIEZOMETER INFORMATION

SADDLE DAM STATION	LOCATION	TIP ELEVATION	PIEZOMETER TYPE	NUMBER
21+70	50' DS	703.0	A	9
21+60	20' DS	690.0	C	8
22+45	150' DS	702.0	A	11
22+48	148' DS	701.0	C	11
21+70	150' DS	728.0	A	12
21+60	150' DS	698.0	C	13
22+09	278' DS	687.0	A	15
22+09	230' DS	686.0	C	15
21+60	40' DS	703.0	C	8
21+70	20' DS	690.0	A	8
21+80	134' DS	669.0	C	14
21+70	310' DS	676.0	A	14
23+20	50' US	714.0	A	23
23+20	40' US	711.0	C	21
23+60	130' US	700.0	A	22
23+50	148' US	698.0	C	19
23+20	180' US	686.0	A	21
23+20	150' US	709.0	C	17
23+60	840' US	710.0	A	19
23+60	850' US	702.0	C	16
23+60	340' US	703.0	A	16
23+20	70' US	685.0	C	20
23+60	800' US	697.0	A	17

A = PNEUMATIC
C = CASAGRANDE

EMBANKMENT PIEZOMETER INFORMATION

SADDLE DAM STATION	LOCATION	TIP ELEVATION	PIEZOMETER TYPE	NUMBER
21+70	1' DS	745.0	A	7
21+70	100' DS	728.0	A	10
21+60	50' DS	730.0	C	10
21+70	250' DS	715.0	A	13
21+20	230' DS	703.0	C	13
23+60	30' US	750.0	A	24
23+20	180' US	740.0	A	20
23+60	250' US	730.0	A	18
21+60	50' DS	728.0	A	7


SETTLEMENT GAGE INFORMATION

SADDLE DAM STATION	LOCATION	INITIAL PLATE ELEVATION	NUMBER
21+70	500' DS	705.28	2
	510' DS	692.86	3
	15' US	718.17	1
	10' US	717.72	4
23+60	200' US	715.84	5
	344' US	715.05	6

LEGEND

● CASAGRANDE PIEZOMETER
● PNEUMATIC PIEZOMETER

REVISION	DATE	DESCRIPTION	BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE OFFICE			
DESIGNED	DRG. RIVER BASIN	WILLIAM H. HARSHA LAKE	
DRAWN	W.H.H.	EAST FORK LITTLE MIAMI RIVER	
CHECKED	J.M. 200	SADDLE DAM INSTRUMENTATION	
APPROVED	J.M. 200		
DATE	OCTOBER, 1981		
DRAWING NUMBER			



- NOTES:
1. THE ROCK FOUNDATION AND ABUTMENTS SHALL BE CLEANED WITHIN THE LIMITS OF THE SPECIAL TREATMENT AREA. ALL IRREGULARITIES SHALL BE REMOVED OR TRIMMED BACK TO FORM A REASONABLY UNIFORM SLOPE ON THE EXISTING ABUTMENT. OVERHANGS WILL NOT BE PERMITTED AT ANY LOCATION AND SHALL BE REMOVED EITHER BY THE USE OF CONCRETE "DENTAL TREATMENT" TO FILL THE DEPRESSIONS, OR BY DRILLING AND BLASTING TO REMOVE THE OVERHANGING ROCK. VERTICAL SURFACES SHALL NOT BE HIGHER THAN 5 FEET AND THE BENCHES BETWEEN VERTICAL SURFACES SHALL BE OF SUCH WIDTH AS TO PROVIDE A STEPPED SLOPE COMPATIBLE TO THE UNIFORM SLOPE ON ADJACENT AREAS.
 2. FILLING OF CRACKS OR FISSURES WITHIN THE SPECIAL TREATMENT AREA SHALL BE WITH LEAN CONCRETE BUT LIMITED TO THE OPENINGS IN THE ROCK SURFACE, AND THIN LAYERS OF LEAN CONCRETE SHALL NOT COVER SURFACE AREAS OF SOUND ROCK WHERE IT MIGHT CRACK OFF UNDER ROLLING ACTION.
 3. SPECIAL TREATMENT AREA SHALL EXTEND BETWEEN ELEVATION 795 (SPILLWAY CREST) AT EACH ABUTMENT.
 4. A FINAL CLEANUP IN THE SPECIAL TREATMENT AREA SHALL BE MADE JUST PRIOR TO PLACING FILL.
 5. EXTENT OF CUT-OFF TRENCH AND GROUT CURTAIN ARE APPROXIMATE AND MAY BE EXTENDED BY THE CONTRACTING OFFICER TO REMOVE PERVIOUS MATERIAL WHICH MAY BE ENCOUNTERED FURTHER IN THE ABUTMENTS.

10 15 20 30 40 50 60 70 80 90 100 110 120 130 140 150 160 170 180 190 200 210 220 230 240 250 260 270 280 290 300 310 320 330 340 350 360 370 380 390 400 410 420 430 440 450 460 470 480 490 500 510 520 530 540 550 560 570 580 590 600 610 620 630 640 650 660 670 680 690 700 710 720 730 740 750 760 770 780 790 800 810 820 830 840 850 860 870 880 890 900 910 920 930 940 950 960 970 980 990 1000



SINGLE CURTAIN

GROUT CURTAIN SPACING

GROUT HOLES SPACED BY 10 FEET
SPACING MAY BE ADJUSTED TO SUIT
BY THE CONTRACTING OFFICER

FOUNDATION SPECIAL TREATMENT LIMITS WILL
CONFORM TO THE WIDTH OF THE EMBANKMENT
CORE FOUNDATION CONTACT ZONE



ABUTMENT CLEANING
LIMITS
NO SCALE

SADDLE DAM


PLAN

20 40 60 80 100 120 140 160 180 200 220 240 260 280 300 320 340 360 380 400 420 440 460 480 500 520 540 560 580 600 620 640 660 680 700 720 740 760 780 800 820 840 860 880 900 920 940 960 980 1000

OBSERVATION WELL INFORMATION

ACCESS ROAD STATION	OFFSET	TIP ELEV.	TYPE MATERIAL	TYPE	NUMBER
6+60	30 DS	615.8	BEDROCK	WELLPOINT	OW-1
126+00	00 DS	618.5	BEDROCK	WELLPOINT	OW-2
133+50	30 DS	622.9	BEDROCK	WELLPOINT	OW-3
138+00	50 DS	625.1	BEDROCK	WELLPOINT	OW-4
58+00	80 LB	618.4	BEDROCK	WELLPOINT	OW-5
105+75	317 DS	655.8	FILL (SH)	WELLPOINT	OW-6
118+50	200 DS	618.3	BEDROCK	WELLPOINT	OW-7

REVISION	DATE	DESCRIPTION	BY
U.S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY			
DESIGNED	OHIO RIVER BASIN WILLIAM M. MARSHALL LAKE EAST FORK LITTLE MIAMI RIVER PLAN OF OBSERVATION WELLS		
DRAWN	TRACED		
CHECKED			
SUBMITTED			
APPROVAL SIGNATURE	UNIFORM	OCTOBER, 1961	
APPROVED	SCALE 1" = 200'	DRAWING NUMBER	



10 - 3

INITIAL READINGS
JUN 77 - - -

*INTERMEDIATE READINGS
SEP 77, DEC 77, FEB 78
MAR 78, APR 78, MAY 78
JUN 78, JUL 78, AUG 78
OCT 78, FEB 79, MAR 79
APR 79, OCT 79, MAR 80
AUG 80, JAN 81, APR 81
JUN 82, JAN 83, MAY 83
FEB 85, SEP 86

13
10B+cc

14
110+cc

14A
112+cc

RT

10 - 3

* INTERMEDIATE READINGS
WERE NOT PLOTTED
BECAUSE NO
SIGNIFICANT CHANGE
WAS NOTED FROM
PREVIOUS READINGS

20 - 6

WILLIAM H. HARSHA

MAIN DAM

30 - 9

MOVEMENT MONUMENTS

18' DOWNSTREAM

HORIZONTAL MOVEMENT


JUN 80


JAN 82

SEP 84

40 - 12

PLATE 52





"ZERO" READINGS JUN 77	
MON. NO.	ELEV.
10	818.60
11	817.98
12	817.90
13	817.84
14	818.04
14A	818.14

*INTERMEDIATE READINGS
 SEP 77, DEC 77, FEB 78
 MAR 78, APR 78, MAY 78
 JUN 78, JUL 78, AUG 78
 OCT 78, FEB 79, MAR 79
 APR 79, OCT 79, MAR 80
 AUG 80, JAN 81, APR 81
 JUN 82, JAN 83, MAY 83
 FEB 86, SEP 86

*INTERMEDIATE READINGS
 WERE NOT PLOTTED
 BECAUSE NO SIGNIFICANT
 CHANGE WAS NOTED
 FROM PREVIOUS READINGS

WILLIAM H. HARSHA


MAIN DAM

MOVEMENT MONUMENTS

18' DOWNSTREAM

VERTICAL MOVEMENT

PLATE 53



40 12

INITIAL READINGS
JUN 77 ---

* INTERMEDIATE READINGS
FEB 78, MAR 78, APR 78
MAY 78, JUN 78, JUL 78
AUG 78, OCT 78, FEB 79
MAR 79, APR 79, OCT 79
MAR 80, AUG 80, JAN 81
APR 81, JUL 82, JAN 83
MAY 83, FEB 85, SEP 86

30 9

20 6

* INTERMEDIATE READINGS
WERE NOT PLOTTED BECAUSE
NO SIGNIFICANT CHANGE
WAS NOTED FROM PREVIOUS
READINGS

10 3

WILLIAM H. HARSHA LAKE

MAIN DAM

MOVEMENT MONUMENTS


320' DOWNSTREAM


HORIZONTAL MOVEMENT


** MONUMENT RESET 1981

10 3

PLATE 54







"ZERO" READINGS JUN 77	
MON. NO.	ELEV.
15	724.12
15A	724.43
16	726.10
17	726.27
18	726.69
19	726.97

* INTERMEDIATE READINGS
 FEB 78, MAR 78, APR 78
 MAY 78, JUN 78, JUL 78
 AUG 78, OCT 78, FEB 79
 MAR 79, APR 79, OCT 79
 MAR 80, AUG 80, JAN 81
 APR 81, JUN 82, JAN 83
 MAY 83, FEB 85, SEP 86

* INTERMEDIATE READINGS
 WERE NOT PLOTTED BECAUSE
 NO SIGNIFICANT CHANGE
 WAS NOTED FROM PREVIOUS
 READINGS

WILLIAM H. HARSHA LAKE
 MAIN DAM

MOVEMENT MONUMENTS
 320' DOWNSTREAM

VERTICAL MOVEMENT

** MONUMENT RESET 1981

HORIZONTAL CUMULATIVE MOVEMENT
(HUNDRETHS OF A METRE)

DS



6-20

3-10

LT


3-10

US



6-20

(HUNDRETHS OF A FOOT)



INITIAL READINGS

JUN 77 — — —

* INTERMEDIATE READINGS

FEB 78, MAR 78, APR 78
MAY 78, JUN 78, JUL 78
AUG 78, OCT 78, FEB 79
MAR 79, APR 79, OCT 79
MAR 80, AUG 80, JAN 81
APR 81, JUN 82, JAN 83
MAY 83, FEB 85, SEP 86

20- 6

10- 3

RT

10- 3

20- 6

* INTERMEDIATE READINGS
WERE NOT PLOTTED BECAUSE
NO SIGNIFICANT CHANGE
WAS NOTED FROM PREVIOUS
READINGS

WILLIAM H. HARSHA LAKE

MAIN DAM

MOVEMENT MONUMENTS

695' DOWNSTREAM

HORIZONTAL MOVEMENT


** MONUMENT RESET 1981

PLATE 56

6-1
1-9
FEB 8-9
JAN 8-4
108+00
22 **

1-9

1-9



20 6

"ZERO" READINGS JUN 77	
MON. NO.	ELEV.
20	649.79
21	650.54
22	650.65

10 3

* INTERMEDIATE READINGS
 FEB 78, MAR 78, APR 78
 MAY 78, JUN 78, JUL 78
 AUG 78, OCT 78, FEB 79
 MAR 79, APR 79, OCT 79
 MAR 80, AUG 80, JAN 81
 APR 81, JUN 82, JAN 83
 MAY 83, FEB 85, SEP 86

JUN 77

22 **

RT

100+00

10 JUN 80

10 3

* INTERMEDIATE READINGS
 WERE NOT PLOTTED BECAUSE
 NO SIGNIFICANT CHANGE
 WAS NOTED FROM PREVIOUS
 READINGS

WILLIAM H. HARSHA LAKE

MAIN DAM

MOVEMENT MONUMENTS

695' DOWNSTREAM

VERTICAL MOVEMENT

20 6

FEB 84

JAN 82

** MONUMENT RESET 1981

30 9

PLATE 57

HORIZONTAL CUMULATIVE MOVEMENT
(HUNDRETHS OF A METRE)

DS



6 20

3 10


LT

(HUNDRETHS OF A FOOT)

3 10

US

6 20



INITIAL READINGS
JUN 77 - - -


20 - 6

* INTERMEDIATE READINGS

MAR 78, APR 78, MAY 78
JUN 78, JUL 78, AUG 78
OCT 78, FEB 79, APR 79
OCT 79, MAR 80, AUG 80
JAN 81, JUN 82, JAN 83
JUN 83, FEB 85, SEP 86

10 - 3

RT



* INTERMEDIATE READINGS
WERE NOT PLOTTED
BECAUSE NO SIGNIFICANT
CHANGE WAS NOTED
FROM PREVIOUS READINGS

10 - 3

WILLIAM H. HARSHA LAKE

SADDLE DAM

MOVEMENT MONUMENTS


3.40' UPSTREAM

20 - 6

HORIZONTAL MOVEMENT

** MOVEMENT RESET 1981


PLATE 58



"ZERO" READINGS JUN 77	
MON. NO.	ELEV.
23	736.34
24	735.36
25	736.53
26	736.18

* INTERMEDIATE READINGS

MAR 78, APR 78, MAY 78
 JUN 78, JUL 78, AUG 78
 OCT 78, FEB 79, APR 79
 OCT 79, MAR 80, AUG 80
 JAN 81, JUN 82, JAN 83
 JUN 83, FEB 85, SEP 86




* INTERMEDIATE READINGS
 WERE NOT PLOTTED
 BECAUSE NO SIGNIFICANT
 CHANGE WAS NOTED
 FROM PREVIOUS READINGS

WILLIAM H. HARSHA LAKE
 SADDLE DAM
 MOVEMENT MONUMENTS
 340' UPSTREAM
 VERTICAL MOVEMENT

* MONUMENT RESET 1981

PLATE 59

*



INITIAL READINGS
MAR 78 ---

* INTERMEDIATE READINGS
APR 78, MAY 78
JUN 78, JUL 78
AUG 78, OCT 78
FEB 79, APR 79
JUN 82, JAN 83
JUN 83, FEB 85
SEP 86

20 -

10 -

3

F.T

* INTERMEDIATE READINGS
WERE NOT PLOTTED
BECAUSE NO
SIGNIFICANT CHANGE
WAS NOTED FROM
PREVIOUS READINGS

10 -

3

WILLIAM H. HARSHA

SADDLE DAM

MOVEMENT MONUMENTS

6-200' DOWNSTREAM

20 -

6 HORIZONTAL MOVEMENT

*** MONUMENT RESET 1981

PLATE 60

FEB 84

JAN 82

30

15+00

31

17+00


32

18+00

37 **

19+00

MAR 78




20-6

"ZERO" READINGS MAR 78	
MON. NO.	ELEV.
27	819.30
28	819.33
29	805.48
30	788.39
31	772.93
32	764.64
37	755.08

10-3

* INTERMEDIATE READINGS

APR 78, MAY 78, JUN 78
 JUL 78, AUG 78, OCT 78
 FEB 79, APR 79, JUN 82
 JAN 83, JUN 83, FEB 85
 SEP 86



10-3

* INTERMEDIATE READINGS
 WERE NOT PLOTTED
 BECAUSE NO SIGNIFICANT
 CHANGE WAS NOTED
 FROM PREVIOUS READINGS

WILLIAM H. HARSHA LAKE

SADDLE DAM

20-6

MOVEMENT MONUMENTS

6-200' DOWNSTREAM



VERTICAL MOVEMENT

*** MONUMENT RESET 1981

30-9

PLATE 61

★



INITIAL READINGS
JUN 77 ---

20 - 6 *INTERMEDIATE READINGS
MAR 78, APR 78, MAY 78
JUN 78, JUL 78, AUG 78
OCT 78, FEB 79, MAR 79
APR 79, OCT 79, MAR 80
AUG 80, JAN 81, JUN 82
JAN 83, JUN 83, FEB 85
SEP 86

10 - 3

RT

* INTERMEDIATE READINGS
WERE NOT PLOTTED
BECAUSE NO SIGNIFICANT
CHANGE WAS NOTED
FROM PREVIOUS READINGS

10 - 3

WILLIAM H. HARSHA LAKE

SADDLE DAM,

MOVEMENT MONUMENTS


38' DOWNSTREAM

20 - 6

HORIZONTAL MOVEMENT

**MONUMENT RESET 1981

PLATE 62



"ZERO" READINGS JUN 77	
MON. NO.	ELEV.
33	811.14
34	810.39
35	810.23
36	811.06

* INTERMEDIATE READINGS
 MAR 78, APR 78, MAY 78
 JUN 78, JUL 78, AUG 78
 OCT 78, FEB 79, MAR 79
 APR 79, OCT 79, MAR 80
 AUG 80, JAN 81, JUN 82
 JAN 83, JUN 83, FEB 85
 SEP 86

* INTERMEDIATE READINGS
 WERE NOT PLOTTED
 BECAUSE NO SIGNIFICANT
 CHANGE WAS NOTED
 FROM PREVIOUS READINGS

WILLIAM H. HARSHA

SADDLE DAM


MOVEMENT MONUMENTS

38' DOWNSTREAM

VERTICAL MOVEMENT

** MONUMENT RESET 1981

PLATE 63



HORIZONTAL CUMULATIVE MOVEMENT
(HUNDREDTHS OF A METRE)

DS 6-20

3-10

LT 38.8
17.00

31
19.00


4
10.00

US

3-10

6-20


(HUNDREDTHS OF A FOOT)



INITIAL READINGS

JUN 77 ---

* INTERMEDIATE READINGS
 JAN 78, MAR 78, APR 78
 MAY 78, JUN 78, JUL 78
 AUG 78, OCT 78, FEB 79
 MAR 79, APR 79, OCT 79
 MAR 80, AUG 80, FEB 81
 JAN 83, FEB 85, SEP 86



* INTERMEDIATE READINGS
 WERE NOT PLOTTED
 BECAUSE NO SIGNIFICANT
 CHANGE WAS NOTED
 FROM PREVIOUS READINGS

10-3 WILLIAM H. HARSHA

SADDLE DAM

MOVEMENT MONUMENTS


300-400' DOWNSTREAM

HORIZONTAL MOVEMENT

20-6

** MONUMENT RESET 1981

PLATE 64



"ZERO" READINGS JUN 77	
MON. NO.	ELEV.
38	738.49
39	741.18
40	742.38
41	744.17
42	746.34

* INTERMEDIATE READINGS
 JAN 78, MAR 78, APR 78
 MAY 78, JUN 78, JUL 78
 AUG 78, OCT 78, FEB 79
 MAR 79, APR 79, OCT 79
 MAR 80, AUG 80, FEB 81
 JAN 83, FEB 85, SEP 86

* INTERMEDIATE READINGS
 WERE NOT PLOTTED
 BECAUSE NO SIGNIFICANT
 CHANGE WAS NOTED
 FROM PREVIOUS READINGS

30-9 WILLIAM H. HARSHA

SADDLE DAM

MOVEMENT MONUMENTS

300-400' DOWNSTREAM

VERTICAL MOVEMENT


40-12


* MONUMENT RESET 1981

PLATE 65

—

✱





INITIAL READING		
DATE	ELEV	STAFF
27 Sep 73	715.17	107.23

830

815

800

785

770

755

740

725

WILLIAM H. HARSHA LAKE 710
SADOLE DAM

SETTLEMENT GAGE 1


STA 21+70 15' US 695

EMBANKMENT ELEVATION (FT)

1990

2000

PLATE 66



INITIAL READING		
DATE	ELEV	STAFF
27 SEP 73	705.28	55.69

768
760
752
744
736
728
720
712
704
696
688
680


EMBANKMENT ELEVATION (FT)

WILLIAM H. HARSHA LAKE
SADDLE DAM
SETTLEMENT GAGE 2
STA 2470 200' OS

1990

2000

PLATE 67



INITIAL READING		
DATE	ELEV	STAFF
27 Sep 73	699.86	45.58

760

750

740

730

720

710

700

690

EMBANKMENT ELEVATION (FT)

WILLIAM H. HARSHA LAKE 680-
SADDLE DAM


SETTLEMENT GAGE 9

STA 21+70 325' DS 670-

1990

2000

PLATE 68



INITIAL READING		
DATE	ELEV	STAFF
26 Sep 73	717.76	222.08

820

810

800

790

780

770

760

750

EMBANKMENT ELEVATION (FT)

WILLIAM H. HARSHA LAKE
SADDLE DAM

SETTLEMENT GAGE 4

STA 23+60 15' US


740

1990

2000

PLATE 69





INITIAL READING		
DATE	ELEV	STAFF
27 Sep 73	745.84	51.69

780 -

770 -

760 -

750 -

740 -

730 -

720 -

710 -

WILLIAM H. HARSHA LAKE
SADDLE DAM


SETTLEMENT GAGE 5 780-

STA 23+60 200' US

1990

2000

PLATE



INITIAL READING		
DATE	ELEV	STAFF
275-73	75.05	19.14

760

750

740

730

720

710

700

690

EMBANKMENT ELEVATION (FT)

WILLIAM H. HARSHA LAKE
SADDLE DAM


SETTLEMENT GAGE 6

STA 23+60 344' US


1990


2000

PLATE 71







WILLIAM H HARSHA STA 23:50 - 23:50








FORM PIEZOMETERS STA 23+50-23+60



APR MAY JUNE 1977 JULY AUG SEPT OCT NOV DEC JAN FEB MAR APR MAY JUNE 1978 JULY AUG SEPT OCT NOV DEC




CONFIDENTIAL




TAILWATER

TAILWATER


Year	Population
1900	780
1905	785
1910	790
1915	795
1920	800
1925	805
1930	810
1935	815
1940	820
1945	825
1950	830
1955	835
1960	840
1965	845
1970	850
1975	855
1980	860
1985	865
1990	870
1995	875
2000	880
2005	885
2010	890
2015	895
2020	900
2025	905
2030	910
2035	915
2040	920
2045	925
2050	930
2055	935
2060	940
2065	945
2070	950
2075	955
2080	960
2085	965
2090	970
2095	975
2100	980

[illegible]


PIEZOMETERS STA 21+70-25+50




ELEVATION	
6865	
6900	
7000	
7065	
7080	
7100	
7165	
7200	
7265	
7300	
7365	
7400	
7465	
7500	
7565	
7600	
7665	
7700	
7765	
7800	
7865	
7900	
7965	
8000	




Tailwater






EAST FORK PIEZOMETERS STA 23+6




EAST FORK PIEZOMETERS STA 23+60




→ PLATE 77

LIAM H HARSHA STA 21:50 - 22:15



EAST FORM PIEZOMETERS STA 21+60-22+15




NO.	DATE	TIME	DEPTH	REMARKS	TIME	DEPTH	REMARKS
12C	CASAGRANGE	21-60	210 FT	OS FOUND	08	588	0
13C	CASAGRANGE	21-60	210 FT	OS FOUND	08	588	0
14C	CASAGRANGE	21-60	210 FT	OS FOUND	08	588	0
15C	CASAGRANGE	21-60	210 FT	OS FOUND	08	588	0

[illegible]

MDJ LBA 3 13


JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
21	1884	2107	200	200	200	200	200	200
81	1884	2107	200	200	200	200	200	200
87	1884	2107	200	200	200	200	200	200
101	1884	2107	200	200	200	200	200	200


HA PIEZOMETERS





1981	JUL	AUG	SEP	OCT	NOV	DEC
13	12000	21020	200	27	04	FOUND
14	12000	21020	210	27	04	FOUND
15	12000	21020	210	27	04	FOUND
16	12000	21020	210	27	04	FOUND

WILLIAM H. HARSHA P25 STA. 21470











WILLIAM H. HATCH PIROMETERS



1980 JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC 1981 JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC


note 83




WILLIAM H. HERSHA CAM PIEZOMETERS

YEARS 82

PIEZ. 24 25 26 27 28 29 30 31




HARBOR PIEZOMETERS




WILLIAM H

ELEVATION



ILLIAM F. HANSHA STA 107.5 - 107.25



Piezometer	Date	Elevation (ft)	Notes
ST	107-15	165	US EMB
ST	107-15	165	US EMB
ST	107-15	165	US EMB
GT	107-15	165	US EMB
GT	107-15	165	US EMB
GT	107-15	165	US EMB
4C	107-15	165	US EMB
4C	107-15	165	US EMB
4C	107-15	165	US EMB
4T	107-15	165	US EMB
4T	107-15	165	US EMB
4T	107-15	165	US EMB
5C	107-15	165	US EMB
5C	107-15	165	US EMB
5C	107-15	165	US EMB
6C	107-15	165	US EMB
6C	107-15	165	US EMB
6C	107-15	165	US EMB
POOL	107-15	165	US EMB
POOL	107-15	165	US EMB
POOL	107-15	165	US EMB
TAILWA	107-15	165	US EMB
TAILWA	107-15	165	US EMB
TAILWA	107-15	165	US EMB

51

TERRA TELE
TERRA TELE
TERRA TELE
TERRA TELE

107.15
107.15
107.15
107.15

1	6	5	F	T
2	9	0	F	T
3	2	0	F	T
4	1	1	F	T

~~SECRET~~
~~SECRET~~
~~SECRET~~

11

66-29324	100
66-29325	100
66-29326	100
66-29327	100
66-29328	100
66-29329	100
66-29330	100
66-29331	100
66-29332	100
66-29333	100
66-29334	100
66-29335	100
66-29336	100
66-29337	100
66-29338	100
66-29339	100
66-29340	100
66-29341	100
66-29342	100
66-29343	100
66-29344	100
66-29345	100
66-29346	100
66-29347	100
66-29348	100
66-29349	100
66-29350	100
66-29351	100
66-29352	100
66-29353	100
66-29354	100
66-29355	100
66-29356	100
66-29357	100
66-29358	100
66-29359	100
66-29360	100
66-29361	100
66-29362	100
66-29363	100
66-29364	100
66-29365	100
66-29366	100
66-29367	100
66-29368	100
66-29369	100
66-29370	100
66-29371	100
66-29372	100
66-29373	100
66-29374	100
66-29375	100
66-29376	100
66-29377	100
66-29378	100
66-29379	100
66-29380	100
66-29381	100
66-29382	100
66-29383	100
66-29384	100
66-29385	100
66-29386	100
66-29387	100
66-29388	100
66-29389	100
66-29390	100
66-29391	100
66-29392	100
66-29393	100
66-29394	100
66-29395	100
66-29396	100
66-29397	100
66-29398	100
66-29399	100
66-29400	100
66-29401	100
66-29402	100
66-29403	100
66-29404	100
66-29405	100
66-29406	100
66-29407	100
66-29408	100
66-29409	100
66-29410	100
66-29411	100
66-29412	100
66-29413	100
66-29414	100
66-29415	100
66-29416	100
66-29417	100
66-29418	100
66-29419	100
66-29420	100
66-29421	100
66-29422	100
66-29423	100
66-29424	100
66-29425	100
66-29426	100
66-29427	100
66-29428	100
66-29429	100
66-29430	100
66-29431	100
66-29432	100
66-29433	100
66-29434	100
66-29435	100
66-29436	100
66-29437	100
66-29438	100
66-29439	100
66-29440	100
66-29441	100
66-29442	100
66-29443	100
66-29444	100
66-29445	100
66-29446	100
66-29447	100
66-29448	100
66-29449	100
66-29450	100
66-29451	100
66-29452	100
66-29453	100
66-29454	100
66-29455	100
66-29456	100
66-29457	100
66-29458	100
66-29459	100
66-29	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	139	140	141	142	143	144	145	146	147	148	149	150	151	152	153	154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214	215	216	217	218	219	220	221	222	223	224	225	226	227	228	229	230	231	232	233	234	235	236	237	238	239	240	241	242	243	244	245	246	247	248	249	250	251	252	253	254	255	256	257	258	259	260	261	262	263	264	265	266	267	268	269	270	271	272	273	274	275	276	277	278	279	280	281	282	283	284	285	286	287	288	289	290	291	292	293	294	295	296	297	298	299	300	301	302	303	304	305	306	307	308	309	310	311	312	313	314	315	316	317	318	319	320	321	322	323	324	325	326	327	328	329	330	331	332	333	334	335	336	337	338	339	340	341	342	343	344	345	346	347	348	349	350	351	352	353	354	355	356	357	358	359	360	361	362	363	364	365	366	367	368	369	370	371	372	373	374	375	376	377	378	379	380	381	382	383	384	385	386	387	388	389	390	391	392	393	394	395	396	397	398	399	400	401	402	403	404	405	406	407	408	409	410	411	412	413	414	415	416	417	418	419	420	421	422	423	424	425	426	427	428	429	430	431	432	433	434	435	436	437	438	439	440	441	442	443	444	445	446	447	448	449	450	451	452	453	454	455	456	457	458	459	460	461	462	463	464	465	466
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

SE	CAS
SE	CAS
SE	CAS


SAGRANDE L
SAGRANDE L
SAGRANDE


07:28
1074

100 51 08
100 51 08
100 51 08


U.S. AIR FORCE


54





WILLIAM H HARSHA STA 104725 - 104730









LC	CASAGRANDE	104.25	125 F 15 EMB	1	608 4	10 TERR DEC 104.25	12 15 15 101
IT	CASAGRANDE	104.22	125 F 15 EMB	1	608 4	10 TERR DEC 104.25	12 15 15 101
T	CASAGRANDE	104.22	125 F 15 EMB	1	608 4	10 TERR DEC 104.25	12 15 15 101
11	CASAGRANDE	104.22	125 F 15 EMB	1	608 4	10 TERR DEC 104.25	12 15 15 101

220 CASAGRANDE 104.25 12 15 15 101

EAST FORK PIEZOMETERS STA. 104+25 104+30




POOL & TAILWATER




*
PLATE 89

WILLIAM H. MARSHA PIEZOMETERS







WILLIAM H HARSHBORN




WILLIAM H. HARSHA STA 116:60 - 138:00



CORPS OF ENGINEERS





INTERPOLATED VALUES

STATION	100	110	120	130	140	150
100	100	110	120	130	140	150
110	110	120	130	140	150	160
120	120	130	140	150	160	170
130	130	140	150	160	170	180
140	140	150	160	170	180	190
150	150	160	170	180	190	200


Sta 101+00

LEFT ELEVATION DATA BLANKET (REPT. 100)

STATION	100	110	120	130	140	150	160	170	180	190	200
100	100	110	120	130	140	150	160	170	180	190	200
110	110	120	130	140	150	160	170	180	190	200	210
120	120	130	140	150	160	170	180	190	200	210	220
130	130	140	150	160	170	180	190	200	210	220	230
140	140	150	160	170	180	190	200	210	220	230	240
150	150	160	170	180	190	200	210	220	230	240	250

U S ARMY ENGINEER DISTRICT, LOUISVILLE
CORPS OF ENGINEERS
LOUISVILLE, KENTUCKY

DESIGNED: _____
DRAWN: _____
CHECKED: _____
SUBMITTED: _____
DATE: _____
DRAWING NUMBER: _____




O COS PMS
 □ COS PMS
 ○ QC PMS
 △ QC PMS

IN PACE WITH THE RIVERBANKS OF CO.

SEE DRAINAGE TESTS

SECTION ARE



SECTION 102-00 102-01

TEST 1 248 287


TEST 2 198 221

TEST 3 230 294

SECTION 102-00 102-01

TEST 1 141 160

TEST 2 160 179



Upst rea






PLATE 94








IMPERVIOUS CORE & INCLINED GRAIN TESTS

Station	104+00	104+05	104+10	104+15	104+20	104+25	104+30	104+35	104+40	104+45	104+50	104+55	104+60	104+65	104+70	104+75	104+80	104+85	104+90
Test #	7	234	130	51	2	1	157	87	351	457	70	29	118	174	144	114	105	121	147
	21	244	150	214	6	1	80	89	80	12	16	61	178	55	486	174	188	184	25
	99	6	194	10	10	105	244	2	4244	178	32	258	24	365	424	488	474	97	181
	110	9	245	38	38	177	2294	155	41	200	229	45	471	17	42	108	5	218	
	288	255	308	125	78	447	294		47	18		44	347	91	44	207	264		
	293	267	117	115	115	87			48	90		48	90	48	90	48	90		
	102	111	796						48	414		48	414	177	179	414	275		
	340	199							74	149		74	149	11	2154	454			
	123	1							107	508		107	508	65	188	94			
									112										


Station	105+00	105+05	105+10	105+15	105+20	105+25	105+30	105+35	105+40	105+45	105+50	105+55	105+60	105+65	105+70	105+75	105+80	105+85	105+90
Test #	148	11	34	386	114	104	146	44	418	3	13	8	39	348	154	277	45	173	181
	182	19	63	34	171	19	86		54		14	18	52	484	17	87	435	21	
	193	20	72	382	250	35	24				17	58	704	171	219	17	130	18	
	86	23	178		123	36	25				44	54	92		2824	35	475	27	
	77	2	94			170	31				52	258	113		192	248			
	45	19	1024			314	37				56	79	220			25			
	28	1414	1714								67	81	2354						
	10	9	352								75	87	2554						
	3	22	3164								98	179	352						
	7	24	395								2	194							

REVISION	DATE	DESCRIPTION	BY	APP'D
<p align="center">U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY</p>				
DESIGNED	TRACED	<p align="center">EAST FORK LAKE, OHIO DAM EMBANKMENT FIELD CONTROL TEST LOCATIONS STATIONS 104+00-106+00</p>		
CHECKED		DATE		
SUBMITTED		DRAWING NUMBER		
SCALE				

CORPS OF ENGINEERS




- COE PASS
- ◻ COE FAIL
- QC PASS
- ◻ QC FAIL
- ◻ ROCK TEST



STATION	1+00	2+00	3+00	4+00	5+00	6+00	7+00	8+00	9+00	10+00	11+00	12+00	13+00	14+00	15+00	16+00	17+00	18+00	19+00	20+00
Test 1	101	110	120	130	140	150	160	170	180	190	200	210	220	230	240	250	260	270	280	290
Test 2	301	310	320	330	340	350	360	370	380	390	400	410	420	430	440	450	460	470	480	490
Test 3	501	510	520	530	540	550	560	570	580	590	600	610	620	630	640	650	660	670	680	690
Test 4	701	710	720	730	740	750	760	770	780	790	800	810	820	830	840	850	860	870	880	890
Test 5	901	910	920	930	940	950	960	970	980	990	1000	1010	1020	1030	1040	1050	1060	1070	1080	1090
Test 6	1101	1110	1120	1130	1140	1150	1160	1170	1180	1190	1200	1210	1220	1230	1240	1250	1260	1270	1280	1290
Test 7	1301	1310	1320	1330	1340	1350	1360	1370	1380	1390	1400	1410	1420	1430	1440	1450	1460	1470	1480	1490
Test 8	1501	1510	1520	1530	1540	1550	1560	1570	1580	1590	1600	1610	1620	1630	1640	1650	1660	1670	1680	1690
Test 9	1701	1710	1720	1730	1740	1750	1760	1770	1780	1790	1800	1810	1820	1830	1840	1850	1860	1870	1880	1890
Test 10	1901	1910	1920	1930	1940	1950	1960	1970	1980	1990	2000	2010	2020	2030	2040	2050	2060	2070	2080	2090
Test 11	2101	2110	2120	2130	2140	2150	2160	2170	2180	2190	2200	2210	2220	2230	2240	2250	2260	2270	2280	2290
Test 12	2301	2310	2320	2330	2340	2350	2360	2370	2380	2390	2400	2410	2420	2430	2440	2450	2460	2470	2480	2490
Test 13	2501	2510	2520	2530	2540	2550	2560	2570	2580	2590	2600	2610	2620	2630	2640	2650	2660	2670	2680	2690
Test 14	2701	2710	2720	2730	2740	2750	2760	2770	2780	2790	2800	2810	2820	2830	2840	2850	2860	2870	2880	2890
Test 15	2901	2910	2920	2930	2940	2950	2960	2970	2980	2990	3000	3010	3020	3030	3040	3050	3060	3070	3080	3090
Test 16	3101	3110	3120	3130	3140	3150	3160	3170	3180	3190	3200	3210	3220	3230	3240	3250	3260	3270	3280	3290
Test 17	3301	3310	3320	3330	3340	3350	3360	3370	3380	3390	3400	3410	3420	3430	3440	3450	3460	3470	3480	3490
Test 18	3501	3510	3520	3530	3540	3550	3560	3570	3580	3590	3600	3610	3620	3630	3640	3650	3660	3670	3680	3690
Test 19	3701	3710	3720	3730	3740	3750	3760	3770	3780	3790	3800	3810	3820	3830	3840	3850	3860	3870	3880	3890
Test 20	3901	3910	3920	3930	3940	3950	3960	3970	3980	3990	4000	4010	4020	4030	4040	4050	4060	4070	4080	4090
Test 21	4101	4110	4120	4130	4140	4150	4160	4170	4180	4190	4200	4210	4220	4230	4240	4250	4260	4270	4280	4290
Test 22	4301	4310	4320	4330	4340	4350	4360	4370	4380	4390	4400	4410	4420	4430	4440	4450	4460	4470	4480	4490
Test 23	4501	4510	4520	4530	4540	4550	4560	4570	4580	4590	4600	4610	4620	4630	4640	4650	4660	4670	4680	4690
Test 24	4701	4710	4720	4730	4740	4750	4760	4770	4780	4790	4800	4810	4820	4830	4840	4850	4860	4870	4880	4890
Test 25	4901	4910	4920	4930	4940	4950	4960	4970	4980	4990	5000	5010	5020	5030	5040	5050	5060	5070	5080	5090
Test 26	5101	5110	5120	5130	5140	5150	5160	5170	5180	5190	5200	5210	5220	5230	5240	5250	5260	5270	5280	5290
Test 27	5301	5310	5320	5330	5340	5350	5360	5370	5380	5390	5400	5410	5420	5430	5440	5450	5460	5470	5480	5490
Test 28	5501	5510	5520	5530	5540	5550	5560	5570	5580	5590	5600	5610	5620	5630	5640	5650	5660	5670	5680	5690
Test 29	5701	5710	5720	5730	5740	5750	5760	5770	5780	5790	5800	5810	5820	5830	5840	5850	5860	5870	5880	5890
Test 30	5901	5910	5920	5930	5940	5950	5960	5970	5980	5990	6000	6010	6020	6030	6040	6050	6060	6070	6080	6090
Test 31	6101	6110	6120	6130	6140	6150	6160	6170	6180	6190	6200	6210	6220	6230	6240	6250	6260	6270	6280	6290
Test 32	6301	6310	6320	6330	6340	6350	6360	6370	6380	6390	6400	6410	6420	6430	6440	6450	6460	6470	6480	6490
Test 33	6501	6510	6520	6530	6540	6550	6560	6570	6580	6590	6600	6610	6620	6630	6640	6650	6660	6670	6680	6690
Test 34	6701	6710	6720	6730	6740	6750	6760	6770	6780	6790	6800	6810	6820	6830	6840	6850	6860	6870	6880	6890
Test 35	6901	6910	6920	6930	6940	6950	6960	6970	6980	6990	7000	7010	7020	7030	7040	7050	7060	7070	7080	7090
Test 36	7101	7110	7120	7130	7140	7150	7160	7170	7180	7190	7200	7210	7220	7230	7240	7250	7260	7270	7280	7290
Test 37	7301	7310	7320	7330	7340	7350	7360	7370	7380	7390	7400	7410	7420	7430	7440	7450	7460	7470	7480	7490
Test 38	7501	7510	7520	7530	7540	7550	7560	7570	7580	7590	7600	7610	7620	7630	7640	7650	7660	7670	7680	7690
Test 39	7701	7710	7720	7730	7740	7750	7760	7770	7780	7790	7800	7810	7820	7830	7840	7850	7860	7870	7880	7890
Test 40	7901	7910	7920	7930	7940	7950	7960	7970	7980	7990	8000	8010	8020	8030	8040	8050	8060	8070	8080	8090
Test 41	8101	8110	8120	8130	8140	8150	8160	8170	8180	8190	8200	8210	8220	8230	8240	8250	8260	8270	8280	8290
Test 42	8301	8310	8320	8330	8340	8350	8360	8370	8380	8390	8400	8410	8420	8430	8440	8450	8460	8470	8480	8490
Test 43	8501	8510	8520	8530	8540	8550	8560	8570	8580	8590	8600	8610	8620	8630	8640	8650	8660	8670	8680	8690
Test 44	8701	8710	8720	8730	8740	8750	8760	8770	8780	8790	8800	8810	8820	8830	8840	8850	8860	8870	8880	8890
Test 45	8901	8910	8920	8930	8940	8950	8960	8970	8980	8990	9000	9010	9020	9030	9040	9050	9060	9070	9080	9090
Test 46	9101	9110	9120	9130	9140	9150	9160	9170	9180	9190	9200	9210	9220	9230	9240	9250	9260	9270	9280	9290
Test 47	9301	9310	9320	9330	9340	9350	9360	9370	9380	9390	9400	9410	9420	9430	9440	9450	9460	9470	9480	9490
Test 48	9501	9510	9520	9530	9540	9550	9560	9570	9580	9590	9600	9610	9620	9630	9640	9650	9660	9670	9680	9690
Test 49	9701	9710	9720	9730	9740	9750	9760	9770	9780	9790	9800	9810	9820	9830	9840	9850	9860	9870	9880	9890
Test 50	9901	9910	9920	9930	9940	9950	9960	9970	9980	9990	10000	10010	10020	10030	10040	10050	10060	10070	10080	10090
Test 51	10101	10110	10120	10130	10140	10150	10160	10170	10180	10190	10200	10210	10220	10230	10240	10250	10260	10270	10280	10290
Test 52	10301	10310	10320	10330	10340	10350	10360	10370	10380	10390	10400	10410	10420	10430	10440	10450	10460	10470	10480	10490
Test 53	10501	10510	10520	10530	10540	10550	10560	10570	10580	10590	10600	10610	10620	10630	10640	10650	10660	10670	10680	10690
Test 54	10701	10710	10720	10730	10740	10750	10760	10770	10780	10790	10800	10810	10820	10830	10840	10850	10860	10870	10880	10890
Test 55	10901	10910	10920	10930	10940	10950	10960	10970	10980	10990	11000	11010	11020	11030	11040	11050	11060	11070	11080	11090
Test 56	11101	11110	11120	11130	11140	11150	11160	11170	11180	11190	11200	11210	11220	11230	11240	11250	11260	11270	11280	11290
Test 57	11301	11310	11320	11330	11340	11350	11360	11370	11380	11390	11400	11410	11420	11430	11440	11450	11460	11470	11480	11490
Test 58	11501	11510	11520	11530	11540	11550	11560	11570	11580	11590	11600	11610	11620	11630	11640	11650	11660	11670	11680	11690
Test 59	11701	11710	11720	11730	11740	11750	11760	11770	11780	11790	11800	11810	11820	11830	11840	11850	11860	11870	11880	11890
Test 60	11901	11910	11920	11930	11940	11950	11960	11970	11980	11990	12000	12010	12020	12030	12040	12050	12060	12070	12080	12090
Test 61	12101	12110	12120	12130	12140	12150	12160	12170	12180	12190	12200	12210	12220	12230	12240	12250	12260	12270	12280	12290
Test 62	12301																			

CORPS OF ENGINEERS



SEEPAGE AND FILTER BLANKET TESTS

STATION	10B+00	10B+10	10B+25	10B+50	10B+75	10B+100	10B+125	10B+150
Test 1	16	68	67	49	47	85	104	101
Test 2	43			128	151			

STATION	10B+30	10B+55	10B+75	10B+100	10B+125	10B+150
Test 1	107	301	225	269	172	175
Test 2	255	100	110		185	188
	168		201		188	184

Station	12-0-80	12-0-90	12-0-100	12-0-110	12-0-120	12-0-130	12-0-140
Test 1	1	1.6	1.6	1.6	1	1	1.6
2	1	1	1.6	1.6	1	1	1.6
3	1	1	1	1	1	1	1.6
4	1	1	1.6	1.6	1	1	1.6
5	1	1	1	1	1	1	1.6
6	1	1	1	1	1	1	1.6
7	1	1	1	1	1	1	1.6
8	1	1	1	1	1	1	1.6
9	1	1	1	1	1	1	1.6
10	1	1	1	1	1	1	1.6
11	1	1	1	1	1	1	1.6
12	1	1	1	1	1	1	1.6
13	1	1	1	1	1	1	1.6
14	1	1	1	1	1	1	1.6
15	1	1	1	1	1	1	1.6
16	1	1	1	1	1	1	1.6
17	1	1	1	1	1	1	1.6
18	1	1	1	1	1	1	1.6
19	1	1	1	1	1	1	1.6
20	1	1	1	1	1	1	1.6
21	1	1	1	1	1	1	1.6
22	1	1	1	1	1	1	1.6
23	1	1	1	1	1	1	1.6
24	1	1	1	1	1	1	1.6
25	1	1	1	1	1	1	1.6
26	1	1	1	1	1	1	1.6
27	1	1	1	1	1	1	1.6
28	1	1	1	1	1	1	1.6
29	1	1	1	1	1	1	1.6
30	1	1	1	1	1	1	1.6
31	1	1	1	1	1	1	1.6
32	1	1	1	1	1	1	1.6
33	1	1	1	1	1	1	1.6
34	1	1	1	1	1	1	1.6
35	1	1	1	1	1	1	1.6
36	1	1	1	1	1	1	1.6
37	1	1	1	1	1	1	1.6
38	1	1	1	1	1	1	1.6
39	1	1	1	1	1	1	1.6
40	1	1	1	1	1	1	1.6
41	1	1	1	1	1	1	1.6
42	1	1	1	1	1	1	1.6
43	1	1	1	1	1	1	1.6
44	1	1	1	1	1	1	1.6
45	1	1	1	1	1	1	1.6
46	1	1	1	1	1	1	1.6
47	1	1	1	1	1	1	1.6
48	1	1	1	1	1	1	1.6
49	1	1	1	1	1	1	1.6
50	1	1	1	1	1	1	1.6
51	1	1	1	1	1	1	1.6
52	1	1	1	1	1	1	1.6
53	1	1	1	1	1	1	1.6
54	1	1	1	1	1	1	1.6
55	1	1	1	1	1	1	1.6
56	1	1	1	1	1	1	1.6
57	1	1	1	1	1	1	1.6
58	1	1	1	1	1	1	1.6
59	1	1	1	1	1	1	1.6
60	1	1	1	1	1	1	1.6

項目	1997年	1998年	1999年	2000年	2001年	2002年	2003年	2004年	2005年	2006年	2007年	2008年	2009年	2010年	2011年	2012年	2013年	2014年	2015年	2016年	2017年	2018年	2019年	2020年	2021年	2022年	2023年	2024年	2025年	2026年	2027年	2028年	2029年	2030年	2031年	2032年	2033年	2034年	2035年	2036年	2037年	2038年	2039年	2040年	2041年	2042年	2043年	2044年	2045年	2046年	2047年	2048年	2049年	2050年	2051年	2052年	2053年	2054年	2055年	2056年	2057年	2058年	2059年	2060年	2061年	2062年	2063年	2064年	2065年	2066年	2067年	2068年	2069年	2070年	2071年	2072年	2073年	2074年	2075年	2076年	2077年	2078年	2079年	2080年	2081年	2082年	2083年	2084年	2085年	2086年	2087年	2088年	2089年	2090年	2091年	2092年	2093年	2094年	2095年	2096年	2097年	2098年	2099年	2100年																																																		
總人口	1,200,000,000	1,250,000,000	1,300,000,000	1,350,000,000	1,400,000,000	1,450,000,000	1,500,000,000	1,550,000,000	1,600,000,000	1,650,000,000	1,700,000,000	1,750,000,000	1,800,000,000	1,850,000,000	1,900,000,000	1,950,000,000	2,000,000,000	2,050,000,000	2,100,000,000	2,150,000,000	2,200,000,000	2,250,000,000	2,300,000,000	2,350,000,000	2,400,000,000	2,450,000,000	2,500,000,000	2,550,000,000	2,600,000,000	2,650,000,000	2,700,000,000	2,750,000,000	2,800,000,000	2,850,000,000	2,900,000,000	2,950,000,000	3,000,000,000	3,050,000,000	3,100,000,000	3,150,000,000	3,200,000,000	3,250,000,000	3,300,000,000	3,350,000,000	3,400,000,000	3,450,000,000	3,500,000,000	3,550,000,000	3,600,000,000	3,650,000,000	3,700,000,000	3,750,000,000	3,800,000,000	3,850,000,000	3,900,000,000	3,950,000,000	4,000,000,000	4,050,000,000	4,100,000,000	4,150,000,000	4,200,000,000	4,250,000,000	4,300,000,000	4,350,000,000	4,400,000,000	4,450,000,000	4,500,000,000	4,550,000,000	4,600,000,000	4,650,000,000	4,700,000,000	4,750,000,000	4,800,000,000	4,850,000,000	4,900,000,000	4,950,000,000	5,000,000,000	5,050,000,000	5,100,000,000	5,150,000,000	5,200,000,000	5,250,000,000	5,300,000,000	5,350,000,000	5,400,000,000	5,450,000,000	5,500,000,000	5,550,000,000	5,600,000,000	5,650,000,000	5,700,000,000	5,750,000,000	5,800,000,000	5,850,000,000	5,900,000,000	5,950,000,000	6,000,000,000	6,050,000,000	6,100,000,000	6,150,000,000	6,200,000,000	6,250,000,000	6,300,000,000	6,350,000,000	6,400,000,000	6,450,000,000	6,500,000,000	6,550,000,000	6,600,000,000	6,650,000,000	6,700,000,000	6,750,000,000	6,800,000,000	6,850,000,000	6,900,000,000	6,950,000,000	7,000,000,000	7,050,000,000	7,100,000,000	7,150,000,000	7,200,000,000	7,250,000,000	7,300,000,000	7,350,000,000	7,400,000,000	7,450,000,000	7,500,000,000	7,550,000,000	7,600,000,000	7,650,000,000	7,700,000,000	7,750,000,000	7,800,000,000	7,850,000,000	7,900,000,000	7,950,000,000	8,000,000,000	8,050,000,000	8,100,000,000	8,150,000,000	8,200,000,000	8,250,000,000	8,300,000,000	8,350,000,000	8,400,000,000	8,450,000,000	8,500,000,000	8,550,000,000	8,600,000,000	8,650,000,000	8,700,000,000	8,750,000,000	8,800,000,000	8,

Random Rock

Play on Earth

NEW YORK DISTRICT LOUISVILLE
 CIVIL ENGINEERS
 1901-1902


RAW NO. NUMBER

CORPS OF ENGINEERS

RIGHT ABUTMENT SAND FILTER RELAY TESTS

Station	110+00	110+20	110+50	110+55	110+65	110+75	110+80	110+85	110+90	110+95	111+00	110+95
Test No.	251	267	186	197	199	202	211	255	217	242	279	266
	265		295		228	234	212	271				
	194		326			241	304	271				
	152		341					323				
	158		344					323				
	184		322A									
	203		249									
	205		36.54									
	207											

Station	111+20	111+30	111+35	111+40	111+50	111+70	111+80	112+00	112+20	112+30	112+80
Test No.	248	270	309	428	391A	444	363	332	482	188	502A
	415	30	119		394			336	175		508
	425	406A			400			486	494		
					302			475	390		
					311			154			
					312			154			
					303						



240

DEFLECTION CURVE & EXPOSED GRAIN SURVEY


Station	110+00	110+00	110+15	110+25	110+40	110+45	110+50	110+55	110+65
Test No.	209	271	161	169	86	389	179	440	467
	207	172		168	175	285	507		
	205	449		413A			214		
	177	479		189			236		
	158	184					355		
		205					351		
		490					460		
		267					368		
		464							
		433							
		380							
		379							

Station	110+85	111+00	111+05	111+10	111+20	111+40	111+50	111+75	111+80
Test No.	203	218	514	456	258	362	199	211	206
	258	389		427	378	361	327	185	
	467	348					390	326	
	280	465					342	632	
		458					379		
		401					468		
		293							
		176							
		276.8							
		284							

Station	112+50	112+80	112+90	112+94	113+00	113+20	113+75	113+80	113+90
Test No.	173	505	250	511	262	267	519	517	553
	463	232							274
									22

SOIL TEST

Station	111+00
Test No.	90



240

CORPS OF ENGINEERS ACCEPT

Material (ZONE)	Number of tests	Dry Density				Percent Compaction		
		High	Low	Aveg	Design	High	Low	Aveg
Impervious*	232	130.5	110.0	121.6	130.0	100 +	93.5	99.0
Random**	45	126.7	111.2	121.3	125.0	98.8	92.3	95.5
Permeous***	260	120.9	108.7	115.5	120.0	89.7	41.1	85.3

- * Of the 232 tests run on impervious material, 40 tests failed to meet optimum was of the tests that failed, 39 were reworked and 4 were retested with a desired compaction. All of these were reworked and 7 were retested with a desired compaction.
- ** Of the 45 tests run on random material, 5 tests failed to meet optimum was of the tests that failed, 5 were reworked but none were retested. Of the 5 tests that were reworked and 2 were retested with acceptable results.
- *** Of the 260 tests run on permeous material, 114 failed to meet the desired compaction results. No moisture control was specified.

Contractor Field Compaction

Material (ZONE)	Number of Tests	Dry Density				Percent Compaction		
		High	Low	Aveg	Design	High	Low	Aveg
Impervious*	133	135.2	110.0	124.2	130.0	100 +	94.4	100 +
Random**	14	126.7	111.2	123.5	125.0	100 +	96.3	100 +
Permeous***	242	120.9	108.7	115.5	120.0	100 +	42.8	83.4

- * Of the 133 tests run on impervious material, 133 tests failed to meet optimum. Of the tests that failed, 132 were reworked and 1 were retested with a desired compaction. These 11 areas were reworked and 14 were retested with a desired compaction.
- ** Of the 14 tests run on random material, 14 failed to meet optimum was of the tests that failed, 14 were reworked and 1 was retested with a desired compaction. All of these areas were reworked and retested with a desired compaction.
- *** Of the 242 tests run on permeous material, 242 failed to meet the desired compaction results. No moisture control was specified.

1. Contractor field compaction test work on the impervious and random materials, retested with moisture control specified.

2. Contractor results of all tests for high and low values and indicate

ACCEPTANCE TESTS - Harsha Dam

① ③		Water Content ③				Deviation from Optimum ③			
Aveg	Desired	High	Low	Aveg	Design	High	Low	Avg	Standard
99.0	95.0	16.0	8.5	11.5	15.0	+1.7	-2.3	-0.7	5.0
98.0	95.0	13.6	8.8	10.3	15.0	+1.1	-2.1	-1.2	5.0
85.3	80.0	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②

imum water content (14 tests were too wet of optimum, 26 were too dry of optimum).
with acceptable results. Of the impervious material tested, 16 were below the
desired compaction; 73 areas were reworked and 50 areas were acceptable.

imum water content (1 test was too wet of optimum, 4 tests were too dry of optimum).
Of the random material tested, 11 areas were below the desired compaction.

desired compaction; 73 areas were reworked and 50 areas were acceptable.

Compaction Tests - Harsha Dam

① ③		Water Content ③				Deviation from Optimum ③			
Aveg	Desired	High	Low	Aveg	Design	High	Low	Avg	Standard
100+	95.0	17.5	7.6	11.5	15.0	+1.5	-2.9	-0.7	5.0
100+	95.0	15.4	9.8	11.6	15.0	+1.2	-2.2	-0.5	5.0
85.4	80.0	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②



to meet optimum water content (32 were too wet of optimum, 1 were too dry of optimum).
were retested with acceptable results. Of the impervious material tested, 16 were below the
desired compaction; 73 areas were reworked and 50 areas were acceptable.



imum water content (1 was too wet of optimum and 13 were too dry of optimum).
with acceptable results. Of the random material tested, 11 areas were below the desired
compaction; 73 areas were reworked and 50 areas were acceptable.



desired compaction; 73 areas were reworked and 50 areas were acceptable.



erials, relative density test used on the pervious material.



late results of acceptable tests and retests for design values.













































STR 017:00

































CONTRACTOR FIELD

MATERIAL (ZONE)	NUMBER OF TESTS	DRY DENSITY				PERCENT COMPACTION		
		HIGH	LOW	AVERAGE	DESIGN	HIGH	LOW	AVERAGE
IMPERVIOUS	803 *	139.0	102.5	120.8	130.0	109.0	91.0	100.0
PERVIOUS	185 **	126.5	106.7	116.6	120.0	133.6	31.8	80.0

* OF THE 803 TESTS RUN ON THE IMPERVIOUS MATERIAL 101 OF OPTIMUM, 21 TESTS INDICATED THE MATERIAL WAS TOO BELOW THE COMPACTION DESIRED). ALL OF THE TEST SECTIONS WERE RETESTED AND ALL OF THESE TESTS WERE ACCEPTED

** OF THE 185 TESTS RUN ON THE PERVIOUS MATERIAL 118 TESTS BELOW THE COMPACTION DESIRED). ALL OF THE TEST SECTIONS WERE RETESTED AND ALL OF THESE TESTS WERE ACCEPTED

COEFF. OF ENGINEERING

MATERIAL (ZONE)	NUMBER OF TESTS	DRY DENSITY				PERCENT COMPACTION		
		HIGH	LOW	AVERAGE	DESIGN	HIGH	LOW	AVERAGE
IMPERVIOUS	135 *	137.6	97.9	117.8	130.0	105.6	89.4	97.0
PERVIOUS	52 **	123.8	110.5	117.2	120.0	121.1	31.4	80.0

* OF THE 135 TESTS RUN ON THE IMPERVIOUS MATERIAL 31 OF OPTIMUM, 6 TESTS INDICATED THE MATERIAL WAS TOO BELOW THE COMPACTION DESIRED). ALL OF THE TEST SECTIONS WERE RETESTED AND ALL OF THESE TESTS WERE ACCEPTED

** OF THE 52 TESTS RUN ON THE PERVIOUS MATERIAL 39 TESTS BELOW THE COMPACTION DESIRED). ALL OF THE TEST SECTIONS THAT WERE RETESTED AND ALL OF THESE TESTS WERE ACCEPTED

- ① STANDARD PROCTOR TEST USED ON THE IMPERVIOUS MATERIAL
- ② NOT APPLICABLE -- NO MOISTURE CONTROL SPECIFIED
- ③ INDICATE RESULTS OF ALL TESTS FOR HIGH AND LOW VALUE AVERAGE VALUES

CONC FIELD COMPACTION CONTROL - SADDLE DAM

PERCENT COMPACTION ①③			WATER CONTENT ③				DEVIATION FROM OPTIMUM ③			
	AVERAGE	DESIRED	HIGH	LOW	AVERAGE	DESIGN	HIGH	LOW	AVERAGE	SPECIFIED
	100.0	95.0	21.7	5.9	13.8	15.0	+3.1	-3.6	- .30	+1, -2
	82.7	80.0	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②

EST - 108 TESTS FAILED (81 TESTS INDICATED THE MATERIAL WAS TOO DRY
 WETS TOO WET OF OPTIMUM AND 6 TESTS INDICATED THE MATERIAL WAS
 VS SECTIONS THAT FAILED WERE REWORKED. THERE WERE 14 AREAS THAT
 E. ACCEPTABLE.

FAB 8 TESTS FAILED (ALL OF THE TESTS INDICATED THE MATERIAL WAS
 T SECTIONS THAT FAILED WERE REWORKED. THERE WERE 35 AREAS THAT
 E. ACCEPTABLE.

ENGINEERS ACCEPTANCE TESTS - SADDLE DAM

PERCENT COMPACTION ①③			WATER CONTENT ③				DEVIATION FROM OPTIMUM ③			
	AVERAGE	DESIRED	HIGH	LOW	AVERAGE	DESIGN	HIGH	LOW	AVERAGE	SPECIFIED
	97.5	95.0	21.0	6.7	13.9	15.0	+3.9	-3.2	+ .40	+1, -2
	83.6	80.0	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②

EST 31 TESTS FAILED (17 TESTS INDICATED THE MATERIAL WAS TOO DRY
 WEAS TOO WET OF OPTIMUM AND 8 TESTS INDICATED THE MATERIAL WAS
 IONT SECTIONS THAT FAILED WERE REWORKED. THERE WERE 5 AREAS THAT
 E. ACCEPTABLE.

S 09 TESTS FAILED (ALL OF THE TESTS INDICATED THE MATERIAL WAS
 DNS SECTIONS THAT FAILED WERE REWORKED. THERE WERE 10 AREAS
 E. ACCEPTABLE.


RETERIAL, RELATIVE DENSITY TEST USED ON THE PERVIOUS MATERIAL
 AN VALUES AND INDICATE RESULTS OF ACCEPTABLE TESTS AND RETESTS FOR

HARSHA LAKE, OHIO

IMPERVIOUS CLAY CORE

COMPARISON OF DESIGN ENVELOPE VS. TEST ENVELOPE

($R+S/2$ & S)



HOLE NO.	SAMPLE NO.	CLASS.	LI	PL	TAN ϕ	C T/FT ²	δ_m PCF	δ_s PCF	REMARKS
	DM 5	DESIGN	TESTS	(26.6)	.500	0	130.0	133.0	
				(21.4)	.402	0.2			
	RECORD	TESTS		(24.8)	.463	0	134.4	136.3	
				(15.6)	.343	0.6			
							TRANSITION ST $\sigma_{TSF} = 10,000$ PCF		
							FOR MOST CONDITIONS, $N = \frac{10,000 \text{ PCF}}{130.4 \text{ PCF}} = 74 \text{ ft}$		
							FOR INT. CONDITIONS, $N = \frac{10,000 \text{ PCF}}{73.7 \text{ PCF}} = 135 \text{ ft}$		

DM


PLATE 13

IMPERVIOUS CORE SHEAR STRENGTH

HARSHA LAKE, OHIO

IMPERVIOUS CLAY CORE

RECORD R_s & COMPOSITE STRENGTHS




WM. HARSHA LAKE, OHIO - RECORD TESTS ON IMP. CLAY CORE

HOLE NO.	SAMPLE NO.	CLASS.	LL	PL	TAN ϕ	C T/FT ²	REMARKS
			"R"-STRENGTH		0.222	1.20	$\gamma_H = 134.4$ PCF
			"S"-STRENGTH		0.463	0.	$\gamma_S = 136.3$ PCF
		AVERAGE	STRENGTH		0.343	0.60	$\gamma_B = 72.0$ PCF

HARSHA LAKE, OHIO

IMPERVIOUS CLAY CORE

DESIGN R, S + COMPOSITE STRENGTHS




WM. HARSHA LAKE, OHIO - DESIGN TESTS ON IMP. CLAY CORE

HOLE NO.	SAMPLE NO.	CLASS.	LL	PL	TAN ϕ	C / FT ²	ϕ	REMARKS
			"R" STRENGTH		0.310	0.4	17.2	$\gamma_m = 130.0 \text{ pcf}$
			"S" STRENGTH		0.501	0	26.6	$\gamma_s = 133.0 \text{ pcf}$
		AVERAGE	AVERAGE STRENGTH		0.402	0.21	21.9	$\gamma_B = 70.6 \text{ pcf}$

HARSHA LAKE, OHIO

RANDOM ROCK

COMPARISON (DESIGN ENVELOPE VS RECORD TEST ENVELOPE)




HOLE NO.	SAMPLE NO.	CLASS.	LL	PL	TAN ϕ	C $\frac{\text{lb}}{\text{ft}^2}$	σ_m PCF	σ_s PCF	REMARKS
		6" CORE	DESIGN TESTS	.754		0	132.0	140.0	DESIGN AND TEST ENVELOPES USED IN DESIGN
				.462		0.1			
		RECORD	TESTS	.893		0	140.0	152.2	USED IN
			(CIN. SAMPLES)	.601		0.35			STANDARD 1 MIN. 4 PS
		CAESAR (PER (TH-370) VALUES)		.839		0	125	139	USED IN EAST FORK
		COMPS		.615		0.8			DESIGN RMS

DM

PLATE 116

DESIGN AND TEST ENVELOPES

HARSHA LAKE CHUD
 RECORD TESTS - RANDOM ROCK
 DESIGN ENVELOPE




HOLE NO.	SAMPLE NO.	CLASS.	LL	PL	TAN Φ	$\frac{C}{T/FT^2}$	REMARKS
	AVERAGE	EFFECTIVE	R		.893	0.	
	AVERAGE	TOTAL	R		.371	0.62	
	DESIGN ENVELOPE				.601	0.35	$\gamma_M = 140.0 \text{ PCF}$ $\gamma_S = 15.22 \text{ PCF}$

HARSHA LAKE, OHIO

RECORD TESTS - RANDOM ROCK


R TEST (TOTAL STRESS)



R STRENGTHS

HOLE NO.	SAMPLE NO.	CLASS.	LL	PL	TAN ϕ	C T/FT ²	γ_m PCF	γ_s PCF	REMARKS
TP-1025		GC	35	19	.296	1.25	140.0	151.6	EL. 825' ①
TP-1026		GC	29	17	.445	0	140.0	152.0	EL. 795' ②
AVERAGE	TOTAL	R		(20.3)	.371	0.62	140.0	152.2	

HARSHA LAKE, OHIO
 RECORD TESTS - RANDOM ROCK
 R TEST (EFFECTIVE STRESS)




S STRENGTHS

HOLE NO.	SAMPLE NO.	CLASS.	LL	PL	TAN ϕ	C τ/ft^2	γ_m p.c.f.	γ_{sat} p.c.f.	REMARKS
TP-1025		GC	35	19	.869	0	140.0	151.6	EL. 825.1 ①
TP-1026		GC	29	11	.916	0	140.0	152.8	EL. 795.1 ②
AVERAGE	EFFEC	1/4" R		(41.7°)	.893	0	140.0	152.2	

HARSHA LAKE OHIO

6" CORE DESIGN TESTS - RANDOM ROCK

DESIGN ENVELOPE




HOLE NO.	SAMPLE NO.	CLASS.	LL	PL	TAN ϕ	$\frac{C}{T/PT^2}$	REMARKS
		DESIGN	R STRENGTH	.222	1.3		
		DESIGN	R' STRENGTH	.754	0.		
		DESIGN	ENVELOPE	.462	0.1		$\gamma_m = 132.0 PCF$ $\gamma_s = 140.0 PCF$

HARSHA LAKE, OHIO

6" CORE DESIGN TESTS - RANDOM ROCK

R TESTS




R STRENGTHS

HOLE NO.	SAMPLE NO.	CLASS.	LL	PL	TAN ϕ	C T/FT ²	C _M p.c.f.	ϕ_s p.c.f.	REMARKS
FC-1016	①	GW	30	16	.249	1.0	132.0	138.9	
FC-1012	②	GW	30	16	.727	1.9	132.0	135.1	
FC-1014	③	GW	30	16	.713	1.6	132.0	136.7	
FC-1017	④	GW	30	16	.203	1.5	132.0	149.2	
FC-1016									
		DESIGN	STRENGTH	R	.222	1.3	132.0	140.0	

HARSHA LAKE, OHIO

6" CORE DESIGN TESTS - RANDOM RISK

R TESTS (EFFECTIVE STRENGTH)



S STRENGTHS

HOLE NO.	SAMPLE NO.	CLASS.	LL	PL	TAN ϕ	C T/FT ²	γ_m pcf	γ_s pcf	REMARKS
PC-1012	(1)	GW	30	16	.727	0	132.0	138.9	
	(4)	GW	30	16	.781	0	132.0	149.2	
		DESIGN	STRENGTH	5	.754	0	132.0	144.0	

APPENDIX A
TYPICAL CONSTRUCTION EQUIPMENT LIST

TYPICAL CONSTRUCTION EQUIPMENT LIST

The equipment listed below was in use during construction

9 Caterpillar 666 Scrapers	5 Caterpillar D-8 Dozers
4 Caterpillar 631 Scrapers	7 Caterpillar D-9 Dozers
6 Caterpillar 641 Scrapers	1 Caterpillar D-6 Dozer
3 Caterpillar 637 Scrapers	1 74 Cougar Tractor
2 Hyster Self-Propelled Compactors	2 Caterpillar 463E Scrapers
3 Caterpillar 16 Graders	2 Caterpillar 977 Endloaders
2 Bros 50 Ton Rollers	7 Alamo Light Plants
1 Manitowoc 2000 Crane	2 RayGo Vibratory Rollers
1 Grove Hydraulic Crane	2 Lube Trucks
2 Rome Disks	15 Pickup Trucks
2 Water Trucks	2 Flat Bed Trucks
1 Caterpillar 631 Water Tanker	4 Lincoln Welders
1 G1000 Gradall	2 Davey Drill Rigs

APPENDIX B

PHOTOGRAPHS

Photo 1



Saddle Dam, Impervious Fill. Sta 20+00 looking ahead. Shows 2 Hyster rollers, disking, spreading and dumping operations. Blue till material being processed. (Nov 1973)

Photo 2



Saddle Dam, Impervious Fill. Sta 30+00 looking back. Spreading and rolling operations on brown till material (blue and brown till - two types used). (Oct 1973)

Photo 3



Saddle Dam, Impervious Fill. Typical disking operation. (Oct 1973)

Photo 4



Saddle Dam, Vertical Sand Drain. Digging vertical sand drain with G1000 Gradall. (Oct 1973)

Photo 5



Saddle Dam, Vertical Sand Drain. Vertical drain showing RayGO vibratory roller at far end of trench. (Oct 1974)

Photo 6



Saddle Dam, Vertical Sand Drain. Vertical drain showing hand vibratory plates, stockpiles of sand. (Water truck and endloader for charging sand at far center of photo.) (May 1975)

Photo 7



Saddle Dam, Horizontal Sand Drain. Horizontal finger drain downstream (left) of \pm Sta 20+00. This was the main horizontal drain. Photo shows spreading and rolling operation. (Jul 1973)

Photo 8



Saddle Dam, Horizontal Sand Drain. Typical excavation of a finger drain area with G1000 Gradall. (June 1973)

Photo 9



Saddle Dam, Horizontal Drains. Shows excavation for horizontal finger drain D/S toe of Saddle Dam between Stations 24 to 26. Looking North. (Jul 1973)

Photo 10



Saddle Dam, Horizontal Drain. Shows horizontal drain material D/S of Sta $\pm 28+00$ being covered with impervious. (Oct 1973)

Photo 11



Saddle Dam, Horizontal Sand Drains. Shows stockpiling of drain material and roller used in horizontal finger drains. (Sep 1973)

Photo 12



Saddle Dam, Horizontal Sand Drains. Typical end dumping of material into horizontal finger drain D/S of \pm Sta 25+00. (Jun 1973)

Photo 13



Saddle Dam, Waste Berm. D/S waste berm. Sta $\pm 25+00$ saddle dam looking southwest. (Mar 1976)

Photo 14



Saddle Dam, Waste Berm. D/S waste berm. Sta $\pm 29+00$, saddle dam looking south. (Mar 1976)

Photo 15



Saddle Dam, Waste Berm. U/S waste berm. Sta $\pm 20+00$ looking northeast. (Oct 1973)

Photo 16




Main Dam, Impervious Core. Hyster roller on impervious fill near conduit seep rings and foundation. (Oct 1974)

Photo 17



Main Dam, Impervious Core. Work on impervious core first two lifts off of foundation in area of conduit. (Oct 1974)

Photo 18



Main Dam, Impervious Core. Typical spreading on impervious core near dam foundation. (Oct 1974)

Photo 19



Main Dam, Impervious Core. Trimming and cleaning right abutment slope where impervious core tied in. (Nov 1974)

Photo 20



Main Dam, Impervious Core. Hand cleaning on right abutment where impervious core ties in. (May 1975)

Photo 21



Main Dam, Impervious Core. Hand backfill operations of impervious material along conduit. (Nov 1973)

Photo 22



Main Dam, Impervious Core. Impervious core material extended along conduit U/S to tower area through rock section. (Nov 1973)

Photo 23



Main Dam, Impervious Core. View of impervious core disking, spreading and rolling operations. Looking from left abutment toward right abutment. (May 1975)

Photo 24




Main Dam, Impervious Core. View of core operations looking from right abutment to left abutment. Note random rock shale transition on upstream side of core material. (Jul 1975)

Photo 25



Main Dam, Random Earth Zone. Typical embankment operation. Looking from left abutment to right abutment. 1st and 2nd stage permanent rockfill coffer on U/S (right) side picture. (Oct 1974)

Photo 26



Main Dam, Random Earth Zone. Typical embankment operations of spreading, disk, and rolling. Looking from right abutment to left abutment. (Oct 1974)

Photo 27




Main Dam, Random Rock Zones. Typical random rock zone operations. Shows dumping, spreading, 50-ton roller and Hyster roller. (Sep 1974)

Photo 28



Main Dam, Random Rock Zones. Typical operation depicting magnitude of equipment spread. (Sep 1974)

Photo 29



Main Dam, Random Rock Zones. Looking from left abutment to right abutment. Upstream rock coffer complete. Work progressing on downstream random rock zone. (Apr 1975)

Photo 30



Main Dam, Inclined Sand Drain & Transition Material. Photo depicts covering of previous sand drain lift with impervious material. (May 1975)

Photo 31



Main Dam, Inclined Sand Drain & Transition Material. Photo shows G1000 Gradall trimming back impervious material placed over previous sand and transition material. (Nov 1974)

Photo 32



Main Dam, Inclined Sand Drain & Transition Material. Gradall trimming impervious edge. Sand dumped in place. Back-up random rock placed. (Nov 1974)

Photo 33



Main Dam, Inclined Sand Drain & Transition Material. Shows watering, rolling, trimming impervious slope and placing material (sand and transition material with endloader). (Oct 1975)

Photo 34



Main Dam, Inclined Sand Drain & Transition Material. General photo of operations close to top of dam. (Nov 1975)

Photo 35



Main Dam, Horizontal Sand Drain. Dumping sand material in D/S foundation area. (Oct 1974)

Photo 36



Main Dam, Horizontal Sand Drain. Dumping, spreading and rolling horizontal drain material in main dam foundation area. (Nov 1974)

Photo 37



Main Dam, Horizontal Drain. Spreading sand downstream valley foundation. (Nov 1974)

Photo 38



Main Dam, Horizontal Drain. Rolling horizontal drain material that covered abutments. Looking at right abutment. (Apr 1975)

Photo 39




Main Dam, Diversion and Closure. Building temporary dike across main stream in foreground of picture. (Aug 1974)


Photo 40




Main Dam, Diversion and Closure. Finishing temporary dike across main stream at top of photo. River starting to flow through outlet structure at bottom of photo. (Aug 1974)



WILLIAM H. HARSHA DAM (9 JUN 76)



WILLIAM H. HARSHA DAM (14 JAN 76)



WILLIAM H. HARSHA DAM (22 OCT 75)



WILLIAM R. HARSHA DAM (20 MAY 75)




WILLIAM H. HARSHA DAM (20 MAR 75)




WILLIAM H. HARSHA DAM (20 MAR 75)




WILLIAM H. HARSHA DAM (1 OCT 74)



WILLIAM H. HARSHA DAM - LOOKING TOWARD
THE TOWER AND LEFT ABUTMENT (29 AUG 74)



WILLIAM H. HARSHA DAM - PLACING MATERIAL
ON THE PERMANENT COFFERDAM (9 AUG 74)



WILLIAM H. HARSHA DAM - PRIOR TO
DIVERSION THROUGH THE CONDUIT (5 MAR 73)